

# Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: [tellus@achdidaho.org](mailto:tellus@achdidaho.org)

## DESIGN & CONSTRUCTION REVIEW

August 2, 2018

FY18



Emerald St and Americana Blvd, Orchard St to Ann Morrison PK

**Leading transportation innovation - Investing in Communities.  
We drive quality transportation for all Ada County...Anytime, Anywhere!**

## Design and Construction Review (DCR)

August 2018

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2017 Federal Aid Capital Maintenance	2
2017 Microseal	3
2018 Arterial and Collector Capital Maintenance-HB312	4
2018 Cul-de-Sac	5
2018 Downtown Boise Implementation Plan	6
2018 Green Stormwater Implementation	7
2018 Residential Capital Maintenance - HB312	8
2019 Downtown Boise Implementation - HB312	9
2019 Federal Aid Capital Maintenance - Phase 1	10
2019 Federal Aid Capital Maintenance - Phase 2	11
2019 Federal Aid Capital Maintenance - Phase 3 (Local)	12
2019 Green Stormwater Implementation	13
2019 Residential Capital Maintenance - HB312 Project	14
2020 Federal Aid Capital Maintenance - Local	15
2020 Federal Aid Capital Maintenance - Phase 1	16
2020 Federal Aid Capital Maintenance - Phase 2	17
2020 Residential Capital Maintenance - HB312	18
28th Steet - Hazel Street to Irene Street	19
34th Street Bridge 1319	20
39th St Bridge 1439	21
41st Street Bridge 1437	22
43rd St Bridge 1434	23
46th St Bridge 1452	24
5th and 6th St Two-Way Conversion	25
Aikens St, Eagle Rd to 2nd St	26
Ash Park Ln, Northview St to Ustick Rd	27
Barber Drive Bridge No 1335	28
Bogus Basin Rd Safety, Maintenance, and Trailhead	29
Bogus Basin Rd, Curling Dr	30
Cassia St, Latah St to Edson St	31
Chinden Blvd and Curtis Rd	32
Christine St, Northview St to Ustick Rd	33
Clark St, Orchard St to Roosevelt St	34
Cloverdale Rd, Fairview Ave to Ustick Rd	35
Cloverdale Rd, McMillan Rd to Chinden Blvd	36
Cloverdale Rd, Overland Rd to Franklin Rd	37
Cloverdale Rd, Ustick Rd to McMillan Rd	38
Cole Rd and Franklin Rd	39
Cole Rd and Lake Hazel Rd	40
Cole Rd and Victory Rd Intersection	41
Cole Rd, Kettering Ave to Mt View Dr	42
Columbus St, Overland Rd to Kootenai St	43
Conover St Bridge 1449	44

## Design and Construction Review (DCR)

August 2018

Project Name	Page No.
Dona Larsen Park Pathway	45
Eagle Rd, Amity Rd to Victory Rd	46
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	47
Gowen Rd Bridge 2173	48
Heron St, 13th St to 9th St	49
Hidden Springs Dr, 3rd Ave to Shafer Way	50
Holcomb Rd, Eastgate Dr to Amity Rd	51
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	52
Kay St and Limestone St Pedestrian Crossing	53
Kootenai, Vista - Federal Way	54
Lake Hazel Rd and Five Mile Rd	55
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	56
Leadville Ave Bikeway, Linden St to Greenbelt	57
Linder Rd and Deer Flat Rd	58
Linder Rd, Cayuse Creek Dr to Chinden Blvd	59
Linder Rd, Franklin Rd to Pine Ave	60
Linder Rd, Ustick Rd to McMillan Rd	61
Linder Road and Saguaro Drive - PHB	62
Main St and Idaho St, 16th St to Broadway Ave - HB312	63
Maple Grove Rd, Victory Rd to Overland Rd	64
McMillian Rd, Westview Dr to Maple Grove Rd	65
Meridian Rd, Cherry Ln to Ustick Rd	66
Osage St Bridge 1451	67
Overland Rd, Columbus St to Federal Way	68
Parkinson St Bridge 1450	69
Phillippi St, Malad St to Targee St	70
Phillippi Street, Targee Street to Overland Road	71
Pierce St, Washington St to Shenandoah Dr	72
Pine Ave, Meridian Rd to Locust Grove Rd	73
Poplar St, Cole Rd to Raymond St (north side)	74
Roosevelt St, Rose Hill St to Emerald St (West Side)	75
SH 16 and Beacon Light Rd	76
SH 69 and Hubbard Road	77
SH 69 and Lake Hazel Road	78
State St and Glenwood St	79
State St and Pierce Park Ln	80
State St and Wylie Ln Pedestrian Crossing	81
State St Bridge 1408 w-o Collister Dr	82
State St, 16th to 23rd Street Lighting Improvements	83
State Street and Collister Drive	84
State Street and Veterans Memorial Parkway	85
Targee St, Owyhee St to Shoshone St	86
Ten Mile Rd and Amity Rd	87
Ten Mile Rd, McMillan Rd to Chinden Blvd	88

**Design and Construction Review (DCR)**

**August 2018**

<b>Project Name</b>	<b>Page No.</b>
Ten Mile Road, Ustick Road to McMillan Road	89
Treasure Valley SMART Arterial Management	90
Victory Rd and Standing Timber Ave Pedestrian Crossing	91
Victory Rd Bridge 1275	92

# Design & Construction Review (DCR)

## 14th St and Fort St Pedestrian Crossing

**GIS** CM215-24 **Contract No**

**Prj No** 318029 **ITD Key No**

**Project Description** Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	92	<b>Prj Mgr</b>	Sakena Lesmeister
<b>Notice to Proceed</b>	1/25/2018	<b>Consultant</b>	Precision Engineering LLC
<b>Est Completion Date</b>	8/2/2018	<b>Contact</b>	Joel Grounds

### Right of Way

<b>Est Start</b>	8/2/2018	<b>ROW Agent</b>	Becca Randall
<b>Completion Date</b>	8/10/2018	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	6/11/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/7/2019		

**Project Status Notes** 95% review meeting was held on 7/18/2018, no ROW will be required in this project so we are now working towards 100% design. (SL 7/19/18)

**Utility Comments**

# Design & Construction Review (DCR)

## 2017 Federal Aid Capital Maintenance

<b>GIS</b>	FAO217	<b>Contract No</b>	
<b>Prj No</b>	715016	<b>ITD Key No</b>	13479

**Project Description** Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; and Taft, 32nd/28th.

**Current Project Phase** 19 Construction

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	2/22/2016	<b>Consultant</b>	Parametrix Inc
<b>Est Completion Date</b>	2/3/2017	<b>Contact</b>	Cody Janson

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	49	<b>Contractor</b>	SunRoc Corporation
<b>Notice to Proceed</b>	4/2/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/31/2018		
<b>Project Status Notes</b>	The project is in the Construction Phase and is on schedule. [7/16/18 - JT III]		

### Utility Comments

# Design & Construction Review (DCR)

## 2017 Microseal

**GIS** MIC217 **Contract No** CT217-24

**Prj No** 517036 **ITD Key No**

**Project Description** Microseal select roadways as part of ACHD's Pavement Maintenance Program. Project funded all or in part through House Bill 312 funding. Road segments supplied by Pavement Management: Boise - 13th St, Main to State; 14th St, Front to State; Bannock St, 15th to 9th; Meridian - Main St, King to Fairview; Washington St, Meridian to Main; Carlton Ave, Meridian to Main; State Ave E, Meridian to Main; Roadway Ave, Meridian to Main; Idaho Ave W, Meridian to Main.

**Current Project Phase** 21 Substantially Complete

## Design

**Status** 100 **Prj Mgr** Dave Rader  
**Notice to Proceed** 12/1/2016 **Consultant** All West Testing  
**Est Completion Date** 12/16/2016 **Contact** Marv Kerbs

## Right of Way

**Est Start** **ROW Agent** No R/W  
**Completion Date** **Possession %**

## Construction

**Status** 100 **Contractor** Boswell Asphalt Paving Solutions  
**Notice to Proceed** 8/17/2017 **Proj Inspector**  
**Est Compl Date** 7/9/2018  
**Project Status Notes** Project is substantially complete. (DJR 07/18/2018)

## Utility Comments

# Design & Construction Review (DCR)

## 2018 Arterial and Collector Capital Maintenance-HB312

**GIS** OV218 **Contract No**

**Prj No** 517006 **ITD Key No**

**Project Description** Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd.

Segments as follows:

Black Cat Rd, Ten Mile Rd, Kuna Rd to Greenhurst Rd, Deer Flat Rd to Hubbard Rd, Greenhurst Rd to Columbia Rd, Hubbard Rd to Columbia Rd, Columbia Rd to Lake Hazel Rd, Amity Rd to Victory Rd, \*Franklin Rd. Orchard Rd to Beechwood.

\*Orchard St. Franklin Rd to Emerald Rd

**Current Project Phase** 19 Construction

### Design

**Status** 100 **Prj Mgr** Rodney Ashby

**Notice to Proceed** 9/21/2016 **Consultant** ACHD Design

**Est Completion Date** 8/10/2017 **Contact** Pierson Dewit

### Right of Way

**Est Start** **ROW Agent** Dave Serdar

**Completion Date** **Possession %**

### Construction

**Status** 60 **Contractor** Central Paving Co Inc

**Notice to Proceed** 5/2/2018 **Proj Inspector**

**Est Compl Date** 8/31/2018

**Project Status Notes** CRABS complete on Franklin and Ten Mile. Moving to Orchard St and Black Cat for concrete work and asphalt pulverization in early August. 7/23/18

**Utility Comments**



# Design & Construction Review (DCR)

## 2018 Cul-de-Sac

<b>GIS</b>	MSL218	<b>Contract No</b>	
<b>Prj No</b>	518033	<b>ITD Key No</b>	
<b>Project Description</b>	Rehabilitate cul-de-sacs in Maintenance Zone 6 as part of ACHD's Pavement Management Program. Projected funded all or in part by House Bill HB-312.		

**Current Project Phase** 19 Construction

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Sakena Lesmeister
<b>Notice to Proceed</b>	11/15/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	2/20/2018	<b>Contact</b>	Kraig Wartman

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	78	<b>Contractor</b>	Boswell Asphalt Paving Solutions
<b>Notice to Proceed</b>	4/23/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/7/2018		
<b>Project Status Notes</b>	Construction continues with cul-de-sacs, anticipated completion beginning of August (SL 7/19/18).		

## Utility Comments

# Design & Construction Review (DCR)

## 2018 Downtown Boise Implementation Plan

<b>GIS</b>	SM218	<b>Contract No</b>	
<b>Prj No</b>	517043	<b>ITD Key No</b>	
<b>Project Description</b>	Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Project funded all or in part through House Bill 312 funding.		
	2nd St, Myrtle/Front	4th St, S/O Myrtle/Broad	
	4th St, Grove/State	8th St, Myrtle/Broad	
	Ave A, Myrtle/Front	Broad St, 9th/8th	
	Front St, 16th/13th	Grove St, 6th/3rd	
	River St. 9th/Capitol		

**Current Project Phase** 19 Construction

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	12/12/2016	<b>Consultant</b>	Precision Engineering LLC
<b>Est Completion Date</b>	1/8/2018	<b>Contact</b>	Joel Grounds

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	42	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/23/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/1/2018		
<b>Project Status Notes</b>	Project in construcion (RC 6/26/18)		

## Utility Comments

# Design & Construction Review (DCR)

## 2018 Green Stormwater Implementation

<b>GIS</b>	MDR216-15	<b>Contract No</b>	CT218-14
<b>Prj No</b>	417025	<b>ITD Key No</b>	
<b>Project Description</b>	Retrofit two alley locations in Boise with permeable pavers for stormwater management.  Alley between 8th and 9th , Fulton and Myrtle Alley between 4th and 5th , Main and Idaho		

**Current Project Phase** 19 Construction

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	11/28/2016	<b>Consultant</b>	Civil Survey Consultants
<b>Est Completion Date</b>	5/18/2017	<b>Contact</b>	Tim Burgess

## Right of Way

<b>Est Start</b>	5/18/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	12/1/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	48	<b>Contractor</b>	BriCon Inc
<b>Notice to Proceed</b>	6/1/2018	<b>Proj Inspector</b>	Herman
<b>Est Compl Date</b>	8/31/2018		
<b>Project Status Notes</b>	Construction NTP was June 1, 2018. The alley located between 11th and 12th, north of Front St has been removed from the project. (BM, 7-17-18)		
<b>Utility Comments</b>	95% Utility Review Meeting 4-20-2017		

# Design & Construction Review (DCR)

## 2018 Residential Capital Maintenance - HB312

**GIS** MTL218 **Contract No** CT218-13

**Prj No** 517012 **ITD Key No**

**Project Description** Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

**Current Project Phase** 19 Construction

### Design

**Status** 100 **Prj Mgr** Brian McCarthy

**Notice to Proceed** 10/3/2016 **Consultant** ACHD Design

**Est Completion Date** 11/7/2017 **Contact** Pierson Dewit

### Right of Way

**Est Start** **ROW Agent** Dave Serdar

**Completion Date** **Possession %**

### Construction

**Status** 69 **Contractor** Idaho Materials and Constructor

**Notice to Proceed** 4/9/2018 **Proj Inspector** Oller

**Est Compl Date** 8/31/2018

**Project Status Notes** Construction began April 9, 2018 in the North End. (BM, 7-18-18)

**Utility Comments**

# Design & Construction Review (DCR)

## 2019 Downtown Boise Implementation - HB312

**GIS** SM219 **Contract No**

**Prj No** 518027 **ITD Key No**

**Project Description** Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through House Bill 312 funding.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	65	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	4/6/2018	<b>Consultant</b>	Parametrix Inc
<b>Est Completion Date</b>	10/1/2018	<b>Contact</b>	Cody Janson

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/28/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/5/2019		
<b>Project Status Notes</b>	Design continues. (CH 07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 2019 Federal Aid Capital Maintenance - Phase 1

<b>GIS</b>	FAO2191	<b>Contract No</b>	
<b>Prj No</b>	717030	<b>ITD Key No</b>	13903

**Project Description** Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Amity Rd, Enterprise St-Production St; Annett St, Victory Rd-Targee St; Division Ave, Enterprise St, Amity Rd-Commerce Ave; Latah St, Overland Rd-Alpine St; Fairview Ave, Locust Grove Rd-Cloverdale Rd.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	94	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	8/18/2017	<b>Consultant</b>	Parametrix Inc
<b>Est Completion Date</b>	7/30/2018	<b>Contact</b>	Cody Janson

### Right of Way

<b>Est Start</b>	2/23/2018	<b>ROW Agent</b>	No R/W
<b>Completion Date</b>	7/30/2018	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/12/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/3/2019		

**Project Status Notes** Removed Boise Ave, Linden St, and Surprise way from the project based on estimates after approving pavement treatments. Design continues. (CH 07/31/18)

**Utility Comments**

# Design & Construction Review (DCR)

## 2019 Federal Aid Capital Maintenance - Phase 2

<b>GIS</b>	FAO2191	<b>Contract No</b>	
<b>Prj No</b>	717031	<b>ITD Key No</b>	20003
<b>Project Description</b>	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	86	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	9/6/2017	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	9/25/2018	<b>Contact</b>	Jeff Jones

### Right of Way

<b>Est Start</b>	3/1/2018	<b>ROW Agent</b>	No R/W
<b>Completion Date</b>	9/25/2018	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/27/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/18/2019		
<b>Project Status Notes</b>	Design ongoing, environmental evaluation approved. (CH 07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 2019 Federal Aid Capital Maintenance - Phase 3 (Local)

<b>GIS</b>	FAO219L	<b>Contract No</b>	
<b>Prj No</b>	717026	<b>ITD Key No</b>	20091
<b>Project Description</b>	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	92	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	9/27/2017	<b>Consultant</b>	Kittelson & Associates
<b>Est Completion Date</b>	8/10/2018	<b>Contact</b>	Evan Reed

### Right of Way

<b>Est Start</b>	10/13/2016	<b>ROW Agent</b>	No R/W
<b>Completion Date</b>	8/10/2018	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/15/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/9/2019		
<b>Project Status Notes</b>	Federal funds to be awarded for construction, changing the project name to Phase 3. Design ongoing. (CH 07/31/18)		

**Utility Comments**



# Design & Construction Review (DCR)

## 2019 Green Stormwater Implementation

**GIS** MDR216-03 **Contract No**

**Prj No** 418008 **ITD Key No**

**Project Description** This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.  
 -Between Bannock and Jefferson, and 9th and 10th  
 -Between Idaho and Bannock, 12th to 13th  
 -Between Miller and Myrtle, 9th to 10th

**Current Project Phase** 11 Design

### Design

**Status** 65 **Prj Mgr** Dave Rader  
**Notice to Proceed** 10/17/2017 **Consultant** Civil Survey Consultants  
**Est Completion Date** 11/9/2018 **Contact** Matt Hart

### Right of Way

**Est Start** 11/9/2018 **ROW Agent** Renee Jayo  
**Completion Date** 2/26/2019 **Possession %** 0

### Construction

**Status** 0 **Contractor**  
**Notice to Proceed** 7/3/2019 **Proj Inspector**  
**Est Compl Date** 9/27/2019  
**Project Status Notes** 75% Design submittal recieved on 7/17. Distributing submittal for team review (DJR 07/19/18)

**Utility Comments**

# Design & Construction Review (DCR)

## 2019 Residential Capital Maintenance - HB312 Project

**GIS** MTL219 **Contract No**

**Prj No** 518023 **ITD Key No**

### Project Description

Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specific residential street segments. Segments to be identified as part of ACHD's Pavement Management Program. Project funded all or in part by HB-312 funding.

**Current Project Phase** 11 Design

### Design

**Status** 76 **Prj Mgr** Sakena Lesmeister

**Notice to Proceed** 1/25/2018 **Consultant**

**Est Completion Date** 9/13/2018 **Contact**

### Right of Way

**Est Start** 9/13/2018 **ROW Agent** Dave Serdar

**Completion Date** 10/11/2018 **Possession %** 0

### Construction

**Status** 0 **Contractor**

**Notice to Proceed** 5/15/2019 **Proj Inspector**

**Est Compl Date** 7/26/2019

**Project Status Notes** Team met to discuss treatment options for Alturas segment. Determined by Design/Engineering that full rebuild required. Requires off-site mitigations of stormwater treatments and tree removal. The team voted to move forward with

**Utility Comments**

# Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Local

<b>GIS</b>	FAO220L	<b>Contract No</b>	
<b>Prj No</b>	718013	<b>ITD Key No</b>	19847

**Project Description** Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of the ACHD's Pavement Management Program.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	37	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	5/10/2018	<b>Consultant</b>	HW Lochner Inc
<b>Est Completion Date</b>		<b>Contact</b>	

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/14/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	4/10/2020		
<b>Project Status Notes</b>	Survey completed. Developing base map. 7/23/18		

**Utility Comments**

# Design & Construction Review (DCR)

## 2020 Federal Aid Capital Maintenance - Phase 1

<b>GIS</b>	FAO2201	<b>Contract No</b>	
<b>Prj No</b>	718042	<b>ITD Key No</b>	18728
<b>Project Description</b>	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of ACHD's Pavement Management Program.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	19	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	7/23/2018	<b>Consultant</b>	TBD
<b>Est Completion Date</b>		<b>Contact</b>	

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	9/14/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	11/24/2020		
<b>Project Status Notes</b>	Consultant selection is complete, project to begin design process. (RC 6/26/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 2020 Federal Aid Capital Maintenance - Phase 2

<b>GIS</b>	FAO2202	<b>Contract No</b>	
<b>Prj No</b>	718025	<b>ITD Key No</b>	19887
<b>Project Description</b>	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Projects selected as part of ACHD's Pavement Management Program.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	18	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	6/27/2018	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>		<b>Contact</b>	

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	10/4/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/11/2020		
<b>Project Status Notes</b>	Contract w/ Six Mile Engineering complete. Developing base map 7/23/18		

**Utility Comments**

# Design & Construction Review (DCR)

2020 Residential Capital Maintenance - HB312

**GIS** MTL220 **Contract No**

**Prj No** 518026 **ITD Key No**

**Project Description** Gather existing roadway condition information and rehabilitate the pavement along with upgrading pedestrian ramps on residential streets focused in the north end of Boise, such as Bannock St, Cunningham Pl, Heron St, Maple Ave, O Farrel St, and Pierce Ct. Remaining segments to be determined.

Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

**Current Project Phase** 12 Design In House

## Design

<b>Status</b>	24	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	7/11/2018	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	6/26/2019	<b>Contact</b>	Jeremy Andree

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/27/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/17/2020		
<b>Project Status Notes</b>	In-house design, geotechnical work under contract. (CH 07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 28th Steet - Hazel Street to Irene Street

<b>GIS</b>	CM215-06	<b>Contract No</b>	
<b>Prj No</b>	818017	<b>ITD Key No</b>	
<b>Project Description</b>	Construct bulb-outs at the intersections of 28th Street & Irene, 28th and Bella Street, and 28th and Hazel Street to provide traffic calming.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	43	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	12/1/2017	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	6/29/2018	<b>Contact</b>	Larry White

### Right of Way

<b>Est Start</b>	10/1/2018	<b>ROW Agent</b>	No R/W, Becca Randall
<b>Completion Date</b>		<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/6/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/2/2020		
<b>Project Status Notes</b>	Recieved 95% design submittal on 6/29/18. 95% Design Review meeting set for 7/31. (DJR 07/19/2018)		

**Utility Comments**

# Design & Construction Review (DCR)

## 34th Street Bridge 1319

**GIS** MI215-16 **Contract No**

**Prj No** 218010 **ITD Key No**

**Project Description** Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert. Add sidewalk to East side of 34th St.

**Current Project Phase** 15 Right of Way

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	11/6/2017	<b>Consultant</b>	Elite Edge Engineers
<b>Est Completion Date</b>	4/13/2018	<b>Contact</b>	Lisa Vernon

### Right of Way

<b>Est Start</b>	4/13/2018	<b>ROW Agent</b>	Becca Randall
<b>Completion Date</b>	10/2/2018	<b>Possession %</b>	40

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/4/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	5/10/2019		

**Project Status Notes** Currently working with property owners for required R/W. (BM, 7-18-18)

### Utility Comments



# Design & Construction Review (DCR)

39th St Bridge 1439

<b>GIS</b>	MI215-03	<b>Contract No</b>	
<b>Prj No</b>	217016	<b>ITD Key No</b>	
<b>Project Description</b>	Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.		

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	10/17/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	10/13/2017	<b>Contact</b>	

## Right of Way

<b>Est Start</b>	10/13/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	5/21/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/30/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	5/9/2019		
<b>Project Status Notes</b>	Right of Way acquisition complete. Construction to begin fall 2018. (RA 7/24/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 41st Street Bridge 1437

<b>GIS</b>	MI216-02	<b>Contract No</b>	
<b>Prj No</b>	218039	<b>ITD Key No</b>	
<b>Project Description</b>	Replace bridge #1437 over the Thurman Mill Canal on 41st St as part of ACHD's Bridge Maintenance Program.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	74	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	1/2/2018	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	9/6/2018	<b>Contact</b>	Ramon Wells

### Right of Way

<b>Est Start</b>	9/6/2018	<b>ROW Agent</b>	Becca Randall
<b>Completion Date</b>	8/21/2019	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	12/31/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	3/12/2020		
<b>Project Status Notes</b>	Project in design phase, 99% design review started. (RC 7/20/18)		

**Utility Comments**

# Design & Construction Review (DCR)

43rd St Bridge 1434

<b>GIS</b>	MI215-04	<b>Contract No</b>	
<b>Prj No</b>	217017	<b>ITD Key No</b>	
<b>Project Description</b>	Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	10/17/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	1/8/2018	<b>Contact</b>	

## Right of Way

<b>Est Start</b>	1/8/2018	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	9/28/2018	<b>Possession %</b>	50

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/30/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	4/19/2019		
<b>Project Status Notes</b>	Project currently in ROW Phase. (RA 7/24/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## 46th St Bridge 1452

<b>GIS</b>	MI214-13	<b>Contract No</b>	
<b>Prj No</b>	217028	<b>ITD Key No</b>	
<b>Project Description</b>	Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.		

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	99	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	11/28/2016	<b>Consultant</b>	Elite Edge Engineers
<b>Est Completion Date</b>	7/12/2017	<b>Contact</b>	Lisa Vernon

## Right of Way

<b>Est Start</b>	7/12/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	5/1/2018	<b>Possession %</b>	98

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	2/1/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	4/4/2019		
<b>Project Status Notes</b>	Right of Way Certification obtained on 05/01/2018. Project is bid ready (DJR 07/19/2018).		
<b>Utility Comments</b>	GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)		

# Design & Construction Review (DCR)

## 5th and 6th St Two-Way Conversion

<b>GIS</b>	RD216-11	<b>Contract No</b>	
<b>Prj No</b>	517020	<b>ITD Key No</b>	
<b>Project Description</b>	Convert 5th St and 6th St to two way streets (except 5th St from Washington to Fort).		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	39	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	5/15/2018	<b>Consultant</b>	Kittelson & Associates
<b>Est Completion Date</b>	1/31/2019	<b>Contact</b>	Evan Reed

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/22/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/6/2019		
<b>Project Status Notes</b>	Design underway. Consultant currently working on Commission requested traffic models. (07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

Aikens St, Eagle Rd to 2nd St

**GIS** RD209-11 **Contract No**

**Prj No** 517033 **ITD Key No**

**Project Description** Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	61	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	2/23/2017	<b>Consultant</b>	Stanley Consultants
<b>Est Completion Date</b>	9/24/2018	<b>Contact</b>	Jim Baker

## Right of Way

<b>Est Start</b>	9/24/2018	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	9/16/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/12/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/31/2020		

**Project Status Notes** Design ongoing. Working with City of Eagle on possible alignment change. Construction moved from 2019 to 2020. (CH 07/31/18)

**Utility Comments**

# Design & Construction Review (DCR)

Ash Park Ln, Northview St to Ustick Rd

**GIS** CM213-53 **Contract No**

**Prj No** 816002.001 **ITD Key No**

**Project Description** Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	91	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	11/24/2015	<b>Consultant</b>	T-O Engineers Inc
<b>Est Completion Date</b>	9/8/2016	<b>Contact</b>	Pat Colwell

## Right of Way

<b>Est Start</b>	9/8/2016	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/23/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	12/28/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	5/29/2019		
<b>Project Status Notes</b>	ROW complete. Project is bid ready for construction in FY19. (RC 6/26/18)		
<b>Utility Comments</b>	Utilities mapped. Intermountain Gas to replace 750' of mainline during project SB 4-3-2017		

# Design & Construction Review (DCR)

Barber Drive Bridge No 1335

<b>GIS</b>	MI215-01	<b>Contract No</b>	
<b>Prj No</b>	217049	<b>ITD Key No</b>	
<b>Project Description</b>	Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	86	<b>Prj Mgr</b>	Sakena Lesmeister
<b>Notice to Proceed</b>	3/23/2017	<b>Consultant</b>	CH2M Hill Engineers Inc
<b>Est Completion Date</b>	10/19/2017	<b>Contact</b>	George Van Horn

## Right of Way

<b>Est Start</b>	10/19/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	6/12/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/19/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	2/19/2019		

**Project Status Notes** The project will go to bid mid August once we get the 299 form approval. We are still waiting on 299 Form approval from Bureau of Rec. We have also submitted for approval for IDWR and waiting approval. (SL 7/20/18).

**Utility Comments**



# Design & Construction Review (DCR)

## Bogus Basin Rd Safety, Maintenance, and Trailhead

**GIS** RD216-01 **Contract No** CT218-12

**Prj No** 717022 **ITD Key No**

**Project Description** Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, guardrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

**Current Project Phase** 19 Construction

### Design

**Status** 100 **Prj Mgr** Brian McCarthy

**Notice to Proceed** 2/2/2017 **Consultant** Parametrix Inc

**Est Completion Date** 10/16/2017 **Contact** Cody Janson

### Right of Way

**Est Start** **ROW Agent** Dave Serdar

**Completion Date** **Possession %**

### Construction

**Status** 50 **Contractor** Central Paving Co Inc

**Notice to Proceed** 6/1/2018 **Proj Inspector**

**Est Compl Date** 8/31/2018

**Project Status Notes** Construction began June 1, 2018. (BM, 7-18-18)

**Utility Comments** No utility impacts anticipated with project.

# Design & Construction Review (DCR)

Bogus Basin Rd, Curling Dr

**GIS** CM209-11 **Contract No**

**Prj No** 818024 **ITD Key No**

**Project Description** Widen pavement and install curb, gutter and attached sidewalk on both sides of Bogus Basin Rd to in 550' gap north of Curling Dr in accordance with the North Boise Neighborhood Plan. Install retaining wall on east side as necessary.

**Current Project Phase** 12 Design In House

## Design

<b>Status</b>	56	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	10/20/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	9/20/2018	<b>Contact</b>	Matt Degen

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	3/27/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/12/2019		
<b>Project Status Notes</b>	Project is now in the design phase (ACHD Design Dept.) and is on schedule [Joe Tate III - 7-16-18]		

**Utility Comments**

# Design & Construction Review (DCR)

Cassia St, Latah St to Edson St

**GIS** CM213-12 **Contract No**

**Prj No** 818009 **ITD Key No**

**Project Description** Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Shoshone. Upgrade pedestrian ramps on north and south side of Cassia St. Install permeable pavers for stormwater purposes.

**Current Project Phase** 11 Design

## Design

**Status** 50 **Prj Mgr** Brian McCarthy

**Notice to Proceed** 10/3/2017 **Consultant** ACHD Design

**Est Completion Date** 11/2/2018 **Contact** Matt Degen

## Right of Way

**Est Start** 11/2/2018 **ROW Agent** Becca Randall

**Completion Date** 9/27/2019 **Possession %** 0

## Construction

**Status** 0 **Contractor**

**Notice to Proceed** 4/3/2020 **Proj Inspector**

**Est Compl Date** 6/12/2020

**Project Status Notes** Online open house ran through June 27. Proceeding with design. (BM, 7-18-18)

**Utility Comments**

# Design & Construction Review (DCR)

Chinden Blvd and Curtis Rd

**GIS** IN215-03 **Contract No**

**Prj No** 318006 **ITD Key No**

**Project Description** Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	50	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	12/11/2017	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	9/28/2018	<b>Contact</b>	Larry White

## Right of Way

<b>Est Start</b>	9/28/2018	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	9/20/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	3/23/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/30/2020		
<b>Project Status Notes</b>	Currently reviewing the 95% design submittal. (BM, 7-18-18)		

**Utility Comments**

# Design & Construction Review (DCR)

Christine St, Northview St to Ustick Rd

**GIS** CM213-05 **Contract No**

**Prj No** 817029 **ITD Key No**

**Project Description** Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Sakena Lesmeister
<b>Notice to Proceed</b>	10/28/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	11/8/2017	<b>Contact</b>	Pierson Dewit

## Right of Way

<b>Est Start</b>	11/8/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	10/24/2018	<b>Possession %</b>	62

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	12/31/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	5/21/2020		
<b>Project Status Notes</b>	We have 1 remaining parcel P-2 and are working negotiations. (SL - 7/19/18).		
<b>Utility Comments</b>	Pothole records added 8-1-2017 (SCB)		

# Design & Construction Review (DCR)

Clark St, Orchard St to Roosevelt St

**GIS** CM210-24 **Contract No**

**Prj No** 815005.004 **ITD Key No**

**Project Description** Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

**Current Project Phase** 19 Construction

## Design

**Status** 94 **Prj Mgr** Sakena Lesmeister

**Notice to Proceed** 12/22/2014 **Consultant** KM Engineering LLP

**Est Completion Date** 11/9/2016 **Contact** Kevin McCarthy

## Right of Way

**Est Start** 11/9/2016 **ROW Agent** Bill Nelson, Renee Jayo

**Completion Date** 10/2/2017 **Possession %** 100

## Construction

**Status** 59 **Contractor** Hawkeye Builders Inc

**Notice to Proceed** 4/25/2018 **Proj Inspector** Kline

**Est Compl Date** 9/17/2018

**Project Status Notes** Construction continues on Clark on south side of Clark Street, street is paved, and work is being done on sidewalks and driveways. (SL 7/19/18).

**Utility Comments**

# Design & Construction Review (DCR)

Cloverdale Rd, Fairview Ave to Ustick Rd

**GIS** RC0087 **Contract No** CT218-07

**Prj No** 513028 **ITD Key No**

**Project Description** Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

**Current Project Phase** 19 Construction

## Design

**Status** 87 **Prj Mgr** Cody Homan  
**Notice to Proceed** 11/26/2012 **Consultant** ACHD Design  
**Est Completion Date** 9/10/2014 **Contact** Pierson Dewit

## Right of Way

**Est Start** 9/12/2014 **ROW Agent** Former Barb Burton  
**Completion Date** 12/21/2016 **Possession %** 100

## Construction

**Status** 79 **Contractor** Central Paving Co Inc  
**Notice to Proceed** 1/8/2018 **Proj Inspector** Bowman  
**Est Compl Date** 8/15/2018

**Project Status Notes** Construction underway, substantial completion scheduled for August 2018. Paving complete. (CH 07/31/18)

**Utility Comments**

# Design & Construction Review (DCR)

Cloverdale Rd, McMillan Rd to Chinden Blvd

<b>GIS</b>	RD207-13	<b>Contract No</b>	
<b>Prj No</b>	517054	<b>ITD Key No</b>	
<b>Project Description</b>	Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	86	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	6/20/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	5/30/2018	<b>Contact</b>	Jeremy Andree

## Right of Way

<b>Est Start</b>	11/15/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/23/2018	<b>Possession %</b>	80

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/7/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/11/2019		
<b>Project Status Notes</b>	R/W phase is on going. (BM, 6-21-18)		

**Utility Comments**



# Design & Construction Review (DCR)

Cloverdale Rd, Overland Rd to Franklin Rd

<b>GIS</b>	RD207-12	<b>Contract No</b>	
<b>Prj No</b>	518047	<b>ITD Key No</b>	20842 (ITD Overpass)

**Project Description** Widen Cloverdale Rd from two lanes to five lanes with curb and gutter and install a new bridge over the Ridenbaugh canal. Adding a 5' detached sidewalk on west side of roadway and a 7' attached sidewalk on east side with a 5.5' raised bike lanes in both directions. Adding lighting, a PHB, relocating school flashers, and replacing ADA curb ramps within project limits.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	18	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	7/18/2018	<b>Consultant</b>	HDR Engineering Inc
<b>Est Completion Date</b>		<b>Contact</b>	Cameron Waite

## Right of Way

<b>Est Start</b>	8/13/2018	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	10/18/2018	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/9/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/30/2019		

**Project Status Notes** Professional services agreement and NTP finalized on 7/18. Advancing to 30% design.

**Utility Comments**

# Design & Construction Review (DCR)

Cloverdale Rd, Ustick Rd to McMillan Rd

<b>GIS</b>	RC0092	<b>Contract No</b>	
<b>Prj No</b>	516010	<b>ITD Key No</b>	
<b>Project Description</b>	Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	95	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	9/29/2015	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	3/16/2017	<b>Contact</b>	Jeremy Andree

## Right of Way

<b>Est Start</b>	3/16/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/20/2018	<b>Possession %</b>	88

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/2/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/2/2019		
<b>Project Status Notes</b>	Right of Way is nearing completion, effectively one parcel remaining. (CH 07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## Cole Rd and Franklin Rd

**GIS** IN203-14 **Contract No**

**Prj No** 511031.001 **ITD Key No**

**Project Description** Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; Cole Rd, I-84 to Franklin Rd - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; Bridge #1259 (former 281) - Replace bridge structure on Cole Rd over Farmer's Lateral; Cole Rd & McMullen Rd - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	4/24/2014	<b>Consultant</b>	Washington Group Int'l (URS)
<b>Est Completion Date</b>	6/22/2016	<b>Contact</b>	Heidi Carter

## Right of Way

<b>Est Start</b>	6/1/2016	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	5/29/2018	<b>Possession %</b>	93

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/7/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/18/2019		
<b>Project Status Notes</b>	99% plans submitted and passed off to ROW for FY17. Additional design being completed to adjust plans to Union Pacific standards.(RC 6/26/18)		

## Utility Comments

# Design & Construction Review (DCR)

Cole Rd and Lake Hazel Rd

**GIS** IN215-02 **Contract No**

**Prj No** 317014 **ITD Key No**

**Project Description** Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).

**Current Project Phase** 19 Construction

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	11/3/2016	<b>Consultant</b>	HDR Engineering Inc
<b>Est Completion Date</b>	8/11/2017	<b>Contact</b>	Tracy Ellwain

## Right of Way

<b>Est Start</b>	4/3/2017	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	8/4/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	90	<b>Contractor</b>	Central Paving Co Inc
<b>Notice to Proceed</b>	11/27/2017	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/9/2018		

**Project Status Notes** The project is in the Construction Phase and is ahead of schedule. [JT III - 7/16/18].

**Utility Comments**

# Design & Construction Review (DCR)

## Cole Rd and Victory Rd Intersection

**GIS** IN205-97 **Contract No**

**Prj No** 317005 **ITD Key No**

**Project Description** Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	74	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	1/13/2017	<b>Consultant</b>	Precision Engineering LLC
<b>Est Completion Date</b>	8/8/2018	<b>Contact</b>	Joel Grounds

## Right of Way

<b>Est Start</b>	8/8/2018	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/21/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	1/3/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/1/2020		
<b>Project Status Notes</b>	Final design submittal expected early August. (BM 7-18-18)		

**Utility Comments**

# Design & Construction Review (DCR)

Cole Rd, Kettering Ave to Mt View Dr

**GIS** CM210-50 **Contract No**

**Prj No** 815001.007 **ITD Key No**

**Project Description** Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

**Current Project Phase** 18 Ready CON

## Design

<b>Status</b>	94	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	11/13/2014	<b>Consultant</b>	Civil Survey Consultants
<b>Est Completion Date</b>	3/30/2016	<b>Contact</b>	Matt Hart

## Right of Way

<b>Est Start</b>	3/30/2016	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	3/1/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/8/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/19/2019		
<b>Project Status Notes</b>	Project will be re-bid in FY19. (RC 6/26/18)		

**Utility Comments**

# Design & Construction Review (DCR)

Columbus St, Overland Rd to Kootenai St

**GIS** CGS205-20 **Contract No**

**Prj No** 816032 **ITD Key No**

**Project Description** Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

**Current Project Phase** 18 Ready CON

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	12/9/2015	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	9/15/2016	<b>Contact</b>	Jeff Jones

## Right of Way

<b>Est Start</b>	9/15/2016	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	2/22/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	3/7/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/15/2019		
<b>Project Status Notes</b>	Project being re-bid in FY19. (RC 6/26/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## Conover St Bridge 1449

**GIS** MI214-09 **Contract No**

**Prj No** 217003 **ITD Key No**

### Project Description

Replace bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program. Replace the existing CMP with an elliptical RCP. Improve the existing roadway curve radius, replace guardrail.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	92	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	10/7/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	11/1/2017	<b>Contact</b>	David Sasso

## Right of Way

<b>Est Start</b>	11/1/2017	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	2/20/2018	<b>Possession %</b>	71

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/14/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	2/22/2019		
<b>Project Status Notes</b>	100% Design Complete. Project is bid ready (DJR 07/19/18)		

### Utility Comments



# Design & Construction Review (DCR)

## Dona Larsen Park Pathway

**GIS** CM217-57 **Contract No**

**Prj No** 818019 **ITD Key No**

**Project Description** Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

**Current Project Phase** 11 Design

## Design

**Status** 83 **Prj Mgr** Rodney Ashby

**Notice to Proceed** 10/26/2017 **Consultant** Parametrix Inc

**Est Completion Date** 7/25/2018 **Contact**

## Right of Way

**Est Start** 5/11/2018 **ROW Agent** Bill Nelson

**Completion Date** 10/29/2018 **Possession %** 0

## Construction

**Status** 0 **Contractor**

**Notice to Proceed** 3/7/2019 **Proj Inspector**

**Est Compl Date** 6/7/2019

**Project Status Notes** Waiting for St Lukes/Broadway 111 cross access agreement to be incorporated into project 99% submittal. Pursuing ROW acquisition. RA 7/22/18

**Utility Comments**

# Design & Construction Review (DCR)

Eagle Rd, Amity Rd to Victory Rd

**GIS** RD207-33

**Contract No**

**Prj No** 518040

**ITD Key No**

**Project Description** Widen Eagle Road to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2016 CIP.

**Current Project Phase** 11 Design

## Design

**Status** 30

**Prj Mgr** Ryan Cutler

**Notice to Proceed** 1/29/2018

**Consultant** ACHD Design

**Est Completion Date** 1/24/2019

**Contact**

## Right of Way

**Est Start** 1/24/2019

**ROW Agent** Becca Randall

**Completion Date** 1/9/2020

**Possession %** 0

## Construction

**Status** 0

**Contractor**

**Notice to Proceed** 5/6/2020

**Proj Inspector**

**Est Compl Date** 7/17/2020

**Project Status Notes** Project in 75% design phase. (RC 6/26/18)

**Utility Comments**

# Design & Construction Review (DCR)

Emerald St and Americana Blvd Orchard St to Ann Morrison Pk

**GIS** CM212-08 **Contract No** CT217-30

**Prj No** 814011.002 **ITD Key No**

**Project Description** Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

**Current Project Phase** 19 Construction

## Design

**Status** 100 **Prj Mgr** Joe Tate  
**Notice to Proceed** 9/5/2014 **Consultant** CH2M Hill Engineers Inc  
**Est Completion Date** 6/3/2016 **Contact** George Van Horn

## Right of Way

**Est Start** 6/13/2016 **ROW Agent** Michele White  
**Completion Date** 2/8/2017 **Possession %** 100

## Construction

**Status** 76 **Contractor** Knife River  
**Notice to Proceed** 2/12/2018 **Proj Inspector**  
**Est Compl Date** 8/31/2018

**Project Status Notes** The project is in the Construction Phase and is slightly behind schedule due to some delays casued by utility work. [JT III - 7/16/2018]

**Utility Comments** 100% plans sent to utilities.  
Suez to replace 1000' of mainline. SB 4-3-2017

# Design & Construction Review (DCR)

## Gowen Rd Bridge 2173

<b>GIS</b>	MA215-01	<b>Contract No</b>	
<b>Prj No</b>	217015	<b>ITD Key No</b>	
<b>Project Description</b>	Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	96	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	1/9/2017	<b>Consultant</b>	HW Lochner Inc
<b>Est Completion Date</b>	1/29/2018	<b>Contact</b>	Vance Henry

### Right of Way

<b>Est Start</b>	11/20/2017	<b>ROW Agent</b>	Former Barb Burton
<b>Completion Date</b>	12/18/2017	<b>Possession %</b>	100

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	10/9/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	4/17/2020		
<b>Project Status Notes</b>	100% Plans submitted. 404 permit drafted. Negotiated agreement for historic preservation mitigation with Army Corps and SHPO. Drafting supplemental agreement to do mitigation(RA 7/24/18)		
<b>Utility Comments</b>			

# Design & Construction Review (DCR)

Heron St, 13th St to 9th St

**GIS** CM210-89 **Contract No**

**Prj No** 816030 **ITD Key No**

**Project Description** Reconstruct the existing pavement, add bulb-outs at the crosswalks, and add mostly detached concrete pathway on the north side of Heron St from 13th St to 9th St.

**Current Project Phase** 21 Substantially Complete

## Design

**Status** 100 **Prj Mgr** Cody Homan

**Notice to Proceed** 11/17/2015 **Consultant** T-O Engineers Inc

**Est Completion Date** 1/5/2018 **Contact** Pat Colwell

## Right of Way

**Est Start** 3/1/2018 **ROW Agent** Bill Nelson

**Completion Date** 3/21/2018 **Possession %** 100

## Construction

**Status** 54 **Contractor** SunRoc Corporation

**Notice to Proceed** 6/4/2018 **Proj Inspector**

**Est Compl Date** 7/23/2018

**Project Status Notes** Construction substantially complete. (CH 07/31/18)

**Utility Comments**

# Design & Construction Review (DCR)

Hidden Springs Dr, 3rd Ave to Shafer Way

**GIS** CM217-30 **Contract No**

**Prj No** 818022 **ITD Key No**

**Project Description** Install 20 MPH speed flashers on Hidden Springs Dr in the vicinity of the school zone, 3rd Ave to Shafer Way. Install ADA-compliant pedestrian ramps along Hidden Springs Dr at the intersection of 4th Ave, Andy's Gulch Rd and 5th Ave.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	48	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	1/11/2018	<b>Consultant</b>	CH2M Hill Engineers Inc
<b>Est Completion Date</b>	7/20/2018	<b>Contact</b>	George Van Horn

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	4/1/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/11/2020		
<b>Project Status Notes</b>	The project is in the design phase and is on schedule. [JT III- 7/16/18]		

**Utility Comments**

# Design & Construction Review (DCR)

Holcomb Rd, Eastgate Dr to Amity Rd

**GIS** CM211-57 **Contract No**

**Prj No** 816002.008 **ITD Key No**

**Project Description** Construct 5' detached sidewalk on the east side of Holcomb Rd between Mendota Dr and Amity Rd in accordance with the Southeast Boise Neighborhood Plan. Stripe Bke lanes and install wayfinding signage for a bike facility from Amity Rd to Mimosa Way. Project will provide ped/bike connection from Oregon Trail Heights / Coulbia Village to Holcomb path/bridge and Southeast Boise. In-House Design

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	98	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	12/4/2015	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	1/26/2017	<b>Contact</b>	Pierson Dewit

## Right of Way

<b>Est Start</b>	11/21/2016	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	5/31/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/24/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/6/2019		

**Project Status Notes** Right of Way Certification obtained on 5/29/18. 100% PS&E submitted on 6/15/18. Project is bid ready. (DJR 07/19/2018)

**Utility Comments**

# Design & Construction Review (DCR)

## Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

<b>GIS</b>	CM214-34	<b>Contract No</b>	
<b>Prj No</b>	318012	<b>ITD Key No</b>	
<b>Project Description</b>	Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.		

**Current Project Phase** 12 Design In House

### Design

<b>Status</b>	99	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	11/13/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	6/8/2018	<b>Contact</b>	

### Right of Way

<b>Est Start</b>	6/8/2018	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	6/13/2018	<b>Possession %</b>	100

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	4/26/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/6/2019		
<b>Project Status Notes</b>	Right of Way is complete. Shelf project until construction in FY19. RA 7/24/18		

### Utility Comments



# Design & Construction Review (DCR)

## Kay St and Limestone St Pedestrian Crossing

<b>GIS</b>	CM215-01	<b>Contract No</b>	
<b>Prj No</b>	318011	<b>ITD Key No</b>	
<b>Project Description</b>	Design and install an RRFB on N Kay Ave at E Limestone St; upgrade ADA ramps as necessary.		

**Current Project Phase** 12 Design In House

### Design

<b>Status</b>	77	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	11/20/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	6/1/2018	<b>Contact</b>	David Sasso

### Right of Way

<b>Est Start</b>	6/1/2018	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	1/15/2019	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	4/26/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/6/2019		
<b>Project Status Notes</b>	In ROW phase. RA 7/24/18		

### Utility Comments

# Design & Construction Review (DCR)

## Kootenai, Vista - Federal Way

**GIS** CM211-38 **Contract No**

**Prj No** 815005.001 **ITD Key No**

**Project Description** Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.

**Current Project Phase** 18 Ready CON

## Design

**Status** 88 **Prj Mgr** Ryan Cutler  
**Notice to Proceed** 10/8/2014 **Consultant** Civil Survey Consultants  
**Est Completion Date** 8/14/2015 **Contact** Tim Burgess

## Right of Way

**Est Start** 8/14/2015 **ROW Agent** Michele White  
**Completion Date** 3/23/2016 **Possession %** 100

## Construction

**Status** 0 **Contractor**  
**Notice to Proceed** 2/21/2019 **Proj Inspector**  
**Est Compl Date** 6/28/2019  
**Project Status Notes** Project being re-bid in FY19. (RC 6/26/18)

**Utility Comments**

# Design & Construction Review (DCR)

Lake Hazel Rd and Five Mile Rd

**GIS** IN205-59

**Contract No**

**Prj No** 318038

**ITD Key No**

**Project Description** Reconstruct intersection to be a dual lane roundabout with westbound and southbound right turn bypass lanes in accordance with the 2016 CIP.

**Current Project Phase** 11 Design

## Design

**Status** 48

**Prj Mgr** Ryan Cutler

**Notice to Proceed** 1/17/2018

**Consultant** HDR Engineering Inc

**Est Completion Date** 11/2/2018

**Contact** Cameron Waite

## Right of Way

**Est Start** 11/2/2018

**ROW Agent** Dave Serdar

**Completion Date** 10/18/2019

**Possession %** 0

## Construction

**Status** 0

**Contractor**

**Notice to Proceed** 3/5/2020

**Proj Inspector**

**Est Compl Date** 5/14/2020

**Project Status Notes** Project in 75% design phase. (RC 6/26/18)

**Utility Comments**

# Design & Construction Review (DCR)

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

**GIS** MMP217-01 **Contract No**

**Prj No** 518016 **ITD Key No**

**Project Description** Rehabilitate Lake Hazel Rd between Maple Grove Rd and Cole Rd as part of ACHD's Pavement Mgmt Program. Project to include shoulder and turn lane widening. Project funded all or in part through House Bill 312 funding.

**Current Project Phase** 11 Design

## Design

**Status** 91 **Prj Mgr** Sakena Lesmeister

**Notice to Proceed** 12/8/2017 **Consultant** T-O Engineers Inc

**Est Completion Date** 7/31/2018 **Contact** Jeff Warner

## Right of Way

**Est Start** 7/31/2018 **ROW Agent** No R/W

**Completion Date** 7/31/2018 **Possession %** 0

## Construction

**Status** 0 **Contractor**

**Notice to Proceed** 8/21/2019 **Proj Inspector**

**Est Compl Date** 10/23/2019

**Project Status Notes** Working towards 95% design, we are working treatment options keeping in mind construction costs. We considered CRABS as a treatment option but it might not meet budget so we are looking at options to keep within budget. (SL 7/19/18).

**Utility Comments**

# Design & Construction Review (DCR)

Leadville Ave Bikeway, Linden St to Greenbelt

**GIS** BK213-03 **Contract No**

**Prj No** 817048 **ITD Key No**

**Project Description** Reconstruct three intersections (Iowa St, Pennsylvania St, Highland St) including bulb-outs, install a Pedestrian Hybrid Beacon with bicycle push buttons to enhance the crossing at Boise Ave and an Rectangular Rapid Flashing Beacon with bicycle push buttons to enhance the crossing at Linden St, as well as additional pedestrian ramps, speed humps, and Sharrow pavement markings.

**Current Project Phase** 17 Bid and Award

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	2/16/2018	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	6/14/2018	<b>Contact</b>	Jeff Jones

## Right of Way

<b>Est Start</b>	3/12/2018	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	6/25/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	8/8/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/31/2018		
<b>Project Status Notes</b>	Construction scheduled to start early August and be complete by November. (07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

Linder Rd and Deer Flat Rd

<b>GIS</b>	IN211-01	<b>Contract No</b>	
<b>Prj No</b>	313024	<b>ITD Key No</b>	13492
<b>Project Description</b>	Rebuild intersection to alleviate peak hour congestion and improve safety. This is a Federal Aid project.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	5/16/2014	<b>Consultant</b>	Parametrix Inc
<b>Est Completion Date</b>	9/29/2017	<b>Contact</b>	Cody Janson

## Right of Way

<b>Est Start</b>	9/29/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	1/4/2019	<b>Possession %</b>	45

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/3/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/24/2020		

**Project Status Notes** The project is in the Appraisal and ROW Acquisition Phase and is on schedule. Construction is planned for FY20. [JT III - 7/16/2018]

**Utility Comments**

# Design & Construction Review (DCR)

Linder Rd, Cayuse Creek Dr to Chinden Blvd

<b>GIS</b>	RD202-17	<b>Contract No</b>	
<b>Prj No</b>	517032	<b>ITD Key No</b>	
<b>Project Description</b>	Widen road from 2 to 5 lanes in accordance with the 2016 CIP, bike lanes, detached sidewalks and pedestrian crossings.		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	77	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	11/9/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	8/11/2017	<b>Contact</b>	

## Right of Way

<b>Est Start</b>	8/11/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/24/2018	<b>Possession %</b>	84

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/13/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/16/2019		
<b>Project Status Notes</b>	Right of Way working on final parcel acquisition. Anticipate bidding in fall 2018. (RA 6/22/18)		
<b>Utility Comments</b>	GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)		

# Design & Construction Review (DCR)

Linder Rd, Franklin Rd to Pine Ave

**GIS** RD213-16 **Contract No**

**Prj No** 516019 **ITD Key No**

**Project Description** Widen Linder Road to 5 lanes with storm drain, curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes upgrade of the Union Pacific Railroad crossing, irrigation crossings and Bridge #131. Project is the top priority safe routes to school request (2015) from the West Ada School District.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	2/1/2016	<b>Consultant</b>	HW Lochner Inc
<b>Est Completion Date</b>	12/22/2016	<b>Contact</b>	Vance Henry

## Right of Way

<b>Est Start</b>	12/22/2016	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	9/22/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/2/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/25/2020		
<b>Project Status Notes</b>	100% Plans Submitted. Coordinating with ITD and Union Pacific on crossing agreement. (DJR 07/19/2018)		

**Utility Comments**



# Design & Construction Review (DCR)

Linder Rd, Ustick Rd to McMillan Rd

<b>GIS</b>	RD202-18	<b>Contract No</b>	
<b>Prj No</b>	517024	<b>ITD Key No</b>	
<b>Project Description</b>	Widen road to five lanes, install 5' detached or 7' attached sidewalk, pedestrian crossing, and replace Linder Rd Bridge 1105 with a shallow box		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	12/19/2016	<b>Consultant</b>	Civil Survey Consultants
<b>Est Completion Date</b>	1/8/2018	<b>Contact</b>	Matt Hart

## Right of Way

<b>Est Start</b>	1/8/2018	<b>ROW Agent</b>	Becca Randall
<b>Completion Date</b>	8/1/2018	<b>Possession %</b>	79

## Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	1/7/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/7/2019		
<b>Project Status Notes</b>	Designing Ustick storm water basin. ROW is negotiating HOA's. (RA 7/24/18)		

**Utility Comments**

# Design & Construction Review (DCR)

## Linder Road and Saguaro Drive - PHB

**GIS** CM217-24 **Contract No**

**Prj No** 318036 **ITD Key No**

**Project Description** Install a pedestrian hybrid beacon (PHB) on the south side of Linder Rd at Saguaro Dr on a 25' signal pole. Replace the ramp on the southeast corner of the intersection with ADA compliant directional ramps. Replace the ramp on the northeast corner of the intersection with an ADA compliant directional ramp.

**Current Project Phase** 11 Design

### Design

**Status** 100 **Prj Mgr** Dave Rader  
**Notice to Proceed** 12/13/2017 **Consultant** Precision Engineering LLC  
**Est Completion Date** **Contact** Joel Grounds

### Right of Way

**Est Start** 3/23/2018 **ROW Agent** Michele White  
**Completion Date** 4/27/2018 **Possession %** 100

### Construction

**Status** 0 **Contractor**  
**Notice to Proceed** 10/3/2018 **Proj Inspector**  
**Est Compl Date** 11/15/2018  
**Project Status Notes** Bid documents submitted to contract administration on 7/17/18. (DJR 07/19/2018)

**Utility Comments**

# Design & Construction Review (DCR)

Main St and Idaho St, 16th St to Broadway Ave - HB312

**GIS** SM217-04 **Contract No**

**Prj No** 518021 **ITD Key No**

**Project Description** Rehabilitate the pavement on Main St and on Idaho St, both between 16th St and Broadway Ave as part of the Downtown Boise Implementation Plan. Projected funded all or in part through House Bill 312 Funding.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	53	<b>Prj Mgr</b>	Cody Homan
<b>Notice to Proceed</b>	6/14/2018	<b>Consultant</b>	Kittelson & Associates
<b>Est Completion Date</b>	12/20/2018	<b>Contact</b>	Yuri Mereszczak

## Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	4/10/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	8/1/2019		
<b>Project Status Notes</b>	Design ongoing, continuing from design work done as part of the 2017 DBIP project. (CH 07/31/18)		

**Utility Comments**

# Design & Construction Review (DCR)

Maple Grove Rd, Victory Rd to Overland Rd

<b>GIS</b>	RD207-22	<b>Contract No</b>	
<b>Prj No</b>	517039	<b>ITD Key No</b>	
<b>Project Description</b>	Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes bridges 1237, 1238, & 1242.		

**Current Project Phase** 11 Design

## Design

<b>Status</b>	68	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	12/14/2016	<b>Consultant</b>	Horrocks Engineers Inc
<b>Est Completion Date</b>	10/9/2018	<b>Contact</b>	Heidi Carter

## Right of Way

<b>Est Start</b>	10/23/2018	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	3/5/2020	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/4/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/22/2021		
<b>Project Status Notes</b>	Project currently in 95% design, north leg of the Maple Grove and Victory intersection is being added to the design. (RC 6/26/18)		

**Utility Comments**

# Design & Construction Review (DCR)

McMillian Rd, Westview Dr to Maple Grove Rd

**GIS** CM214-01 **Contract No**

**Prj No** 816031 **ITD Key No**

**Project Description** Complete sidewalk on both sides of McMillian Rd, between Westview Dr and Maple Grove Rd in accordance with the West bench Neighborhood Plan. In-house design

**Current Project Phase** 15 Right of Way

## Design

**Status** 94 **Prj Mgr** Sakena Lesmeister

**Notice to Proceed** 11/5/2015 **Consultant** ACHD Design

**Est Completion Date** 9/6/2017 **Contact** Jeremy Andree

## Right of Way

**Est Start** 9/6/2017 **ROW Agent** Michele White

**Completion Date** 4/13/2018 **Possession %** 100

## Construction

**Status** 0 **Contractor**

**Notice to Proceed** 4/1/2020 **Proj Inspector**

**Est Compl Date** 7/10/2020

**Project Status Notes** Project in Right of Way - Still working on last parcel negotiations with owner Chris Fritz. (SL 7/19/18).

**Utility Comments**

# Design & Construction Review (DCR)

Meridian Rd, Cherry Ln to Ustick Rd

**GIS** RD207-23 **Contract No**

**Prj No** 516027 **ITD Key No**

**Project Description** Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes bridges 2045 (former 124) and 126X.

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	63	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	12/7/2015	<b>Consultant</b>	Civil Survey Consultants
<b>Est Completion Date</b>	12/19/2016	<b>Contact</b>	Tim Burgess

## Right of Way

<b>Est Start</b>	12/19/2016	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	9/27/2018	<b>Possession %</b>	80

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	10/28/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/31/2020		
<b>Project Status Notes</b>	Received 99% submittal 12/19/16. R/W phase is on going. (BM, 7-18-18)		
<b>Utility Comments</b>	Utility comments acquired. Idaho Power IUE corridor in project		

# Design & Construction Review (DCR)

## Osage St Bridge 1451

**GIS** MI214-12 **Contract No**

**Prj No** 217027 **ITD Key No**

**Project Description** Replace Bridge #1451 over the Thurman Mill Canal on Osage Street as part of ACHD's Bridge Maintenance Program. Bridge to be designed and constructed concurrently with 46th Street Bridge #1452. City requests bridge be constructed to accommodate bike and pedestrian facilities.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	99	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	11/23/2016	<b>Consultant</b>	Elite Edge Engineers
<b>Est Completion Date</b>	7/11/2017	<b>Contact</b>	Lisa Vernon

## Right of Way

<b>Est Start</b>	7/11/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	5/1/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/1/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	4/4/2019		
<b>Project Status Notes</b>	Right-of-way certification recieved. Project is bid ready. (DJR 07/19/2018)		

## Utility Comments

# Design & Construction Review (DCR)

Overland Rd, Columbus St to Federal Way

**GIS** CM210-70 **Contract No**

**Prj No** 815001.009 **ITD Key No**

**Project Description** Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

**Current Project Phase** 17 Bid and Award

## Design

<b>Status</b>	88	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	12/5/2014	<b>Consultant</b>	WH Pacific
<b>Est Completion Date</b>	9/30/2016	<b>Contact</b>	Jeff Werner

## Right of Way

<b>Est Start</b>	9/29/2014	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	11/6/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/21/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/28/2019		
<b>Project Status Notes</b>	Project being re-bid in Fy19. (RC 6/26/18)		

**Utility Comments**



# Design & Construction Review (DCR)

## Parkinson St Bridge 1450

**GIS** MI214-08 **Contract No**

**Prj No** 217004 **ITD Key No**

**Project Description** Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

**Current Project Phase** 16 Shelved/Bid Ready

### Design

<b>Status</b>	99	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	10/7/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	10/1/2017	<b>Contact</b>	Ramon Wells

### Right of Way

<b>Est Start</b>	7/7/2017	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	2/20/2018	<b>Possession %</b>	78

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/14/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	2/19/2019		
<b>Project Status Notes</b>	Right-of-way certification recieved. Project is bid ready. (DJR 07/19/2018)		

### Utility Comments

# Design & Construction Review (DCR)

Phillippi St, Malad St to Targee St

**GIS** NE204.01 **Contract No**

**Prj No** 816002.017 **ITD Key No**

**Project Description** Complete curb, gutter, & sidewalk improvements on both sides of Phillippi, btwn Malad and Targee in accordance with the Central Bench Neighborhood Plan.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

<b>Status</b>	93	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	4/7/2016	<b>Consultant</b>	Riedesel Engineering Inc
<b>Est Completion Date</b>	4/12/2017	<b>Contact</b>	Pierson Dewit

## Right of Way

<b>Est Start</b>	4/12/2017	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	8/7/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/6/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	7/16/2020		
<b>Project Status Notes</b>	The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 7/16/2018]		

**Utility Comments**

# Design & Construction Review (DCR)

Phillippi Street, Targee Street to Overland Road

**GIS** CM210-49 **Contract No**

**Prj No** 817021.001 **ITD Key No**

**Project Description** Construct curb, gutter & sidewalk on the east side of Phillippi between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes a pavement rehabilitation.

**Current Project Phase** 12 Design In House

## Design

<b>Status</b>	53	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	11/4/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	7/18/2018	<b>Contact</b>	Jeremy Andree

## Right of Way

<b>Est Start</b>	9/6/2016	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	7/2/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/11/2021	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/30/2021		
<b>Project Status Notes</b>	95% design submitted on 7/18/18. Distributing submittal documents for project team review. (DJR 07/19/2018)		

**Utility Comments**

# Design & Construction Review (DCR)

Pierce St, Washington St to Shenandoah Dr

**GIS** CM211-34 **Contract No**

**Prj No** 818041 **ITD Key No**

**Project Description** Complete sidewalks on Pierce St from Washington St to Shenandoah Dr to improve pedestrian safety for students walking to Roosevelt Elementary.

**Current Project Phase** 11 Design

## Design

<b>Status</b>	52	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	12/29/2017	<b>Consultant</b>	T-O Engineers Inc
<b>Est Completion Date</b>	12/4/2018	<b>Contact</b>	Pat Colwell

## Right of Way

<b>Est Start</b>	12/4/2018	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	11/15/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	3/25/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/4/2020		
<b>Project Status Notes</b>	Project in 95% design phase. (RC 6/26/18)		

**Utility Comments**

# Design & Construction Review (DCR)

Pine Ave, Meridian Rd to Locust Grove Rd

**GIS** RD208-01 **Contract No** CT218-09

**Prj No** 815025 **ITD Key No**

**Project Description** Reconstruct the roadway and add/replace concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

**Current Project Phase** 19 Construction

## Design

**Status** 100 **Prj Mgr** Cody Homan

**Notice to Proceed** 6/4/2015 **Consultant** WH Pacific

**Est Completion Date** 11/22/2016 **Contact** Robert Beckman

## Right of Way

**Est Start** 11/22/2016 **ROW Agent** Former Barb Burton

**Completion Date** 9/25/2017 **Possession %** 100

## Construction

**Status** 69 **Contractor** Knife River

**Notice to Proceed** 1/15/2018 **Proj Inspector** Coleman

**Est Compl Date** 9/13/2018

**Project Status Notes** Construction ongoing, substantial completion scheduled for September 2018. (CH 07/31/18)

**Utility Comments** Utility potholing will be completed this month. GF 7/26/16

# Design & Construction Review (DCR)

Poplar St, Cole Rd to Raymond St (north side)

**GIS** CM211-22 **Contract No**

**Prj No** 816003.004 **ITD Key No**

**Project Description** Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	100	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	2/1/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	1/26/2017	<b>Contact</b>	Pierson Dewit

## Right of Way

<b>Est Start</b>	1/26/2017	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	9/29/2017	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/22/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/9/2019		

**Project Status Notes** Project currently waiting for bid and award in FY19. (RC 6/26/18)

**Utility Comments**

# Design & Construction Review (DCR)

Roosevelt St, Rose Hill St to Emerald St (West Side)

**GIS** CM211-25 **Contract No**

**Prj No** 816002.016 **ITD Key No**

**Project Description** Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	96	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	11/25/2015	<b>Consultant</b>	Precision Engineering LLC
<b>Est Completion Date</b>	6/22/2017	<b>Contact</b>	Joel Grounds

## Right of Way

<b>Est Start</b>	6/22/2017	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	9/24/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/4/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/26/2019		
<b>Project Status Notes</b>	99% submittal received 6/6/17. R/W acquisitions are on going. (BM, 6-21-18)		

**Utility Comments**

# Design & Construction Review (DCR)

SH 16 and Beacon Light Rd

**GIS** IN205-11

**Contract No**

**Prj No** 317052

**ITD Key No** 18872

**Project Description** Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.

**Current Project Phase** 19 Construction

## Design

**Status** 100

**Prj Mgr** Joe Tate

**Notice to Proceed** 7/14/2017

**Consultant** ITD Design

**Est Completion Date** 7/14/2017

**Contact** Aaron Bauges

## Right of Way

**Est Start** 9/21/2016

**ROW Agent** No R/W

**Completion Date** 7/14/2017

**Possession %** 100

## Construction

**Status** 63

**Contractor**

**Notice to Proceed** 6/4/2018

**Proj Inspector**

**Est Compl Date** 8/8/2018

**Project Status Notes** The project is in the Construction Phase and is on schedule. [JT III - 7/16/2018].

**Utility Comments**



# Design & Construction Review (DCR)

## SH 69 and Hubbard Road

<b>GIS</b>	IN205-70	<b>Contract No</b>	
<b>Prj No</b>	318035	<b>ITD Key No</b>	19997
<b>Project Description</b>	Install an Interim signal at the intersection of Hubbard and SH 69 to improve safety in cooperation with ITD.		

**Current Project Phase** 19 Construction

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	1/4/2018	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>		<b>Contact</b>	Larry White

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>		<b>Contractor</b>	Idaho Materials and Constructor
<b>Notice to Proceed</b>	8/23/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/26/2018		
<b>Project Status Notes</b>	Project is in construction. (DJR 07/19/2018)		

### Utility Comments

# Design & Construction Review (DCR)

## SH 69 and Lake Hazel Road

<b>GIS</b>	IN205-66	<b>Contract No</b>	
<b>Prj No</b>	318034	<b>ITD Key No</b>	19997
<b>Project Description</b>	Install an interim signal at the intersection of Meridian Road and Lake Hazel Rd in cooperation with an ITD to improve safety.		

**Current Project Phase** 19 Construction

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	1/4/2018	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>		<b>Contact</b>	Larry White

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>		<b>Contractor</b>	
<b>Notice to Proceed</b>	3/29/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/1/2018		
<b>Project Status Notes</b>	Project is in construction. (DJR 07/19/2018)		

**Utility Comments**

# Design & Construction Review (DCR)

State St and Glenwood St

<b>GIS</b>	IN207-03	<b>Contract No</b>	
<b>Prj No</b>	317045	<b>ITD Key No</b>	20049

**Project Description** Widen & modify intersection in order to improve traffic operations in accordance with the State St TTOP & the 2012 CIP. Design, ROW & construction costs are tentative until completion of the concept design & subject to ITD participation.

**Current Project Phase** 09 Concept Design

## Design

<b>Status</b>	0	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	10/2/2019	<b>Consultant</b>	Consultant Design
<b>Est Completion Date</b>	11/20/2020	<b>Contact</b>	

## Right of Way

<b>Est Start</b>	11/20/2020	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	11/4/2021	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	8/10/2022	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	11/14/2022		

**Project Status Notes** ACHD Commission reviewed alternatives and directed staff to work with other agencies to create consensus. 7/24/18

**Utility Comments**

# Design & Construction Review (DCR)

## State St and Pierce Park Ln

**GIS** IN210-03 **Contract No**

**Prj No** 317044 **ITD Key No**

**Project Description** Rebuild the State Street and Pierce Park Ln intersection in accordance with the State Street Transit and Traffic Operations Plan (TTOP). The State Street TTOP call for expanding State Street to three lanes in each direction with bike lanes and a center turn lane. The two outermost vehicular lanes would eventually be reserved for buses and high occupancy vehicles. The Pierce Park leg of the intersection will need to be reconfigured to intersect State Street at between 75 and 90 degrees.

**Current Project Phase** 11 Design

## Design

**Status** 59 **Prj Mgr** Joe Tate  
**Notice to Proceed** 1/2/2018 **Consultant** Parametrix Inc  
**Est Completion Date** 11/20/2018 **Contact** Cody Janson

## Right of Way

**Est Start** 11/20/2018 **ROW Agent** Bill Nelson  
**Completion Date** 3/18/2020 **Possession %** 0

## Construction

**Status** 0 **Contractor**  
**Notice to Proceed** 1/11/2021 **Proj Inspector**  
**Est Compl Date** 9/30/2021

**Project Status Notes** The project is in the design phase and is on schedule. The Design Public Involvement Meeting is scheduled for August 1st. [JT IIII - 7/16/18]

**Utility Comments**

# Design & Construction Review (DCR)

## State St and Wylie Ln Pedestrian Crossing

**GIS** CM215-29 **Contract No**

**Prj No** 318028 **ITD Key No**

**Project Description** Install a Pedestrian Hybrid Beacon on the east side of Wylie Ln with a crosswalk. Mast arms will be required on both sides of State St. Project to be coordinated with the State St and Collister Dr project.

**Current Project Phase** 11 Design

### Design

**Status** 92 **Prj Mgr** Sakena Lesmeister

**Notice to Proceed** 1/25/2018 **Consultant**

**Est Completion Date** 8/21/2018 **Contact**

### Right of Way

**Est Start** 8/21/2018 **ROW Agent** Becca Randall

**Completion Date** **Possession %** 0

### Construction

**Status** 0 **Contractor**

**Notice to Proceed** 3/27/2019 **Proj Inspector**

**Est Compl Date** 6/20/2019

**Project Status Notes** 95% review meeting was held on 7/18/2018, no ROW will be required in this project so we are now working towards 100% design. (SL 7/19/18)

**Utility Comments**

# Design & Construction Review (DCR)

State St Bridge 1408 w-o Collister Dr

<b>GIS</b>	MI210-02	<b>Contract No</b>	
<b>Prj No</b>	211021	<b>ITD Key No</b>	
<b>Project Description</b>	Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.		

**Current Project Phase** 17 Bid and Award

## Design

<b>Status</b>	73	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	10/29/2012	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	3/7/2014	<b>Contact</b>	Kraig Wartman

## Right of Way

<b>Est Start</b>	3/7/2014	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	12/23/2014	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/20/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	3/25/2019		

**Project Status Notes** R/W complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in FY19. (RC 6/26/18)

**Utility Comments**

# Design & Construction Review (DCR)

## State St, 16th to 23rd Street Lighting Improvements

<b>GIS</b>	MIS216-02	<b>Contract No</b>	
<b>Prj No</b>	717040	<b>ITD Key No</b>	20275
<b>Project Description</b>	This Local Highway Safety Improvement Project (LHSIP) is a federal aid safety project to install continuous street lighting to improve visibility and reduce nighttime crashes.		

**Current Project Phase** 11 Design

### Design

<b>Status</b>	42	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	1/26/2018	<b>Consultant</b>	Precision Engineering LLC
<b>Est Completion Date</b>	9/28/2018	<b>Contact</b>	Joel Grounds

### Right of Way

<b>Est Start</b>		<b>ROW Agent</b>	No R/W
<b>Completion Date</b>		<b>Possession %</b>	

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	5/1/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/23/2019		
<b>Project Status Notes</b>	The project is in the design phase and is on schedule. [JT III - 7/16/18]		

**Utility Comments**

# Design & Construction Review (DCR)

## State Street and Collister Drive

<b>GIS</b>	IN203-21	<b>Contract No</b>	
<b>Prj No</b>	713014	<b>ITD Key No</b>	13481
<b>Project Description</b>	Federal Aid project to improve intersection to accommodate a future 7-lane State St and improve the Collister Dr approach, including possible realignment. Project will include State St Bridge 2038 (090B).		

**Current Project Phase** 15 Right of Way

## Design

<b>Status</b>	99	<b>Prj Mgr</b>	Ryan Cutler
<b>Notice to Proceed</b>	3/5/2014	<b>Consultant</b>	HDR Engineering Inc
<b>Est Completion Date</b>	9/8/2017	<b>Contact</b>	Tracy Elwein

## Right of Way

<b>Est Start</b>	3/27/2017	<b>ROW Agent</b>	Renee Jayo
<b>Completion Date</b>	2/8/2018	<b>Possession %</b>	100

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	11/2/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/6/2019		
<b>Project Status Notes</b>	Project in Right of Way prepping for bid. (RC 6/26/18)		

**Utility Comments** Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15



# Design & Construction Review (DCR)

## State Street and Veterans Memorial Parkway

<b>GIS</b>	IN205-112	<b>Contract No</b>	
<b>Prj No</b>	611026	<b>ITD Key No</b>	
<b>Project Description</b>	Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study. This project is a critical component of the State Street Corridor.		

**Current Project Phase** 19 Construction

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	8/18/2014	<b>Consultant</b>	Six Mile Engineering PA
<b>Est Completion Date</b>	11/30/2015	<b>Contact</b>	Larry White PE

### Right of Way

<b>Est Start</b>	11/30/2015	<b>ROW Agent</b>	Bill Nelson, Renee Jayo
<b>Completion Date</b>	9/27/2017	<b>Possession %</b>	100

### Construction

<b>Status</b>	60	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/5/2018	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	10/31/2018		
<b>Project Status Notes</b>	The project is in the Construction Phase and is on schedule. [JT III - 7/16/2018]		
<b>Utility Comments</b>	Utilities mapped. Idaho Power IUE on project		

# Design & Construction Review (DCR)

Targee St, Owyhee St to Shoshone St

**GIS** CM210-88 **Contract No** CT218-16

**Prj No** 815001.012 **ITD Key No**

**Project Description** Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

**Current Project Phase** 19 Construction

## Design

**Status** 100 **Prj Mgr** Cody Homan  
**Notice to Proceed** 3/2/2015 **Consultant** ACHD Design  
**Est Completion Date** 11/9/2016 **Contact** Jeremy Andree

## Right of Way

**Est Start** 4/20/2016 **ROW Agent** Michele White  
**Completion Date** 12/29/2016 **Possession %** 100

## Construction

**Status** 46 **Contractor** Hawkeye Builders Inc  
**Notice to Proceed** 4/25/2018 **Proj Inspector** Kline  
**Est Compl Date** 9/14/2018

**Project Status Notes** Constructing with Clark St, Orchard to Roosevelt project. Scheduled to be substantially complete mid-September. (CH 07/31/18)

**Utility Comments**

# Design & Construction Review (DCR)

## Ten Mile Rd and Amity Rd

<b>GIS</b>	IN205-03	<b>Contract No</b>	
<b>Prj No</b>	308004	<b>ITD Key No</b>	
<b>Project Description</b>	Construct a roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes bridge #205AX.		

**Current Project Phase** 12 Design In House

## Design

<b>Status</b>	68	<b>Prj Mgr</b>	Brian McCarthy
<b>Notice to Proceed</b>	12/2/2016	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	8/13/2018	<b>Contact</b>	Jeremy Andree

## Right of Way

<b>Est Start</b>	8/13/2018	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	4/15/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	1/17/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	6/9/2020		
<b>Project Status Notes</b>	Final Design submittal expected mid August. (BM, 7-18-18)		

## Utility Comments

# Design & Construction Review (DCR)

Ten Mile Rd, McMillan Rd to Chinden Blvd

<b>GIS</b>	RD202-31	<b>Contract No</b>	
<b>Prj No</b>	518030	<b>ITD Key No</b>	
<b>Project Description</b>	Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes.		

**Current Project Phase** 12 Design In House

## Design

<b>Status</b>	56	<b>Prj Mgr</b>	Rodney Ashby
<b>Notice to Proceed</b>	11/6/2017	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	10/29/2018	<b>Contact</b>	David Sasso

## Right of Way

<b>Est Start</b>	10/29/2018	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>	4/30/2019	<b>Possession %</b>	0

## Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	9/5/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	1/17/2020		
<b>Project Status Notes</b>	Received Title Reports and working on 95% plans. Working with Costco team to match ROW lines for development and intersection. 7/24/18		
<b>Utility Comments</b>	Pothole 4-15-2018 SCB		

# Design & Construction Review (DCR)

## Ten Mile Road, Ustick Road to McMillan Road

**GIS** RD202-32 **Contract No**

**Prj No** 518001 **ITD Key No**

**Project Description** Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creek and bridge #1103 over the Creason Lateral.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	58	<b>Prj Mgr</b>	Dave Rader
<b>Notice to Proceed</b>	10/18/2017	<b>Consultant</b>	Civil Survey Consultants
<b>Est Completion Date</b>	10/15/2018	<b>Contact</b>	Matt Hart

### Right of Way

<b>Est Start</b>	10/15/2018	<b>ROW Agent</b>	Bill Nelson
<b>Completion Date</b>	9/27/2019	<b>Possession %</b>	0

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	2/5/2020	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	9/22/2020		
<b>Project Status Notes</b>	In 95% design. (DJR 07/19/2018)		

**Utility Comments**

# Design & Construction Review (DCR)

## Treasure Valley SMART Arterial Management

<b>GIS</b>	ITS217-02	<b>Contract No</b>	
<b>Prj No</b>	718044	<b>ITD Key No</b>	20782

**Project Description** Project will install new advance traffic signal controllers and radar vehicle detection systems at 82 signalized intersections in Ada County. Project will also install Bluetooth units (40), audible pedestrian signals and new countdown heads (100), and will install DSRC radios at 20 intersections to send traffic data to 20 test vehicles.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	<b>Consultant</b>	ACHD Design
<b>Est Completion Date</b>	<b>Contact</b>	Pierson Dewitt

### Right of Way

<b>Est Start</b>	<b>ROW Agent</b>	Dave Serdar
<b>Completion Date</b>	<b>Possession %</b>	

### Construction

<b>Status</b>	<b>Contractor</b>
<b>Notice to Proceed</b>	<b>Proj Inspector</b>

**Est Compl Date**

**Project Status Notes** Procurement of some traffic materials in FY18 and Construction planned for FY19 & FY20. [JTIII- 6/18/18]

**Utility Comments**

# Design & Construction Review (DCR)

## Victory Rd and Standing Timber Ave Pedestrian Crossing

**GIS** CM215-19 **Contract No**

**Prj No** 318032 **ITD Key No**

**Project Description** Installation of a Pedestrian hybrid beacon (PHB) on the west side of Standing Timber Ave. across from Victory Rd. Install directional ramps on both sides of intersection and place ramps just west of the existing crossing to avoid impacts to storm drain infrastructure.

**Current Project Phase** 11 Design

### Design

<b>Status</b>	100	<b>Prj Mgr</b>	Joe Tate
<b>Notice to Proceed</b>	1/11/2018	<b>Consultant</b>	CH2M Hill Engineers Inc
<b>Est Completion Date</b>	7/20/2018	<b>Contact</b>	George Van Horn

### Right of Way

<b>Est Start</b>	4/13/2018	<b>ROW Agent</b>	Michele White
<b>Completion Date</b>		<b>Possession %</b>	31

### Construction

<b>Status</b>	0	<b>Contractor</b>	
<b>Notice to Proceed</b>	3/4/2019	<b>Proj Inspector</b>	
<b>Est Compl Date</b>	5/13/2019		

**Project Status Notes** The project is in the design phase and is also now in the ROW acquisition phase and the project is on schedule. [JT III- 7/16/18]

**Utility Comments**

# Design & Construction Review (DCR)

Victory Rd Bridge 1275

**GIS** MI203-01 **Contract No**

**Prj No** 205059 **ITD Key No**

**Project Description** Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

**Current Project Phase** 16 Shelved/Bid Ready

## Design

**Status** 88 **Prj Mgr** Joe Tate  
**Notice to Proceed** 3/5/2013 **Consultant** ACHD Design  
**Est Completion Date** 1/15/2015 **Contact** Ramon Wells

## Right of Way

**Est Start** 1/15/2015 **ROW Agent** Bill Nelson, Renee Jayo  
**Completion Date** 11/30/2017 **Possession %** 100

## Construction

**Status** 0 **Contractor**  
**Notice to Proceed** 1/21/2019 **Proj Inspector**  
**Est Compl Date** 8/14/2019

**Project Status Notes** The ROW Certification was issued on 12/7/17 and the project is now shelved / bid ready. [JT III - 7/16/2018]

**Utility Comments**





**Leading transportation innovation - Investing in Communities.  
We drive quality transportation for all Ada County...Anytime, Anywhere!**