

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

February 1, 2018

FY18



State Street Bridge #1486 at 15th Street

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)

February 2018

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2017 Federal Aid Capital Maintenance	2
2018 Arterial and Collector Capital Maintenance-HB312	3
2018 Cul-de-Sac	4
2018 Downtown Boise Implementation Plan	5
2018 Green Stormwater Implementation	6
2018 Maintenance Crack Seal HB312	7
2018 Residential Capital Maintenance - HB312	8
2019 Downtown Boise Implementation - HB312	9
2019 Federal Aid Capital Maintenance - Local	10
2019 Federal Aid Capital Maintenance - Phase 1	11
2019 Federal Aid Capital Maintenance - Phase 2	12
2019 Green Stormwater Implementation	13
2019 Residential Capital Maintenance - HB312	14
2020 Residential Capital Maintenance - HB312	15
28th Steet - Hazel Street to Irene Street	16
34th Street Bridge 1319	17
39th St Bridge 1439	18
41st Street Bridge 1437	19
43rd St Bridge 1434	20
46th St Bridge 1452	21
5th and 6th St Two-Way Conversion	22
Aikens St, Eagle Rd to 2nd St	23
Ash Park Ln, Northview St to Ustick Rd	24
Barber Drive Bridge No 1335	25
Bogus Basin Rd Safety, Maintenance, and Trailhead	26
Bogus Basin Rd, Curling Dr	27
Breneman St Bridge 1418	28
Camas Street, Orchard St to Roosevelt St	29
Capitol Blvd and Island Ave Pedestrian Crossing	30
Cassia St, Latah St to Edson St	31
Cherry Lane Street Light Pilot Project	32
Chinden Blvd and Curtis Rd	33
Christine St, Northview St to Ustick Rd	34
Clark St, Orchard St to Roosevelt St	35
Cloverdale Rd, McMillan Rd to Chinden Blvd	36
Cloverdale Rd, Ustick Rd to McMillan Rd	37
Cloverdale, Fairview-Ustick	38
Cole Rd and Franklin Rd	39
Cole Rd and Lake Hazel Rd	40
Cole Rd and Overland Rd Intersection	41
Cole Rd and Victory Rd Intersection	42
Cole Rd, Kettering Ave to Mt View Dr	43
Cole Rd, Spectrum St to Century Way, Medians	44

Design and Construction Review (DCR)

February 2018

Project Name	Page No.
Columbus St, Overland Rd to Kootenai St	45
Conover St Bridge 1449	46
Dona Larsen Pk Pathway and Broadway Ave Pedestrian Crossing	47
Eagle Rd Bridge 1216	48
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	49
Gowen Rd Bridge 2173	50
Heron St, 13th St to 9th St	51
Holcomb Rd, Eastgate Dr to Amity Rd	52
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	53
Kay St and Limestone St Pedestrian Crossing	54
Kootenai, Vista - Federal Way	55
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	56
Leadville Ave Bikeway, Linden St to Greenbelt	57
Linder Rd and Deer Flat Rd	58
Linder Rd, Cayuse Creek Dr to Chinden Blvd	59
Linder Rd, Franklin Rd to Pine Ave	60
Linder Rd, Ustick Rd to McMillan Rd	61
Linder Road and Saguaro Drive - Pedestrian Hybrid Beacon	62
Main St and Idaho St, 13th St to Broadway Ave - HB312	63
Maple Grove Rd, Victory Rd to Overland Rd	64
McMillian Rd, Westview Dr to Maple Grove Rd	65
Meridian Rd, Cherry Ln to Ustick Rd	66
Orchard St Interim Traffic Improvements	67
Osage St Bridge 1451	68
Overland Rd, Columbus St to Federal Way	69
Parkinson St Bridge 1450	70
Phillippi St, Malad St to Targee St	71
Phillippi Street, Targee Street to Overland Road	72
Pine Ave, Meridian Rd to Locust Grove Rd	73
Plaza Dr Extension, 2nd St to Iron Eagle Dr	74
Poplar St, Cole Rd to Raymond St (north side)	75
Roosevelt St, Rose Hill St to Emerald St (West Side)	76
SH 16 and Beacon Light Rd	77
SH 69 and Hubbard Road	78
SH 69 and Lake Hazel Road	79
Smith Ave Bridge 1315	80
State St Bridge 1408 w-o Collister Dr	81
State St Bridge 1486 at 15th St	82
State Street and Collister Drive	83
State Street and Veterans Memorial Parkway	84
Targee St, Owyhee St to Shoshone St	85
Ten Mile Rd and Amity Rd	86
Ten Mile Rd, McMillan Rd to Chinden Blvd	87
Ten Mile Road, Ustick Road to McMillan Road	88

**Design and Construction Review (DCR)
February 2018**

Project Name	Page No.
Victory Rd Bridge 1275	89
Blank Page	90

14th St and Fort St Pedestrian Crossing

GIS CM215-24 **Contract No**

Prj No 318029 **ITD KEY No**

Project Description

Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

Current Project Phase 11 Design

Design

Res Engr	Dale Kuperus	Contact	Joel Grounds
Status	0%	Prj Mgr	Sakena Lesmeister
Notice to Proceed	12/6/2017	Consultant	Precision Engineering LLC
Est Completion Date	5/1/2019		

Right of Way

Prj Mgr		Est. Start	5/1/2019
Status	0%	Completion Date	4/15/2020

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	8/19/2020	Est Completion Date	10/29/2020

Project Status Notes

Finalizing scope of work. Holding kick off meeting this month. SL-1/15/18

Utility Comments

ROW Comments

2017 Federal Aid Capital Maintenance

GIS	FAO217	Contract No	
Prj No	715016	ITD KEY No	13479

Project Description

Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; and Taft, 32nd/28th.

Current Project Phase 17 Bid and Award**Design**

Res Engr	Dale Kuperus	Contact	Cody Janson
Status	96%	Prj Mgr	Joe Tate
Notice to Proceed	2/22/2016	Consultant	Parametrix Inc
Est Completion Date			

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed		Est Completion Date	10/31/2018

Project Status Notes

Time accounting (Notice-to-Proceed) for Construction is planned to start on April 2, 2018. [1/18/18 - JT III]

Utility Comments**ROW Comments**

2018 Arterial and Collector Capital Maintenance-HB312

GIS OV218 **Contract No**

Prj No 517006 **ITD KEY No**

Project Description

Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd. Segments as follows:

Black Cat Rd, Ten Mile Rd, Kuna Rd to Greenhurst Rd,

Deer Flat Rd to Hubbard Rd, Greenhurst Rd to Columbia Rd,

Hubbard Rd to Columbia Rd, Columbia Rd to Lake Hazel Rd

Amity Rd to Victory Rd, *Franklin Rd. Orchard Rd to Beechwood

*Orchard St. Franklin Rd to Emerald Rd

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr

Status	100%	Contact	Pierson Dewit
Notice to Proceed	9/21/2016	Prj Mgr	Rodney Ashby
Est Completion Date		Consultant	ACHD Design

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	5/2/2018	Est Completion Date	8/31/2018

Project Status Notes

Additional Section: Orchard St, Franklin to Emerald being designed from 95% to 100%. Project still scheduled to bid in January. (RA 12/18/17)

Utility Comments

ROW Comments

2018 Cul-de-Sac

GIS MSL218 **Contract No**

Prj No 518033 **ITD KEY No**

Project Description

Current Project Phase 11 Design

Design

Res Engr

Status 69% **Contact** Kraig Wartman

Notice to Proceed **Prj Mgr** Sakena
Lesmeister

Est Completion Date 1/30/2018 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/30/2018 **Est
Completion
Date** 8/27/2018

Project Status Notes

Kick off meeting was held 1/12/18. Will go to bid mid February. SL 1/15/18.

Utility Comments

ROW Comments

2018 Downtown Boise Implementation Plan

GIS SM218 **Contract No**

Prj No 517043 **ITD KEY No**

Project Description

Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Project funded all or in part through House Bill 312 funding.

2nd St, Myrtle/Front 4th St, S/O Myrtle/Broad

4th St, Grove/State 8th St, Myrtle/Broad

Ave A, Myrtle/Front Broad St, 9th/8th

Front St, 16th/13th Grove St, 6th/3rd

River St, 9th/Capitol

Current Project Phase 11 Design

Design

Res Engr

Status 95% **Contact** Joel Grounds

Notice to Proceed 12/12/2016 **Prj Mgr** Ryan Cutler

Est Completion Date 1/8/2018 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Kadee Porter

Notice to Proceed 4/25/2018 **Est Completion Date** 9/17/2018

Project Status Notes

Project in 95% Design (RC 12/22/17)

Utility Comments

ROW Comments

2018 Green Stormwater Implementation

GIS MDR216-15 **Contract No**

Prj No 417025 **ITD KEY No**

Project Description

Retrofit three separate alley locations in Boise with permeable pavers for stormwater management.

Alley between 11th and 12th , Front and Grove

Alley between 8th and 9th , Fulton and Myrtle

Alley between 4th and 5th , Main and Idaho

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus

Status 100% **Contact** Tim Burgess

Notice to Proceed 11/28/2016 **Prj Mgr** Brian McCarthy

Est Completion Date 5/18/2017 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr Bill Nelson **Est. Start** 5/18/2017

Status 0% **Completion Date** 12/1/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/1/2018 **Est Completion Date** 8/31/2018

Project Status Notes

Scheduled to bid January 22 2018. Construction scheduled to begin June 1, 2018. (BM, 1-16-18)

Utility Comments

95% Utility Review Meeting 4-20-2017

ROW Comments

2018 Maintenance Crack Seal HB312

GIS MCS218 **Contract No**

Prj No 518007 **ITD KEY No**

Project Description

Seal Cracks in Arterial and collector roadways in Preventative MAintenance Zone 1 as part of ACHD's Pavement Management Program. House Bill 312 project.

Current Project Phase 11 Design

Design

Res Engr

Status 100% **Contact**

Notice to Proceed **Prj Mgr** Dave Rader

Est Completion Date **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/7/2018 **Est Completion Date** 5/29/2018

Project Status Notes

Construction NTP is scheduled for 2/7/2018. (DJR 1-12-2018)

Utility Comments

ROW Comments

2018 Residential Capital Maintenance - HB312

GIS MTL218 **Contract No**
Prj No 517012 **ITD KEY No**

Project Description

Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus
Status 100% **Contact** Jeremy Andree
Notice to Proceed 10/3/2016 **Prj Mgr** Brian McCarthy
Est Completion Date 11/7/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 5/7/2018 **Est Completion Date** 8/31/2018

Project Status Notes

Project scheduled to go out to bid January 15, 2018. Construction scheduled to begin May 7, 2018. (BM, 1-16-18)

Utility Comments

ROW Comments

2019 Downtown Boise Implementation - HB312

GIS	SM219	Contract No
Prj No	518027	ITD KEY No
Project Description	Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through Hose Bill 312 funding.	

Current Project Phase 11 Design

Design

Res Engr	Dale Kuperus		
Status	9%	Contact	
Notice to Proceed	11/27/2017	Prj Mgr	Cody Homan
Est Completion Date	9/5/2018	Consultant	

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction

Contractor			
Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	2/28/2019	Est Completion Date	7/8/2019

Project Status Notes Drafting Scope of Work. (CH 12/21/17)

Utility Comments

ROW Comments

2019 Federal Aid Capital Maintenance - Local

GIS	FAO219L	Contract No	
Prj No	717026	ITD KEY No	13903

Project Description

Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.

Current Project Phase 11 Design

Design

Res Engr	Dale Kuperus		
Status	66%	Contact	Evan Reed
Notice to Proceed	9/27/2017	Prj Mgr	Cody Homan
Est Completion Date	5/31/2018	Consultant	Kittelson & Associates

Right of Way

Prj Mgr		Est. Start	10/13/2016
Status	0%	Completion Date	5/31/2018

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	5/28/2019	Est Completion Date	1/3/2020

Project Status Notes

Design ongoing. (CH 12/21/17)

Utility Comments**ROW Comments**

2019 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2191	Contract No	
Prj No	717030	ITD KEY No	13903

Project Description

Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Amity Rd, Enterprise St-Production St; Annett St, Victory Rd-Targee St; Boise Ave, Leadville Ave-Gekeler Ln; Division Ave, Boise Ave-Beacon St; Enterprise St, Amity Rd-Commerce Ave; Latah St, Overland Rd-Alpine St; Linden St, Broadway Ave-Gekeler Ln; Fairview Ave, Locust Grove Rd-Cloverdale Rd; Surprise Way, Amity Rd-Hwy 21.

Current Project Phase 11 Design

Design

Res Engr	Dale Kuperus		
Status	69%	Contact	Cody Janson
Notice to Proceed	8/18/2017	Prj Mgr	Cody Homan
Est Completion Date	8/21/2018	Consultant	Parametrix Inc

Right of Way

Prj Mgr		Est. Start	2/23/2018
Status	0%	Completion Date	8/21/2018

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	2/5/2019	Est Completion Date	9/9/2019

Project Status Notes Design ongoing. (CH 12/21/17)

Utility Comments

ROW Comments

2019 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2191	Contract No	
Prj No	717031	ITD KEY No	20003
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		
Current Project Phase	11 Design		

Design

Res Engr	Dale Kuperus		
Status	69%	Contact	Jeff Jones
Notice to Proceed	9/6/2017	Prj Mgr	Cody Homan
Est Completion Date	8/20/2018	Consultant	Six Mile Engineering PA

Right of Way

Prj Mgr		Est. Start	3/1/2018
Status	0%	Completion Date	8/20/2018

Construction

Contractor			
Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	2/20/2019	Est Completion Date	8/23/2019

Project Status Notes Design ongoing. (CH 12/21/17)

Utility Comments

ROW Comments

2019 Green Stormwater Implementation

GIS MDR216-03 **Contract No**

Prj No 418008 **ITD KEY No**

Project Description

This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.

-Between Bannock and Jefferson, and 9th and 10th

-Between Idaho and Bannock, 12th to 13th

-Between Miller and Myrtle, 9th to 10th

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 28% **Contact** Matt Hart

Notice to Proceed 10/17/2017 **Prj Mgr** Dave Rader

Est Completion Date 9/18/2018 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr **Est. Start** 9/18/2018

Status 0% **Completion Date** 1/2/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/29/2019 **Est Completion Date** 8/8/2019

Project Status Notes

In 75% design. (DJR 1-12-2018)

Utility Comments

ROW Comments

2019 Residential Capital Maintenance - HB312

GIS MTL219 **Contract No**

Prj No 518023 **ITD KEY No**

Project Description

Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specific residential street segments. In house design. Project funded all or in part through House Bill 312 Funding.

Current Project Phase 10 Ready DSN

Design

Res Engr Pierson Dewitt

Status 3% **Contact** Pierson Dewit

Notice to Proceed 4/16/2018 **Prj Mgr** Sakena Lesmeister

Est Completion Date 11/27/2018 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** ACHD Project Inspector

Notice to Proceed 4/3/2019 **Est Completion Date** 6/13/2019

Project Status Notes

Some of the segments require for us to fill out the Runoff Reduction Feasibility Analysis Documentation Forms which is in the works. SL - 1/15/18

Utility Comments

ROW Comments

2020 Residential Capital Maintenance - HB312

GIS MTL220 **Contract No**

Prj No 518026 **ITD KEY No**

Project Description

Gather existing roadway condition information and rehabilitate the pavement along with upgrading pedestrian ramps on residential streets focused in the north end of Boise, such as Bannock St, Cunningham Pl, Heron St, Maple Ave, O Farrel St, and Pierce Ct. Remaining segments to be determined.

Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 7% **Contact** Jeremy Andree

Notice to Proceed 11/28/2017 **Prj Mgr** Cody Homan

Est Completion Date 1/14/2019 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/2/2020 **Est Completion Date** 5/22/2020

Project Status Notes

Finalizing segments. (CH 12/21/17)

Utility Comments

ROW Comments

28th Steet - Hazel Street to Irene Street

GIS CM215-06 **Contract No**

Prj No 818017 **ITD KEY No**

Project Description

Construct Bulb-Outs at the intersections of 28th Street and Bella, Hazel and Irene Street to provide traffic calming.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 38% **Contact**

Notice to Proceed 12/1/2017 **Prj Mgr** Dave Rader

Est Completion Date **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/22/2019 **Est Completion Date** 7/19/2019

Project Status Notes

In 30% design. (DJR 1-12-2018)

Utility Comments

ROW Comments

34th Street Bridge 1319

GIS MI215-16 **Contract No**

Prj No 218010 **ITD KEY No**

Project Description

Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 27% **Contact**

Notice to Proceed 11/6/2017 **Prj Mgr** Brian McCarthy

Est Completion Date 4/13/2018 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr **Est. Start** 4/13/2018

Status 0% **Completion Date** 9/5/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/14/2019 **Est Completion Date** 4/19/2019

Project Status Notes

Design NTP date was 11/6/17. (BM, 1-16-18)

Utility Comments

ROW Comments

39th St Bridge 1439**GIS** MI215-03 **Contract No****Prj No** 217016 **ITD KEY No****Project Description**

Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 15 Right of Way**Design****Res Engr**

Status	92%	Contact	
Notice to Proceed	10/17/2016	Prj Mgr	Rodney Ashby
Est Completion Date	10/13/2017	Consultant	ACHD Design

Right of Way

Prj Mgr		Est. Start	10/13/2017
Status	0%	Completion Date	8/15/2018

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	12/21/2018	Est Completion Date	3/15/2019

Project Status Notes Project currently in ROW acquisition phase. (RA 12/18/17)**Utility Comments****ROW Comments**

41st Street Bridge 1437**GIS** MI216-02 **Contract No****Prj No** 218039 **ITD KEY No****Project Description****Current Project Phase** 11 Design**Design****Res Engr** Dale Kuperus**Status** 22% **Contact****Notice to Proceed** 1/2/2018 **Prj Mgr** Ryan Cutler**Est Completion Date** 6/29/2018 **Consultant****Right of Way****Prj Mgr** **Est. Start** 10/2/2017**Status** 0% **Completion Date** 6/14/2019**Construction****Contractor****Status** 0% **Proj Inspector** ACHD Project Inspector**Notice to Proceed** 10/16/2019 **Est Completion Date** 1/2/2020**Project Status Notes**

Project beginning design phase. (RC 12/22/17)

Utility Comments**ROW Comments**

43rd St Bridge 1434

GIS MI215-04 **Contract No**

Prj No 217017 **ITD KEY No**

Project Description

Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 12 Design In House

Design

Res Engr

Status 76% **Contact**
Notice to Proceed 10/17/2016 **Prj Mgr** Rodney Ashby
Est Completion Date 1/8/2018 **Consultant** TBD

Right of Way

Prj Mgr **Est. Start** 1/8/2018
Status 0% **Completion Date** 10/4/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 1/30/2019 **Est Completion Date** 4/19/2019

Project Status Notes

99% submittal delayed expected in January 2018. (RA 12/18/17)

Utility Comments

ROW Comments

46th St Bridge 1452

GIS MI214-13 **Contract No**

Prj No 217028 **ITD KEY No**

Project Description

Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 99% **Contact** Lisa Vernon

Notice to Proceed 11/28/2016 **Prj Mgr** Dave Rader

Est Completion Date 7/12/2017 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr **Est. Start** 7/12/2017

Status 0% **Completion Date** 7/23/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/30/2019 **Est Completion Date** 4/30/2019

Project Status Notes

In Right-of-Way. (DJR 1-12-2018)

Utility Comments

GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)

ROW Comments

5th and 6th St Two-Way Conversion

GIS RD216-11 **Contract No**

Prj No 517020 **ITD KEY No**

Project Description

Convert 5th St and 6th St to two way streets
(except 5th St from Washington to Fort).

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 0% **Contact**

Notice to Proceed 1/15/2018 **Prj Mgr** Cody Homan

Est Completion Date 10/2/2018 **Consultant** Kittelson & Associates

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/28/2019 **Est Completion Date** 7/8/2019

Project Status Notes

Drafting scope. (12/21/17)

Utility Comments

ROW Comments

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**
Prj No 517033 **ITD KEY No**

Project Description
Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus
Status 46% **Contact** Jim Baker
Notice to Proceed 2/23/2017 **Prj Mgr** Cody Homan
Est Completion Date 3/14/2018 **Consultant** Stanley Consultants

Right of Way

Prj Mgr **Est. Start** 3/14/2018
Status 0% **Completion Date** 10/1/2018

Construction

Contractor
Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 1/23/2019 **Est Completion Date** 8/26/2019

Project Status Notes
95% design underway, finalizing stormwater treatment choice. (CH 12/21/17)

Utility Comments

ROW Comments

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD KEY No**

Project Description

Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr

Status 100% **Contact** Pat Colwell

Notice to Proceed 11/24/2015 **Prj Mgr** Ryan Cutler

Est Completion Date 9/8/2016 **Consultant** T-O Engineers Inc

Right of Way

Prj Mgr Michele White **Est. Start** 9/8/2016

Status 100% **Completion Date** 8/23/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/2/2019 **Est Completion Date** 8/15/2019

Project Status Notes

ROW complete. Project is bid ready for construction in FY19. (RC 12/22/17)

Utility Comments

Utilities mapped.

Intermountain Gas to replace 750' of mainline during project SB 4-3-2017

ROW Comments

ROW 100% complete! MW 6/29/17
ROW CERT ISSUED! MW 6/29/17

Barber Drive Bridge No 1335

GIS	MI215-01	Contract No	
Prj No	217049	ITD KEY No	
Project Description	Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.		
Current Project Phase	15 Right of Way		

Design

Res Engr	Dale Kuperus		
Status	84%	Contact	George Van Horn
Notice to Proceed	3/23/2017	Prj Mgr	Sakena Lesmeister
Est Completion Date	10/19/2017	Consultant	CH2M Hill Engineers Inc

Right of Way

Prj Mgr	Michele White	Est. Start	10/19/2017
Status	0%	Completion Date	6/19/2018

Construction

Contractor			
Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	10/17/2018	Est Completion Date	3/15/2019

Project Status Notes

Project in Right of Way - meeting with property owner to discuss project on 1/22/18. SL 1/15/18.

Utility Comments**ROW Comments**

Bogus Basin Rd Safety, Maintenance, and Trailhead

GIS RD216-01 **Contract No**

Prj No 717022 **ITD KEY No**

Project Description

Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, guardrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus

Status 100% **Contact** Cody Janson

Notice to Proceed 2/2/2017 **Prj Mgr** Brian McCarthy

Est Completion Date **Consultant** Parametrix Inc

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/1/2018 **Est Completion Date** 8/31/2018

Project Status Notes

Scheduled to bid on January 8, 2018. Construction scheduled to begin June 1, 2018. (BM, 1-16-18)

Utility Comments

No utility impacts anticipated with project.

ROW Comments

Bogus Basin Rd, Curling Dr**GIS** CM209-11 **Contract No****Prj No** 818024 **ITD KEY No****Project Description****Current Project Phase** 12 Design In House**Design****Res Engr****Status** 17% **Contact****Notice to Proceed** 10/20/2017 **Prj Mgr** Joe Tate**Est Completion Date** 6/12/2018 **Consultant****Right of Way****Prj Mgr** **Est. Start** 6/12/2018**Status** 0% **Completion Date** 2/15/2019**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 5/30/2019 **Est Completion Date** 8/9/2019**Project Status Notes**

Project is now in the design phase and the design will be completed by the ACHD Design Group.
[Joe Tate - 1-18-18]

Utility Comments**ROW Comments**

Breneman St Bridge 1418

GIS MI214-10 **Contract No**

Prj No 216008 **ITD KEY No**

Project Description

Replace Bridge 1418 (formerly 468) (150' E/O 26th St) over the Boise City Canal on Breneman St as part of ACHD's Bridge Maintenance Program.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Ramon Wells

Notice to Proceed 10/7/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 1/15/2016 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 22% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 4/6/2018

Project Status Notes

Construction NTP date was 1/15/18. Project is being constructed with Smith Ave. Bridge - Project Number 216009. (BM, 1-17-17)

Utility Comments

ROW Comments

Camas Street, Orchard St to Roosevelt St

GIS CM210-25 **Contract No**

Prj No 815005.008 **ITD KEY No**

Project Description

Construct new & infill sidewalk on both sides of Camas St from Orchard St to Roosevelt St. Evaluate reclamation options for paving, including reduced pavement section with rotomill/reclaim, overlay, or other reclaim options.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Cody Janson

Notice to Proceed 12/5/2014 **Prj Mgr** Rodney Ashby

Est Completion Date 6/3/2016 **Consultant** Parametrix Inc

Right of Way

Prj Mgr Bill Nelson **Est. Start** 6/3/2016

Status 93% **Completion Date** 3/27/2017

Construction

Contractor SunRoc Corporation

Status 97% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/8/2017 **Est Completion Date** 12/13/2017

Project Status Notes

All concrete and asphalt work is complete. Some landscaping will need to be completed in early spring. (RA 12/18/17)

Utility Comments

ROW Comments

Capitol Blvd and Island Ave Pedestrian Crossing

GIS CM216-06 **Contract No**

Prj No 817019 **ITD KEY No**

Project Description

Install a pedestrian traffic signal across Capitol Blvd at Island Ave.

Current Project Phase 19 Construction

Design

Res Engr Pierson Dewitt

Status 100% **Contact**

Notice to Proceed 2/1/2017 **Prj Mgr** Rodney Ashby

Est Completion Date 6/19/2017 **Consultant** TBD

Right of Way

Prj Mgr **Est. Start** 6/19/2017

Status 0% **Completion Date** 6/20/2017

Construction

Contractor

Status 92% **Proj Inspector** Justin Bledsoe

Notice to Proceed 10/2/2017 **Est Completion Date** 11/27/2017

Project Status Notes

Project construction complete. Waiting on contractor tax release in order to pay final pay estimate. (RA 12/18/17)

Utility Comments

Power Service agreement and WO complete. (SB 5-11-2017)

ROW Comments

Cassia St, Latah St to Edson St

GIS	CM213-12	Contract No
Prj No	818009	ITD KEY No

Project Description

Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Edson St. Upgrade pedestrian ramps on north and south side of Cassia St. Remove and replace pavement.

Current Project Phase 11 Design**Design**

Res Engr	Dale Kuperus		
Status	13%	Contact	Matt Degen
Notice to Proceed	10/3/2017	Prj Mgr	Brian McCarthy
Est Completion Date	9/28/2018	Consultant	ACHD Design

Right of Way

Prj Mgr		Est. Start	9/28/2018
Status	0%	Completion Date	9/27/2019

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	4/3/2020	Est Completion Date	6/12/2020

Project Status Notes

Kick off meeting was held 11-14-17.
Preliminary design submittal expected March 2018. (BM, 1-17-18)

Utility Comments**ROW Comments**

Cherry Lane Street Light Pilot Project

GIS MIS214-01 **Contract No**

Prj No 815001.014 **ITD KEY No**

Project Description

Continuous street lighting project along Cherry Lane in Meridian.

Current Project Phase 19 Construction

Design

Res Engr

Status 100% **Contact** Joel Grounds

Notice to Proceed 3/4/2015 **Prj Mgr** Ryan Cutler

Est Completion Date 9/23/2015 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 66% **Proj Inspector** Kadee Porter

Notice to Proceed 11/27/2017 **Est Completion Date** 2/22/2018

Project Status Notes

Project is currently under construction. (RC 12/22/17)

Utility Comments

ROW Comments

Chinden Blvd and Curtis Rd**GIS** IN215-03 **Contract No****Prj No** 318006 **ITD KEY No****Project Description**

Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

Current Project Phase 11 Design**Design****Res Engr** Dale Kuperus**Status** 18% **Contact** Larry White**Notice to Proceed** 12/11/2017 **Prj Mgr** Brian McCarthy**Est Completion Date** 10/3/2018 **Consultant** Six Mile Engineering PA**Right of Way****Prj Mgr** **Est. Start** 10/3/2018**Status** 0% **Completion Date** 9/18/2019**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/13/2020 **Est Completion Date** 4/24/2020**Project Status Notes**

Design agreement is in place with Six Mile. Field survey is underway and kick off meeting scheduled for 1/17/18. (BM, 1-16-18)

Utility Comments**ROW Comments**

Christine St, Northview St to Ustick RdGIS CM213-05 **Contract No**Prj No 817029 **ITD KEY No****Project Description**

Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 15 Right of Way**Design**

Res Engr Dale Kuperus

Status 87% **Contact** Pierson Dewit**Notice to Proceed** 10/28/2016 **Prj Mgr** Sakena Lesmeister**Est Completion Date** 11/8/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** Michele White **Est. Start** 11/8/2017**Status** 0% **Completion Date** 10/24/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 12/31/2019 **Est Completion Date** 5/21/2020**Project Status Notes**

Right of Way. SL-1/15/18

Utility Comments

Pothole records added 8-1-2017 (SCB)

ROW Comments

Clark St, Orchard St to Roosevelt St**GIS** CM210-24 **Contract No****Prj No** 815005.004 **ITD KEY No****Project Description**

Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

Current Project Phase 11 Design**Design****Res Engr** Dorrell Hansen**Status** 94% **Contact** Kevin McCarthy**Notice to Proceed** 12/22/2014 **Prj Mgr** Sakena Lesmeister**Est Completion Date** 11/9/2016 **Consultant** KM Engineering LLP**Right of Way****Prj Mgr** Bill Nelson **Est. Start** 11/9/2016**Status** 100% **Completion Date** 10/2/2017**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 4/4/2018 **Est Completion Date** 8/24/2018**Project Status Notes**

Currently working on information for bid packet. This will be bidded with Targee, Owyhee to Shoshone project. (SL 1/15/18).

Utility Comments**ROW Comments**

Cloverdale Rd, McMillan Rd to Chinden Blvd

GIS RD207-13 **Contract No**

Prj No 517054 **ITD KEY No**

Project Description

Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes.

Current Project Phase 12 Design In House

Design

Res Engr Dale Kuperus

Status 54% **Contact** Jeremy Andree

Notice to Proceed 6/20/2017 **Prj Mgr** Brian McCarthy

Est Completion Date 5/30/2018 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 11/15/2017

Status 0% **Completion Date** 8/30/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/7/2019 **Est Completion Date** 7/25/2019

Project Status Notes

Public open house was held 10-24-17. 75% design review meeting was held 12-11-17. Proceeding with 95% design and R/W phase. (BM, 1-17-17)

Utility Comments

ROW Comments

Cloverdale Rd, Ustick Rd to McMillan Rd**GIS** RC0092 **Contract No****Prj No** 516010 **ITD KEY No****Project Description**

Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.

Current Project Phase 15 Right of Way**Design****Res Engr** Pierson Dewitt**Status** 83% **Contact** Jeremy Andree**Notice to Proceed** 9/29/2015 **Prj Mgr** Cody Homan**Est Completion Date** 3/16/2017 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 3/16/2017**Status** 0% **Completion Date** 9/25/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/6/2019 **Est Completion Date** 9/10/2019**Project Status Notes**

Right of Way is ongoing. (CH 12/21/17)

Utility Comments**ROW Comments**

Cloverdale, Fairview-Ustick

GIS RC0087 **Contract No**

Prj No 513028 **ITD KEY No**

Project Description

Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 99% **Contact** Pierson Dewit

Notice to Proceed 11/26/2012 **Prj Mgr** Cody Homan

Est Completion Date 9/10/2014 **Consultant** ACHD Design

Right of Way

Prj Mgr Barbara Burton **Est. Start** 9/12/2014

Status 94% **Completion Date** 12/21/2016

Construction

Contractor Central Paving Co Inc

Status 14% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/8/2018 **Est Completion Date** 8/15/2018

Project Status Notes

Construction scheduled to start Jan. 8th. (CH 12/21/17)

Utility Comments

ROW Comments ROW CERTIFICATION: 12/08/16.

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD KEY No**

Project Description

Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; **Cole Rd, I-84 to Franklin Rd** - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; **Bridge #1259 (former 281)** - Replace bridge structure on Cole Rd over Farmer's Lateral; **Cole Rd & McMullen Rd** - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 15 Right of Way

Design

Res Engr Pierson Dewitt

Status 85% **Contact** Heidi Carter

Notice to Proceed 4/24/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 6/22/2016 **Consultant** Washington Group Int'l (URS)

Right of Way

Prj Mgr **Est. Start** 6/1/2016

Status 0% **Completion Date** 2/16/2018

Construction

Contractor

Status 0% **Proj Inspector** Kadee Porter

Notice to Proceed 10/31/2018 **Est Completion Date** 8/20/2019

Project Status Notes

99% plans submitted and passed off to ROW for FY17. Additional design being completed to adjust plans to Union Pacific standards. (RC 12/22/17)

Utility Comments

ROW Comments

Cole Rd and Lake Hazel Rd

GIS IN215-02 **Contract No**

Prj No 317014 **ITD KEY No**

Project Description

Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Tracy Ellwain

Notice to Proceed 11/3/2016 **Prj Mgr** Joe Tate

Est Completion Date 8/11/2017 **Consultant** HDR
Engineering Inc

Right of Way

Prj Mgr **Est. Start** 4/3/2017

Status 0% **Completion Date** 8/4/2017

Construction

Contractor

Status 23% **Proj Inspector** Justin Bledsoe

Notice to Proceed 11/27/2017 **Est Completion Date** 8/9/2018

Project Status Notes

Construction began on 11/27/17. The intersection closure will start on 1/22/18. [JT III - 1/18/18].

Utility Comments

ROW Comments

Cole Rd and Overland Rd Intersection

GIS	IN217-02	Contract No	
Prj No	717047	ITD KEY No	20294

Project Description

Remove the existing free-running right turns and replace with signal controlled, 'straighter' right turn lanes. Includes pedestrians ramps, crosswalks, and sidewalk. This is an LHSIP project.

Current Project Phase 17 Bid and Award

Design

Res Engr	Dale Kuperus		
Status	100%	Contact	Larry White
Notice to Proceed	2/13/2017	Prj Mgr	Cody Homan
Est Completion Date		Consultant	Six Mile Engineering PA

Right of Way

Prj Mgr		Est. Start	
Status	0%	Completion Date	

Construction

Contractor	Knife River		
Status	29%	Proj Inspector	Justin Bledsoe
Notice to Proceed	3/14/2018	Est Completion Date	5/15/2018

Project Status Notes

ITD to awarding bid, to construct with Cole Medians LHSIP project. (CH 12/21/17)

Utility Comments**ROW Comments**

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD KEY No**

Project Description

Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 11 Design

Design

Res Engr

Status	59%	Contact	Joel Grounds
Notice to Proceed	1/13/2017	Prj Mgr	Brian McCarthy
Est Completion Date	8/2/2018	Consultant	Precision Engineering LLC

Right of Way

Prj Mgr		Est. Start	8/2/2018
Status	0%	Completion Date	8/6/2019

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	12/9/2019	Est Completion Date	9/9/2020

Project Status Notes

Public open house was held 8-24-17. Commission approved the concept design 10-25-17. Proceeding with 75% design. (BM 1/17/18)

Utility Comments

ROW Comments

Cole Rd, Kettering Ave to Mt View DrGIS CM210-50 **Contract No**Prj No 815001.007 **ITD KEY No****Project Description**

Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 16 Shelved/Bid Ready**Design**

Res Engr	Dale Kuperus	Contact	Matt Hart
Status	100%	Prj Mgr	Ryan Cutler
Notice to Proceed	11/13/2014	Consultant	Civil Survey Consultants
Est Completion Date	3/30/2016		

Right of Way

Prj Mgr	Michele White	Est. Start	3/30/2016
Status	100%	Completion Date	3/1/2017

Construction**Contractor**

Status	0%	Proj Inspector	Kadee Porter
Notice to Proceed	5/21/2018	Est Completion Date	8/21/2018

Project Status Notes

Design and ROW are complete, ready for construction. (RC 12/22/17)

Utility Comments

ROW Comments ROW 100% COMPLETE!!!
ROW CERT ISSUED!!! MW 3/1/17

Cole Rd, Spectrum St to Century Way, Medians

GIS RD215-16 **Contract No**
Prj No 316013 **ITD KEY No** 19685

Project Description

Federal Aid (LHSIP) project to install raised concrete median to replace existing temporary median on Cole Rd, Spectrum St to Century Way. The raised concrete median will better delineate the median & left turn pockets.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus
Status 100% **Contact** Vance Henry
Notice to Proceed 3/1/2016 **Prj Mgr** Cody Homan
Est Completion Date 11/15/2016 **Consultant** HW Lochner Inc

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor Knife River
Status 29% **Proj Inspector** Justin Bledsoe
Notice to Proceed 3/14/2018 **Est Completion Date** 5/15/2018

Project Status Notes

ITD to awarding bid, to construct with the Cole and Overland intersection (LHSIP) project. (CH 12/21/17)

Utility Comments

ROW Comments

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD KEY No**

Project Description

Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 11 Design

Design

Res Engr

Status 100% **Contact** Jeff Jones

Notice to Proceed 12/9/2015 **Prj Mgr** Ryan Cutler

Est Completion Date 9/15/2016 **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr Michele White **Est. Start** 9/15/2016

Status 100% **Completion Date** 2/22/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/26/2018 **Est Completion Date** 10/30/2018

Project Status Notes

100% Submitted 4/28/17, ready for CN. (RC 12/22/17)

Utility Comments

ROW Comments ROW 100% COMPLETE! MW 2/22/17

Conover St Bridge 1449

GIS	MI214-09	Contract No	
Prj No	217003	ITD KEY No	
Project Description	Replace Bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program.		
Current Project Phase	15 Right of Way		

Design

Res Engr	Dale Kuperus		
Status	86%	Contact	David Sasso
Notice to Proceed	10/7/2016	Prj Mgr	Dave Rader
Est Completion Date	11/1/2017	Consultant	ACHD Design

Right of Way

Prj Mgr		Est. Start	11/1/2017
Status	0%	Completion Date	9/26/2018

Construction**Contractor**

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	1/16/2019	Est Completion Date	4/2/2019

Project Status Notes

In Right-of-Way. (DJR 1-12-2018)

Utility Comments**ROW Comments**

Dona Larsen Pk Pathway and Broadway Ave Pedestrian Crossing

GIS CM217-57 **Contract No**

Prj No 818019 **ITD KEY No**

Project Description

Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 21% **Contact**

Notice to Proceed 10/26/2017 **Prj Mgr** Rodney Ashby

Est Completion Date 4/24/2018 **Consultant** Parametrix Inc

Right of Way

Prj Mgr **Est. Start** 4/24/2018

Status 0% **Completion Date** 10/10/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/13/2019 **Est Completion Date** 5/16/2019

Project Status Notes

Kickoff meeting held. Base map being completed. Pathway alignment discussions being held with BSU. (RA 12/18/17).

Utility Comments

ROW Comments

Eagle Rd Bridge 1216

GIS MI213-03 **Contract No**

Prj No 216036 **ITD KEY No**

Project Description

Replace & widen Eagle Rd bridge 1216 over the Ten Mile Feeder Canal with an 8' Reinforced Concrete Pipe (RCP) with headwalls; extend to future width of 5 lanes, to include connection of sidewalk on the west side of Eagle Rd.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr

Status	100%	Contact	Tim Blair
Notice to Proceed	3/4/2016	Prj Mgr	Ryan Cutler
Est Completion Date	9/1/2016	Consultant	J-U-B Engineers Inc

Right of Way

Prj Mgr		Est. Start	9/1/2016
Status	0%	Completion Date	6/16/2017

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	1/22/2018	Est Completion Date	3/27/2018

Project Status Notes

100% Design complete and ready for CN in January 2018. (RC 12/22/17)

Utility Comments

Utility potholing has been done and the information passed on. GF 8/30/16

ROW Comments

Emerald St and Americana Blvd Orchard St to Ann Morrison PkGIS CM212-08 **Contract No**Prj No 814011.002 **ITD KEY No****Project Description**

Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

Current Project Phase 17 Bid and Award**Design**

Res Engr Pierson Dewitt

Status 100% **Contact** George Van Horn**Notice to Proceed** 9/5/2014 **Prj Mgr** Joe Tate**Est Completion Date** 6/3/2016 **Consultant** CH2M Hill Engineers Inc**Right of Way****Prj Mgr** Michele White **Est. Start** 6/13/2016Status 100% **Completion Date** 2/8/2017**Construction****Contractor**Status 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/12/2018 **Est Completion Date** 7/31/2018**Project Status Notes**

The Pre-Construction Meeting is planned for 1/29/18 and the Notice to Proceed for Construction is planned for 2/12/18. [JT III - 1/18/2018]

Utility Comments

100% plans sent to utilities.

Suez to replace 1000' of mainline. SB 4-3-2017

ROW Comments

ROW 100% COMPLETE.
ROW CERT ISSUED!!!! MW 3/1/17

Gowen Rd Bridge 2173

GIS MA215-01 **Contract No**

Prj No 217015 **ITD KEY No**

Project Description

Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 95% **Contact** Vance Henry

Notice to Proceed 1/9/2017 **Prj Mgr** Rodney Ashby

Est Completion Date **Consultant** HW Lochner Inc

Right of Way

Prj Mgr **Est. Start** 11/20/2017

Status 0% **Completion Date** 12/18/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 10/9/2019 **Est Completion Date** 4/17/2020

Project Status Notes

95% Plan Review Meeting held 12/18/17. Historic preservation measure to create a museum display for Gowen Field Museum moving forward. (RA 12/18/17)

Utility Comments

ROW Comments

Heron St, 13th St to 9th StGIS CM210-89 **Contract No**Prj No 816030 **ITD KEY No****Project Description**

Reconstruct the existing pavement and widen Heron to allow parking along the north side including curb, gutter, & detached concrete pathway on the north side of Heron St from 13th St to 9th St.

Current Project Phase 11 Design**Design**

Res Engr Dale Kuperus

Status 98% **Contact** Pat Colwell**Notice to Proceed** 11/17/2015 **Prj Mgr** Cody Homan**Est Completion Date** 1/5/2018 **Consultant** T-O Engineers Inc**Right of Way****Prj Mgr** **Est. Start** 12/20/2017Status 0% **Completion Date** 2/15/2018**Construction****Contractor**Status 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 5/31/2018 **Est Completion Date** 8/16/2018**Project Status Notes**

Moving towards final design. (CH 12/21/17)

Utility Comments**ROW Comments**

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD KEY No**

Project Description

Construct a detached sidewalk & bike path on Holcomb Rd between Amity Rd & Eastgate Dr; install bike lane signage & lane markings on Eastgate from Holcomb to Mimosa.

Current Project Phase 15 Right of Way

Design

Res Engr

Status 99% **Contact** Pierson Dewit

Notice to Proceed 12/4/2015 **Prj Mgr** Dave Rader

Est Completion Date 1/26/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 11/21/2016

Status 0% **Completion Date** 9/27/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/10/2019 **Est Completion Date** 7/23/2019

Project Status Notes

In Right-of-Way. Legal is reviewing Idaho Power offer. (DJR 1-12-2018)

Utility Comments

ROW Comments

Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

GIS CM214-34 **Contract No**

Prj No 318012 **ITD KEY No**

Project Description

Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.

Current Project Phase 01 Planning

Design

Res Engr

Status 21% **Contact**
Notice to Proceed 11/13/2017 **Prj Mgr** Rodney Ashby
Est Completion Date 4/27/2018 **Consultant**

Right of Way

Prj Mgr **Est. Start** 4/27/2018
Status 0% **Completion Date** 12/3/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 3/18/2019 **Est Completion Date** 6/25/2019

Project Status Notes

Kickoff meeting held. 95% submittal anticipated late February 2018. (RA 12/18/17)

Utility Comments

ROW Comments

Kay St and Limestone St Pedestrian Crossing

GIS CM215-01 **Contract No**

Prj No 318011 **ITD KEY No**

Project Description

Design and install an RRFB on N Kay Ave at E Limestone St; upgrade ADA ramps as necessary.

Current Project Phase 12 Design In House

Design

Res Engr Josh Saak

Status 17% **Contact**

Notice to Proceed 11/20/2017 **Prj Mgr** Rodney Ashby

Est Completion Date 9/28/2018 **Consultant**

Right of Way

Prj Mgr **Est. Start** 9/28/2018

Status 0% **Completion Date** 4/22/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 7/29/2019 **Est Completion Date** 9/24/2019

Project Status Notes

Project kickoff meeting held. 95% submittal anticipated in late June 2018. (RA 12/18/17)

Utility Comments

ROW Comments

Kootenai, Vista - Federal Way

GIS CM211-38 **Contract No**

Prj No 815005.001 **ITD KEY No**

Project Description

Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 100% **Contact** Tim Burgess

Notice to Proceed 10/8/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 8/14/2015 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr Michele White/Bill Nelson **Est. Start** 8/14/2015

Status 100% **Completion Date** 3/23/2016

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/27/2019 **Est Completion Date** 6/6/2019

Project Status Notes

Project is currently on hold until further notice.
(RC 12/22/17)

Utility Comments

ROW Comments ROW 100% complete! ROW Cert issued. MW 3/23/16

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

GIS MMP217-01 **Contract No**

Prj No 518016 **ITD KEY No**

Project Description

Rehabilitate Lake Hazel Rd between Maple Grove Rd and Cole Rd as part of ACHD Pavement Management Program. Project to include shoulder and turn lane widening. Project funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 0% **Contact** Jeff Warner

Notice to Proceed 11/29/2017 **Prj Mgr** Sakena Lesmeister

Est Completion Date 10/18/2018 **Consultant** T-O Engineers Inc

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/7/2019 **Est Completion Date** 5/16/2019

Project Status Notes

Finalizing scope of work and design contract. SL 1/15/18

Utility Comments

ROW Comments

Leadville Ave Bikeway, Linden St to Greenbelt

GIS BK213-03 **Contract No**
Prj No 817048 **ITD KEY No**
Project Description Design bikeway based on Commission approved alternative.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus
Status 0% **Contact**
Notice to Proceed 3/20/2018 **Prj Mgr** Cody Homan
Est Completion Date 10/9/2018 **Consultant**

Right of Way

Prj Mgr **Est. Start** 10/16/2018
Status 0% **Completion Date** 10/7/2019

Construction

Contractor
Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 3/27/2020 **Est Completion Date** 6/8/2020

Project Status Notes Alternatives going to Commission in January. (12/21/17)

Utility Comments

ROW Comments

Linder Rd and Deer Flat Rd

GIS IN211-01 **Contract No**
Prj No 313024 **ITD KEY No** 13492

Project Description

Rebuild intersection to alleviate peak hour congestion and improve safety. This is a Federal Aid project.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus
Status 98% **Contact** Cody Janson
Notice to Proceed 5/16/2014 **Prj Mgr** Joe Tate
Est Completion Date 9/29/2017 **Consultant** Parametrix Inc

Right of Way

Prj Mgr **Est. Start** 9/29/2017
Status 0% **Completion Date** 9/28/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 1/3/2020 **Est Completion Date** 9/24/2020

Project Status Notes

The project is in the Appraisal and ROW Acquisition Phase and is planned for Construction in FY20. [JT III - 1/18/2018]

Utility Comments

ROW Comments

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS RD202-17 **Contract No**

Prj No 517032 **ITD KEY No**

Project Description

Widen road from 2 to 5 lanes in accordance with the 2016 CIP, bike lanes, detached sidewalks and pedestrian crossings.

Current Project Phase 15 Right of Way

Design

Res Engr Pierson Dewitt

Status 66% **Contact** TBD

Notice to Proceed 11/9/2016 **Prj Mgr** Rodney Ashby

Est Completion Date 8/11/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr Michele White **Est. Start** 8/11/2017

Status 80% **Completion Date** 7/27/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 9/5/2019 **Est Completion Date** 1/3/2020

Project Status Notes

In project Right of Way phase. (RA 12/18/17)

Utility Comments

GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)

ROW Comments

Appraisals Received and offers being prepared.
MW 11/7/17

Linder Rd, Franklin Rd to Pine Ave

GIS RD213-16 **Contract No**

Prj No 516019 **ITD KEY No**

Project Description

Widen Linder Rd to 5 lanes with curb, gutter, sidewalk & bike lanes in accordance with 2012 CIP. Includes upgrade of Union Pacific RR x-ing & bridge 1120 (former 131).

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr

Status 100% **Contact** Vance Henry

Notice to Proceed 2/1/2016 **Prj Mgr** Dave Rader

Est Completion Date 12/22/2016 **Consultant** HW Lochner Inc

Right of Way

Prj Mgr Michele White **Est. Start** 12/22/2016

Status 100% **Completion Date** 9/22/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 6/17/2022 **Est Completion Date** 2/15/2023

Project Status Notes

Obtained ROW Cert. Implementing ROW comp summaries into design. Coordinating with Union Pacific for plan approval. (DJR 1-12-2018)

Utility Comments

ROW Comments ROW 100% Complete! MW 8/24/17
ROW CERT ISSUED. MW 8/24/17

Linder Rd, Ustick Rd to McMillan Rd**GIS** RD202-18 **Contract No****Prj No** 517024 **ITD KEY No****Project Description**

Widen road to five lanes, install 5' detached or 7' attached sidewalk, pedestrian crossing, and replace Linder Rd Bridge 1105 with a shallow box

Current Project Phase 11 Design**Design****Res Engr** Dale Kuperus**Status** 79% **Contact** Matt Hart**Notice to Proceed** 12/19/2016 **Prj Mgr** Rodney Ashby**Est Completion Date** 1/8/2018 **Consultant** Civil Survey Consultants**Right of Way****Prj Mgr** Michele White **Est. Start** 1/8/2018**Status** 0% **Completion Date** 12/19/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 7/9/2020 **Est Completion Date** 1/25/2021**Project Status Notes**

99% plan submittal January 8, 2018. Determined to direct storm water to the Ustick drainage basin. ACHD will procure a firm to design the basin vegetation and forebay. (RA 12/18/17)

Utility Comments**ROW Comments**

Linder Road and Saguaro Drive - Pedestrian Hybrid Beacon

GIS CM217-24 **Contract No**

Prj No 318036 **ITD KEY No**

Project Description

Install a Pedestrian Hybrid Beacon on the south side of Linder Road at Saguaro on a 25' Signal pole. Replace the ramp on the south east corner of the intersection with ADA compliant directional ramps. Replace the ramp on the north east corner with ADA compliant directional ramps.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 32% **Contact**

Notice to Proceed 12/13/2017 **Prj Mgr** Dave Rader

Est Completion Date 6/8/2018 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr **Est. Start** 6/8/2018

Status 0% **Completion Date** 11/30/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/3/2019 **Est Completion Date** 6/13/2019

Project Status Notes

Kick off meeting held. In 95% design. (DJR 1-15-2018)

Utility Comments

ROW Comments

Main St and Idaho St, 13th St to Broadway Ave - HB312

GIS SM217-04 **Contract No**

Prj No 518021 **ITD KEY No**

Project Description

Rehabilitate the pavement on Main St and Idaho St between 16th St and Broadway. Finalize design started as part of the 2017 DBIP project.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 8% **Contact** Yuri Mereszczak

Notice to Proceed 1/12/2018 **Prj Mgr** Cody Homan

Est Completion Date 8/3/2018 **Consultant** Kittelson & Associates

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/28/2019 **Est Completion Date** 7/8/2019

Project Status Notes

Finalizing scope. (CH 12/21/17)

Utility Comments

ROW Comments

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD KEY No**

Project Description

Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes bridges 1237, 1238, & 1242.

Current Project Phase 11 Design

Design

Res Engr

Status 50% **Contact** Heidi Carter

Notice to Proceed 12/14/2016 **Prj Mgr** Ryan Cutler

Est Completion Date 5/21/2018 **Consultant** Horrocks Engineers Inc

Right of Way

Prj Mgr **Est. Start** 5/21/2018

Status 0% **Completion Date** 3/25/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 11/12/2020 **Est Completion Date** 9/29/2021

Project Status Notes

In 75% design, PIM 2 scheduled for Jan. 29, 2018. (RC 12/22/17)

Utility Comments

ROW Comments

McMillian Rd, Westview Dr to Maple Grove Rd

GIS CM214-01 **Contract No**

Prj No 816031 **ITD KEY No**

Project Description

Complete sidewalk on both sides of McMillian Rd, between Westview Dr and Maple Grove Rd in accordance with the West bench Neighborhood Plan. In-house design

Current Project Phase 15 Right of Way

Design

Res Engr

Status 91% **Contact** Jeremy Andree

Notice to Proceed 11/5/2015 **Prj Mgr** Sakena Lesmeister

Est Completion Date 9/6/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 9/6/2017

Status 0% **Completion Date** 4/13/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/1/2020 **Est Completion Date** 7/10/2020

Project Status Notes

Project in Right of Way - (SL 1/15/18)

Utility Comments

ROW Comments

Meridian Rd, Cherry Ln to Ustick Rd

GIS	RD207-23	Contract No	
Prj No	516027	ITD KEY No	
Project Description	Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes bridges 2045 (former 124) and 126X.		
Current Project Phase	15 Right of Way		

Design

Res Engr	Dale Kuperus		
Status	72%	Contact	Tim Burgess
Notice to Proceed	12/7/2015	Prj Mgr	Brian McCarthy
Est Completion Date	12/19/2016	Consultant	Civil Survey Consultants

Right of Way

Prj Mgr		Est. Start	12/19/2016
Status	0%	Completion Date	9/27/2018

Construction

Contractor

Status	0%	Proj Inspector	Justin Bledsoe
Notice to Proceed	10/28/2019	Est Completion Date	7/31/2020

Project Status Notes

Received 99% submittal 12/19/16. R/W acquisitions on going. (BM, 1-17-18)

Utility Comments

Utility comments acquired.

Idaho Power IUE corridor in project

ROW Comments

Orchard St Interim Traffic Improvements

GIS ITS217-01 **Contract No**

Prj No 318018 **ITD KEY No**

Project Description

Construct an interim traffic signal and turn lane at the Orchard and Gowen Rd intersection to accomodate new traffic coming from residential development and connection from the southwest to Lake Hazel.

Current Project Phase 03 IFYWP

Design

Res Engr Dale Kuperus

Status 72% **Contact**

Notice to Proceed 10/30/2017 **Prj Mgr** Rodney Ashby

Est Completion Date 1/26/2018 **Consultant**

Right of Way

Prj Mgr **Est. Start**

Status 0% **Completion Date**

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 3/8/2018 **Est Completion Date** 5/9/2018

Project Status Notes

ACHD Design developing base plans by late-December. Traffic design anticipated by mid-January. (RA 12/18/17)

Utility Comments

ROW Comments

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD KEY No**

Project Description

Replace Bridge #1451 over the Thurman Mill Canal on Osage St as part of ACHD's Bridge Replacement Program. Bridge to be designed & constructed concurrently with 46th St Bridge #1452. City requests bridge be constructed to accommodate bike & pedestrian facilities.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 100% **Contact** Lisa Vernon

Notice to Proceed 11/23/2016 **Prj Mgr** Dave Rader

Est Completion Date 7/11/2017 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr **Est. Start** 7/11/2017

Status 0% **Completion Date** 7/16/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/30/2019 **Est Completion Date** 4/30/2019

Project Status Notes

In Right-of-Way. (DJR 1-15-2018)

Utility Comments

ROW Comments

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD KEY No**

Project Description

Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus

Status 100% **Contact** Jeff Werner

Notice to Proceed 12/5/2014 **Prj Mgr** Ryan Cutler

Est Completion Date 9/30/2016 **Consultant** WH Pacific

Right of Way

Prj Mgr Renee Jayo **Est. Start** 9/29/2014

Status 83% **Completion Date** 11/6/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 4/25/2018 **Est Completion Date** 8/31/2018

Project Status Notes Project currently in ROW. Working to obtain RR approvals. (RC 12/22/17)

Utility Comments

ROW Comments

Parkinson St Bridge 1450

GIS MI214-08 **Contract No**

Prj No 217004 **ITD KEY No**

Project Description

Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 85% **Contact** Ramon Wells

Notice to Proceed 10/7/2016 **Prj Mgr** Dave Rader

Est Completion Date 10/2/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr **Est. Start** 7/7/2017

Status 0% **Completion Date** 9/14/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/16/2019 **Est Completion Date** 3/28/2019

Project Status Notes

In Right-of-Way. (DJR 1-15-2018)

Utility Comments

ROW Comments

Phillippi St, Malad St to Targee St

GIS NE204.01 **Contract No**

Prj No 816002.017 **ITD KEY No**

Project Description

Complete curb, gutter, & sidewalk improvements on both sides of Phillippi, btwn Malad and Targee in accordance with the Central Bench Neighborhood Plan.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr

Status 93% **Contact** Pierson Dewit

Notice to Proceed 4/7/2016 **Prj Mgr** Joe Tate

Est Completion Date 4/12/2017 **Consultant** Riedesel Engineering Inc

Right of Way

Prj Mgr Michele White **Est. Start** 4/12/2017

Status 100% **Completion Date** 8/7/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/7/2019 **Est Completion Date** 7/18/2019

Project Status Notes

The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 1/18/2018]

Utility Comments

ROW Comments ROW 100% COMPLETE!!! MW 8/7/2017
ROW CERT ISSUED. MW 8/7/17

Phillippi Street, Targee Street to Overland Road**GIS** CM210-49 **Contract No****Prj No** 817021.001 **ITD KEY No****Project Description**

Construct curb, gutter & sidewalk on both sides of Phillippi St between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes full road rehabilitation.

Current Project Phase 12 Design In House**Design****Res Engr** Dale Kuperus**Status** 68% **Contact** Jeremy Andree**Notice to Proceed** 11/4/2016 **Prj Mgr** Dave Rader**Est Completion Date** 2/15/2018 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 9/19/2017**Status** 0% **Completion Date** 10/1/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/4/2021 **Est Completion Date** 7/27/2021**Project Status Notes**

In 99% Design. (DJR 1-15-2018)

Utility Comments**ROW Comments**

Pine Ave, Meridian Rd to Locust Grove Rd

GIS RD208-01 **Contract No**

Prj No 815025 **ITD KEY No**

Project Description

Reconstruct the roadway and add/replace concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Robert Beckman

Notice to Proceed 6/4/2015 **Prj Mgr** Cody Homan

Est Completion Date 11/22/2016 **Consultant** WH Pacific

Right of Way

Prj Mgr **Est. Start** 11/22/2016

Status 0% **Completion Date** 9/25/2017

Construction

Contractor Knife River

Status 8% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 9/13/2018

Project Status Notes

Bid awarded, construction to start mid-January. (CH 12/21/17)

Utility Comments

Utility potholing will be completed this month. GF 7/26/16

ROW Comments

Plaza Dr Extension, 2nd St to Iron Eagle Dr

GIS RD203-08 **Contract No**

Prj No 514033 **ITD KEY No**

Project Description

Construct a new roadway alignment with curb, gutter, sidewalk, & bike lanes between the existing Plaza alignments to improve connectivity & traffic circulation in downtown Eagle.

Current Project Phase 21 Substantially Complete

Design

Res Engr Dale Kuperus

Status 100% **Contact** Yuri Mereszczak

Notice to Proceed 9/9/2014 **Prj Mgr** Brian McCarthy

Est Completion Date 9/23/2015 **Consultant** Kittelson & Associates

Right of Way

Prj Mgr Michele White **Est. Start** 9/23/2015

Status 100% **Completion Date** 8/26/2016

Construction

Contractor SunRoc Corporation

Status 100% **Proj Inspector** Justin Bledsoe

Notice to Proceed 5/1/2017 **Est Completion Date** 10/4/2017

Project Status Notes

Construction began 5/1/17. Road is open and project is substantially complete. (BM, 10/18/17)

Utility Comments

ROW Comments ROW 100% Complete!
ROW CERT ISSUED! MW 8/26/16

Poplar St, Cole Rd to Raymond St (north side)

GIS CM211-22 **Contract No**
Prj No 816003.004 **ITD KEY No**
Project Description Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.
Current Project Phase 15 Right of Way

Design

Res Engr
Status 100% **Contact** Pierson Dewit
Notice to Proceed 2/1/2016 **Prj Mgr** Ryan Cutler
Est Completion Date 1/26/2017 **Consultant** ACHD Design

Right of Way

Prj Mgr Renee Jayo **Est. Start** 1/26/2017
Status 62% **Completion Date** 11/6/2017

Construction

Contractor
Status 0% **Proj Inspector** Justin Bledsoe
Notice to Proceed 3/11/2019 **Est Completion Date** 6/24/2019

Project Status Notes Project currently in ROW. (RC 12/22/17)

Utility Comments

ROW Comments

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD KEY No**

Project Description

Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Res Engr Dale Kuperus

Status 87% **Contact** Joel Grounds

Notice to Proceed 11/25/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 6/22/2017 **Consultant** Precision Engineering LLC

Right of Way

Prj Mgr Bill Nelson **Est. Start** 6/22/2017

Status 0% **Completion Date** 8/10/2018

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/7/2019 **Est Completion Date** 5/29/2019

Project Status Notes

99% submittal received 6/6/17. R/W acquisitions are on going. (BM, 1-17-18)

Utility Comments

ROW Comments

SH 16 and Beacon Light Rd

GIS	IN205-11	Contract No	
Prj No	317052	ITD KEY No	18872

Project Description

Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.

Current Project Phase 15 Right of Way

Design

Res Engr

Status	100%	Contact	Aaron Bauges
Notice to Proceed	7/14/2017	Prj Mgr	Joe Tate
Est Completion Date		Consultant	ITD Design

Right of Way

Prj Mgr		Est. Start	9/21/2016
Status	0%	Completion Date	1/31/2018

Construction

Contractor

Status	9%	Proj Inspector	Justin Bledsoe
Notice to Proceed	4/30/2018	Est Completion Date	9/20/2018

Project Status Notes

Project Design and ROW Acquisition is being completed by ITD. Project is currently in the ROW acquisition phase. ITD made a decision to delay Construction to FY18. A Cooperative Agreement with ITD was approved by the ACHD Commission on 5/24. Federal Funding for ACHD's portion of the cost was be obligated in FY17. The aim is to have the ROW Acquisition Phase completed by the end of January. [JT III - 1/18/2018].

Utility Comments

ROW Comments

SH 69 and Hubbard Road

GIS IN205-70 **Contract No**
Prj No 318035 **ITD KEY No** 19997

Project Description

Install and Interim signal at the intersection of Hubbard and SH 69 to improve safety in cooperation with ITD

Current Project Phase 11 Design

Design

Res Engr

Status % **Contact**
Notice to Proceed **Prj Mgr** Dave Rader
Est Completion Date **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr **Est. Start**
Status 0% **Completion Date**

Construction

Contractor

Status % **Proj Inspector**
Notice to Proceed **Est Completion Date**

Project Status Notes

State and Local Agreement is scheduled for the 1/17/18 commission agenda. (DJR 1-15-2018)

Utility Comments

ROW Comments

SH 69 and Lake Hazel Road**GIS** IN205-66 **Contract No****Prj No** 318034 **ITD KEY No****Project Description****Current Project Phase** 11 Design**Design****Res Engr** Dale Kuperus**Status** % **Contact** Larry White**Notice to Proceed** **Prj Mgr** Dave Rader**Est Completion Date** **Consultant** Six Mile Engineering PA**Right of Way****Prj Mgr** **Est. Start****Status** 0% **Completion Date****Construction****Contractor****Status** % **Proj Inspector****Notice to Proceed** **Est Completion Date****Project Status Notes**

State and Local Agreement is scheduled for the 1/17/18 commission agenda. (DJR 1-15-2018)

Utility Comments**ROW Comments**

Smith Ave Bridge 1315

GIS MI214-11 **Contract No**

Prj No 216009 **ITD KEY No**

Project Description

Replace bridge #1315 (former 357) over Boise City Canal on Smith Ave as part of ACHD's Bridge Maintenance Program, with a 6' elliptical Reinforced Concrete Pipe (RCP) & extend to future width.

Current Project Phase 19 Construction

Design

Res Engr Dale Kuperus

Status 100% **Contact** Lisa Vernon

Notice to Proceed 11/24/2015 **Prj Mgr** Brian McCarthy

Est Completion Date 5/16/2016 **Consultant** Elite Edge Engineers

Right of Way

Prj Mgr Michele White **Est. Start** 5/16/2016

Status 100% **Completion Date** 8/29/2016

Construction

Contractor

Status 22% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/15/2018 **Est Completion Date** 4/6/2018

Project Status Notes

Construction NTP date was 1/15/18. Project will be constructed with Breneman St. Bridge project - Project Number 216008 (BM, 1-17-18).

Utility Comments

ROW Comments ROW 100% Complete! MW 8/29/16
ROW CERT ISSUED. MW 8/29/16

State St Bridge 1408 w-o Collister Dr

GIS MI210-02 **Contract No**

Prj No 211021 **ITD KEY No**

Project Description

Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.

Current Project Phase 05 On Hold

Design

Res Engr Pierson Dewitt

Status 100% **Contact** Kraig Wartman

Notice to Proceed 10/29/2012 **Prj Mgr** Ryan Cutler

Est Completion Date 3/7/2014 **Consultant** ACHD Design

Right of Way

Prj Mgr Renee Jayo **Est. Start** 3/7/2014

Status 100% **Completion Date** 12/23/2014

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 10/24/2018 **Est Completion Date** 2/27/2019

Project Status Notes

R/W acquisition 100% complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in FY19. (RC 12/22/17)

Utility Comments

ROW Comments Appraisal underway. MW 2/2014
ROW Cert 7/31/2014

State St Bridge 1486 at 15th St

GIS MI213-06 **Contract No**

Prj No 216021 **ITD KEY No**

Project Description

Replace Bridge 1486 over the Boise City Canal in coordination with the Downtown Boise Implementation Plan work.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus

Status 97% **Contact** Vance Henry

Notice to Proceed 11/2/2015 **Prj Mgr** Dave Rader

Est Completion Date 2/9/2017 **Consultant** HW Lochner Inc

Right of Way

Prj Mgr Michele White **Est. Start** 10/7/2016

Status 100% **Completion Date** 4/24/2017

Construction

Contractor

Status 34% **Proj Inspector** Justin Bledsoe

Notice to Proceed 12/5/2017 **Est Completion Date** 4/30/2018

Project Status Notes

In construction, Stage 1. (DJR 1-15-2018)

Utility Comments

ROW Comments ROW 100% Complete.
ROW CERT ISSUED. MW 4/24/17

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD KEY No	13481

Project Description

Federal Aid project to improve intersection to accommodate a future 7-lane State St and improve the Collister Dr approach, including possible realignment. Project will include State St Bridge 2038 (090B).

Current Project Phase 15 Right of Way

Design

Res Engr	Dyan Bevins		
Status	99%	Contact	Tracy Elwein
Notice to Proceed	3/5/2014	Prj Mgr	Ryan Cutler
Est Completion Date	9/8/2017	Consultant	HDR Engineering Inc

Right of Way

Prj Mgr		Est. Start	3/27/2017
Status	0%	Completion Date	2/8/2018

Construction

Contractor

Status	0%	Proj Inspector	Kadee Porter
Notice to Proceed	10/24/2018	Est Completion Date	8/27/2019

Project Status Notes

Project in Right of Way. (RC 11/28/17)

Utility Comments

Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15

ROW Comments

State Street and Veterans Memorial Parkway

GIS IN205-112 **Contract No**

Prj No 611026 **ITD KEY No**

Project Description

Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study. This project is a critical component of the State Street Corridor.

Current Project Phase 17 Bid and Award

Design

Res Engr Dale Kuperus

Status 96% **Contact** Larry White PE

Notice to Proceed 8/18/2014 **Prj Mgr** Joe Tate

Est Completion Date 11/30/2015 **Consultant** Six Mile Engineering PA

Right of Way

Prj Mgr **Est. Start** 11/30/2015

Status 85% **Completion Date** 9/27/2017

Construction

Contractor

Status 5% **Proj Inspector** Justin Bledsoe

Notice to Proceed 2/5/2018 **Est Completion Date** 10/31/2018

Project Status Notes

The Construction Bid Opening was held on 11/29/17 and the Notice to Proceed for construction is planned for 2/5/18. [JT III - 1/18/2018]

Utility Comments

Utilities mapped.

Idaho Power IUE on project

ROW Comments

Targee St, Owyhee St to Shoshone StGIS CM210-88 **Contract No**Prj No 815001.012 **ITD KEY No****Project Description**

Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

Current Project Phase 17 Bid and Award**Design**

Res Engr Pierson Dewitt

Status 100% **Contact** Jeremy Andree**Notice to Proceed** 3/2/2015 **Prj Mgr** Cody Homan**Est Completion Date** 11/9/2016 **Consultant** ACHD Design**Right of Way****Prj Mgr** Michele White **Est. Start** 4/20/2016**Status** 100% **Completion Date** 12/29/2016**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 4/4/2018 **Est Completion Date** 8/9/2018**Project Status Notes**

Bid and construct with Clark St, Orchard to Roosevelt project. (CH 12/21/17)

Utility Comments

ROW Comments ROW 100% Complete! 12/9/16 MW
ROW CERT ISSUED!! 12/9/16 MW

Ten Mile Rd and Amity Rd**GIS** IN205-03 **Contract No****Prj No** 308004 **ITD KEY No****Project Description**

Construct a roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes bridge #205AX.

Current Project Phase 12 Design In House**Design****Res Engr** Dale Kuperus**Status** 55% **Contact** Jeremy Andree**Notice to Proceed** 12/2/2016 **Prj Mgr** Brian McCarthy**Est Completion Date** 5/11/2018 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 5/11/2018**Status** 0% **Completion Date** 11/9/2018**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 1/6/2022 **Est Completion Date** 5/27/2022**Project Status Notes**

50% design review meeting was held 11-7-17.
Online open house was complete 1-11-18. (BM, 1-17-18)

Utility Comments**ROW Comments**

Ten Mile Rd, McMillan Rd to Chinden Blvd**GIS** RD202-31 **Contract No****Prj No** 518030 **ITD KEY No****Project Description**

Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes.

Current Project Phase 11 Design**Design****Res Engr** Dale Kuperus**Status** 21% **Contact****Notice to Proceed** 11/6/2017 **Prj Mgr** Rodney Ashby**Est Completion Date** 9/27/2018 **Consultant** ACHD Design**Right of Way****Prj Mgr** **Est. Start** 9/27/2018**Status** 0% **Completion Date** 9/12/2019**Construction****Contractor****Status** 0% **Proj Inspector** Justin Bledsoe**Notice to Proceed** 2/5/2020 **Est Completion Date** 4/16/2020**Project Status Notes**ACHD Design developing base map and survey.
(RA 12/18/17)**Utility Comments****ROW Comments**

Ten Mile Road, Ustick Road to McMillan Road

GIS RD202-32 **Contract No**

Prj No 518001 **ITD KEY No**

Project Description

Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creek and bridge #1103 over the Creason Lateral.

Current Project Phase 11 Design

Design

Res Engr Dale Kuperus

Status 16% **Contact** Matt Hart

Notice to Proceed 10/18/2017 **Prj Mgr** Dave Rader

Est Completion Date 12/18/2018 **Consultant** Civil Survey Consultants

Right of Way

Prj Mgr **Est. Start** 12/18/2018

Status 0% **Completion Date** 9/26/2019

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/11/2021 **Est Completion Date** 8/26/2021

Project Status Notes

Kick off meeting held, in design. (DJR 1-15-2018)

Utility Comments

ROW Comments

Victory Rd Bridge 1275

GIS MI203-01 **Contract No**

Prj No 205059 **ITD KEY No**

Project Description

Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 16 Shelved/Bid Ready

Design

Res Engr Dale Kuperus

Status 100% **Contact** Ramon Wells

Notice to Proceed 3/5/2013 **Prj Mgr** Joe Tate

Est Completion Date 1/15/2015 **Consultant** ACHD Design

Right of Way

Prj Mgr Bill Nelson **Est. Start** 1/15/2015

Status 88% **Completion Date** 11/30/2017

Construction

Contractor

Status 0% **Proj Inspector** Justin Bledsoe

Notice to Proceed 1/21/2019 **Est Completion Date** 8/14/2019

Project Status Notes

The ROW Certification was issued on 12/7/17. [JT III - 1/18/2018]

Utility Comments

ROW Comments RW Plans due to ROW 12/22/2014



**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**