

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

November 1, 2018

FY19



State Street & Collister Drive

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)

November 2018

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2017 Federal Aid Capital Maintenance	2
2018 Arterial and Collector Capital Maintenance-HB312	3
2018 Downtown Boise Implementation Plan	4
2018 Green Stormwater Implementation	5
2018 Residential Capital Maintenance - HB312	6
2019 Downtown Boise Implementation - HB312	7
2019 Federal Aid Capital Maintenance - Phase 1	8
2019 Federal Aid Capital Maintenance - Phase 2	9
2019 Federal Aid Capital Maintenance - Phase 3 (Local)	10
2019 Green Stormwater Implementation	11
2019 Maintenance Crack Seal - HB312	12
2019 Residential Capital Maintenance - HB312	13
2020 Arterial Collector Capital Maintenance - HB312	14
2020 Federal Aid Capital Maintenance - Local	15
2020 Federal Aid Capital Maintenance - Phase 1	16
2020 Federal Aid Capital Maintenance - Phase 2	17
2020 Residential Capital Maintenance - HB312	18
28th Steet - Hazel Street to Irene Street	19
34th Street Bridge 1319	20
39th St Bridge 1439	21
41st Street Bridge 1437	22
43rd St Bridge 1434	23
46th St Bridge 1452	24
5th and 6th St Two-Way Conversion	25
Aikens St, Eagle Rd to 2nd St	26
Ash Park Ln, Northview St to Ustick Rd	27
Barber Drive Bridge No 1335	28
Bogart Ln, State St to Sloan St	29
Bogus Basin Rd Safety, Maintenance, and Trailhead	30
Bogus Basin Rd, Curling Dr	31
Cassia St, Latah St to Edson St	32
Chinden Blvd and Curtis Rd	33
Christine St, Northview St to Ustick Rd	34
Clark St, Orchard St to Roosevelt St	35
Cloverdale Rd, Fairview Ave to Ustick Rd	36
Cloverdale Rd, McMillan Rd to Chinden Blvd	37
Cloverdale Rd, Overland Rd to Franklin Rd	38
Cloverdale Rd, Ustick Rd to McMillan Rd	39
Cole Rd and Franklin Rd	40
Cole Rd and Lake Hazel Rd	41
Cole Rd and Victory Rd Intersection	42
Cole Rd, Kettering Ave to Mt View Dr	43
Columbus St, Overland Rd to Kootenai St	44

Design and Construction Review (DCR)

November 2018

Project Name	Page No.
Conover St Bridge 1449	45
Dona Larsen Park Pathway	46
Eagle Rd, Amity Rd to Victory Rd	47
Emerald St and Americana Blvd Orchard St to Ann Morrison Pk	48
Gowen Rd Bridge 2173	49
Heron St, 13th St to 9th St	50
Hidden Springs Dr, 3rd Ave to Shafer Way	51
Holcomb Rd, Eastgate Dr to Amity Rd	52
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	53
Kay St and Limestone St Pedestrian Crossing	54
Kootenai, Vista - Federal Way	55
Lake Hazel Rd and Five Mile Rd	56
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	57
Leadville Ave Bikeway, Linden St to Greenbelt	58
Linder Rd and Deer Flat Rd	59
Linder Rd, Cayuse Creek Dr to Chinden Blvd	60
Linder Rd, Franklin Rd to Pine Ave	61
Linder Rd, Ustick Rd to McMillan Rd	62
Linder Road and Saguaro Drive - PHB	63
Locust Grove Rd and Chinden Blvd (US 20/26)	64
Main St and Idaho St, 16th St to Broadway Ave - HB312	65
Maple Grove Rd, Victory Rd to Overland Rd	66
McMillian Rd, Westview Dr to Maple Grove Rd	67
Meridian Rd, Cherry Ln to Ustick Rd	68
Osage St Bridge 1451	69
Overland Rd, Columbus St to Federal Way	70
Parkinson St Bridge 1450	71
Phillippi St, Malad St to Targee St	72
Phillippi Street, Targee Street to Overland Road	73
Pierce St, Washington St to Shenandoah Dr	74
Pine Ave, Meridian Rd to Locust Grove Rd	75
Poplar St, Cole Rd to Raymond St (north side)	76
Roosevelt St, Rose Hill St to Emerald St (West Side)	77
SH 16 and Beacon Light Rd	78
SH 69 and Hubbard Rd	79
SH 69 and Lake Hazel Rd	80
State St and Glenwood St	81
State St and Pierce Park Ln	82
State St and Wylie Ln Pedestrian Crossing	83
State St Bridge 1408 w-o Collister Dr	84
State St, 16th to 23rd Street Lighting Improvements	85
State St and Collister Dr	86
State St and Veterans Memorial Parkway	87
Targee St, Owyhee St to Shoshone St	88

Design and Construction Review (DCR)

November 2018

Project Name	Page No.
Ten Mile Rd and Amity Rd	89
Ten Mile Rd, McMillan Rd to Chinden Blvd	90
Ten Mile Road, Ustick Road to McMillan Road	91
Treasure Valley Smart Arterial Management	92
Victory Rd and Standing Timber Ave Pedestrian Crossing	93
Victory Rd Bridge 1275	94

Design & Construction Review (DCR)

14th St and Fort St Pedestrian Crossing

GIS CM215-24 **Contract No**

Prj No 318029 **ITD Key No**

Project Description Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/21/2018	Contact	Joel Grounds

Right of Way

Est Start	8/21/2018	ROW Agent	Becca Randall
Completion Date	10/15/2018	Possession %	5

Construction

Status	0	Contractor	
Notice to Proceed	5/28/2019	Proj Inspector	
Est Compl Date	7/24/2019		

Project Status Notes We have the 100% design on this project, the project will be bid with Wylie Ln and State project. (SL 9/19/18)

Utility Comments

Design & Construction Review (DCR)

2017 Federal Aid Capital Maintenance

GIS	FAO217	Contract No	
Prj No	715016	ITD Key No	13479

Project Description Pavement rehabilitation & upgrade of pedestrian ramps on arterial & collector road segments including: 3rd, Myrtle/Front and Jefferson/Fort; 4th, State/Washington; 11th, Main/Bannock and Myrtle/Front; Amity, Production/Market; Cherry, Ten Mile/Meridian; Collister, Hill/Quail Ridge; Curtis, Morris Hill/South Off-Ramp; Harrison, Hays/Hill; Irene, 33rd/Harrison; River Run, Park Center/Park Center; Rose Hill, Roosevelt/Vista; Seamans Gulch, Hill/Landfill Entrance; Sycamore, State/Taft; and Taft, 32nd/28th.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	2/22/2016	Consultant	Parametrix Inc
Est Completion Date	2/3/2017	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	93	Contractor	SunRoc Corporation
Notice to Proceed	4/2/2018	Proj Inspector	
Est Compl Date	10/31/2018		
Project Status Notes	The project is in the Construction Phase and is on schedule. [10/15/18 - JT III]		

Utility Comments

Design & Construction Review (DCR)

2018 Arterial and Collector Capital Maintenance-HB312

GIS OV218 **Contract No**

Prj No 517006 **ITD Key No**

Project Description Pavement rehabilitation & upgrades of adjacent pedestrian ramps on identified arterial & collector road segments in Maintenance Zone 3, on Black Cat Rd and Ten Mile Rd.

Segments as follows:

Black Cat Rd, Ten Mile Rd, Kuna Rd to Greenhurst Rd, Deer Flat Rd to Hubbard Rd, Greenhurst Rd to Columbia Rd, Hubbard Rd to Columbia Rd, Columbia Rd to Lake Hazel Rd, Amity Rd to Victory Rd, *Franklin Rd. Orchard Rd to Beechwood.

*Orchard St. Franklin Rd to Emerald Rd

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Rodney Ashby

Notice to Proceed 9/21/2016 **Consultant** ACHD Design

Est Completion Date 8/10/2017 **Contact** Pierson Dewit

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 94 **Contractor** Central Paving Co Inc

Notice to Proceed 5/2/2018 **Proj Inspector**

Est Compl Date 10/30/2018

Project Status Notes Night work on Orchard is underway. Black Cat work is almost complete. (9/24/18)

Utility Comments

Design & Construction Review (DCR)

2018 Downtown Boise Implementation Plan

GIS SM218 **Contract No**

Prj No 517043 **ITD Key No**

Project Description Perform road rehabilitation of select streets in downtown Boise in concert with CCDC & other projects in accordance with the DBIP. Segments include:

2nd St, Myrtle/Front	4th St, S/O Myrtle/Broad
4th St, Grove/State	8th St, Myrtle/Broad
Ave A, Myrtle/Front	Broad St, 9th/8th
Front St, 16th/13th	Grove St, 6th/3rd
River St, 9th/Capitol	

Current Project Phase 21 Substantially Complete

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/12/2016	Consultant	Precision Engineering LLC
Est Completion Date	1/8/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	100	Contractor	
Notice to Proceed	5/23/2018	Proj Inspector	
Est Compl Date	10/16/2018		
Project Status Notes	Substantially Complete 10.30.18 RC		

Utility Comments

Design & Construction Review (DCR)

2018 Green Stormwater Implementation

GIS	MDR216-15	Contract No	CT218-14
Prj No	417025	ITD Key No	
Project Description	Retrofit two alley locations in Boise with permeable pavers for stormwater management. Alley between 8th and 9th , Fulton and Myrtle Alley between 4th and 5th , Main and Idaho		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Brian McCarthy
Notice to Proceed	11/28/2016	Consultant	Civil Survey Consultants
Est Completion Date	5/18/2017	Contact	Tim Burgess

Right of Way

Est Start	5/18/2017	ROW Agent	Bill Nelson
Completion Date	12/1/2017	Possession %	100

Construction

Status	91	Contractor	BriCon Inc
Notice to Proceed	6/1/2018	Proj Inspector	Herman
Est Compl Date	10/30/2018		
Project Status Notes	Construction NTP 6/1/18. Construction was complete in the alley between 8th and 9th, Fulton and Myrtle the first week of September. Construction anticipated to be complete in the alley between 4th and 5th, Main and Idaho end of October. (BM, 10-17-18)		
Utility Comments	95% Utility Review Meeting 4-20-2017		

Design & Construction Review (DCR)

2018 Residential Capital Maintenance - HB312

GIS MTL218 **Contract No** CT218-13

Prj No 517012 **ITD Key No**

Project Description Pavement rehabilitation & general maintenance on residential street segments. Road segments include: 7th St, Union to Ridenbaugh; Columbia Rd, Technology to Eyelet; Danmore Dr, Ridgecrest to Mortimer; Mortimer Dr, Shenandoah to Ridgecrest; Mortimer Ct; Meaghan Pl; Rimrock Ct; Lemp St, Harrison to 8th; 14th St, Resseguie to Irene; 17th St, Lemp to Irene; Eastman St. 13th to 23rd; Brumback St. 25th to Harrison; Heron St. 28th to Harrison; Hazel St. Harrison to 13th.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2016 **Consultant** ACHD Design

Est Completion Date 11/7/2017 **Contact** Pierson Dewit

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 100 **Contractor** Idaho Materials and Constructor

Notice to Proceed 4/9/2018 **Proj Inspector** Oller

Est Compl Date 9/28/2018

Project Status Notes All road segments are complete and working on punch list items. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

2019 Downtown Boise Implementation - HB312

GIS SM219 **Contract No**

Prj No 518027 **ITD Key No**

Project Description Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status	90	Prj Mgr	Cody Homan
Notice to Proceed	4/6/2018	Consultant	Parametrix Inc
Est Completion Date	12/7/2018	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/10/2019	Proj Inspector	
Est Compl Date	8/29/2019		
Project Status Notes	Design continues, 95% plans underway. CCDC may take over 8th St section. (CH 10/26/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2191	Contract No	
Prj No	717030	ITD Key No	13903
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Annett St, Victory Rd-Targee St; Division Ave, Boise Ave-Beacon St; Latah St, Overland Rd-Alpine St; Fairview Ave, Locust Grove Rd-Cloverdale Rd.		

Current Project Phase 11 Design

Design

Status	97	Prj Mgr	Cody Homan
Notice to Proceed	8/18/2017	Consultant	Parametrix Inc
Est Completion Date	11/26/2018	Contact	Cody Janson

Right of Way

Est Start	2/23/2018	ROW Agent	No R/W
Completion Date	11/26/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	5/9/2019	Proj Inspector	
Est Compl Date	9/30/2019		

Project Status Notes Recelently removed Amity Rd and Enterprive St due to budget and stormwater requirements. Boise Ave, Linden St, and Surprise Way were removed previoulsty due to budget. Finalizing preliminary design submittal. (CH 10/29/18)

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2191	Contract No	
Prj No	717031	ITD Key No	20003
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		

Current Project Phase 11 Design

Design

Status	94	Prj Mgr	Cody Homan
Notice to Proceed	9/6/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/13/2018	Contact	Jeff Jones

Right of Way

Est Start	3/1/2018	ROW Agent	No R/W
Completion Date	9/13/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/5/2019	Proj Inspector	
Est Compl Date	8/26/2019		
Project Status Notes	Final design underway. (CH 10/29/18)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 3 (Local)

GIS	FAO219L	Contract No	
Prj No	717026	ITD Key No	20091
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.		

Current Project Phase 11 Design

Design

Status	89	Prj Mgr	Cody Homan
Notice to Proceed	9/27/2017	Consultant	Kittelsohn & Associates
Est Completion Date	11/5/2018	Contact	Evan Reed

Right of Way

Est Start	10/13/2016	ROW Agent	No R/W
Completion Date	11/5/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/30/2019	Proj Inspector	
Est Compl Date	9/19/2019		

Project Status Notes Federal funds to be awarded for construction, project name changed to Phase 3. Updated environment document submitted to ITD, finalizing PS&E documents. (CH 10/30/18)

Utility Comments

Design & Construction Review (DCR)

2019 Green Stormwater Implementation

GIS MDR216-03 **Contract No**

Prj No 418008 **ITD Key No**

Project Description This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.
 -Between Bannock and Jefferson, and 9th and 10th
 -Between Idaho and Bannock, 12th to 13th
 -Between Miller and Myrtle, 9th to 10th

Current Project Phase 11 Design

Design

Status 63 **Prj Mgr** Dave Rader
Notice to Proceed 10/17/2017 **Consultant** Civil Survey Consultants
Est Completion Date 2/15/2019 **Contact** Matt Hart

Right of Way

Est Start 2/15/2019 **ROW Agent** Becca Randall
Completion Date 3/25/2019 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 7/3/2019 **Proj Inspector**
Est Compl Date 10/18/2019

Project Status Notes Advancing to 95% design for the alley at Miller/ Myrtle and 9th/ 10th. The supplemental alley between Idaho/ Bannock and 4th/5th is advancing to 75% design. (DJR 10-16-2018)

Utility Comments

Design & Construction Review (DCR)

2019 Maintenance Crack Seal - HB312

GIS	MCS219	Contract No	
Prj No		ITD Key No	N/A
Project Description	Seal cracks in arterial and collector roadways in Preventive Maintenance Zone 2 as part of ACHD's Pavement Management Program. Project funded all or in part through House Bill 312 Funding.		

Current Project Phase 12 Design In House

Design

Status	3	Prj Mgr	Joe Tate
Notice to Proceed		Consultant	ACHD Design
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/8/2019	Proj Inspector	
Est Compl Date	5/17/2019		
Project Status Notes	Currently working on finalizing the Plans (maps), Specifications, and Cost Estimate. The 1st Bid Advertisement is planned for 1/7/19. [JT III 10-22-2018]		
Utility Comments	N/A		

Design & Construction Review (DCR)

2019 Residential Capital Maintenance - HB312 Project

GIS MTL219 **Contract No**

Prj No 518023 **ITD Key No**

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specific residential street segments. Segments include: Ada St and Harrison Blvd, Alturas St, 23rd St to 5th St, Sherman St, 21st St to Harrison Blvd. Project funded all or in part by HB-312 funding.

Current Project Phase 11 Design

Design

Status 99 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 1/25/2018 **Consultant** ACHD Design

Est Completion Date 9/13/2018 **Contact**

Right of Way

Est Start 9/13/2018 **ROW Agent** No R/W

Completion Date 10/11/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 5/15/2019 **Proj Inspector**

Est Compl Date 7/26/2019

Project Status Notes Working towards 99% design, updating plans based on feedback from 95% review meeting. (SL 9/19/18). No ROW is required for this project.

Utility Comments

Design & Construction Review (DCR)

2020 Arterial and Collector Capital Maintenance - HB312

GIS	OV220	Contract No	
Prj No		ITD Key No	N/A

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments as part of ACHD's Pavement Management Program. Project funded all or in part through House Bill 312 Funding. In-House Design. Segments include the following: Lake Hazel Road, State Highway 69 to Locust Grove Road; Linder Road, Deer Flat Road to Hubbard Road; Victory Road, McDermott Road to Black Cat Road; Deer Flat Road, Locust Grove Road to Eagle Road; and Locust Grove Road, Columbia Road to Lake Hazel Road.

Current Project Phase 11 Design

Design

Status	13	Prj Mgr	Joe Tate
Notice to Proceed		Consultant	ACHD Design
Est Completion Date		Contact	Jeremy Andree

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/13/2020	Proj Inspector	
Est Compl Date	7/7/2020		

Project Status Notes

Utility Comments	N/A
-------------------------	-----

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Local

GIS	FAO220L	Contract No	
Prj No	718013	ITD Key No	19847
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: Owyhee St, Cherry Ln to Overland Rd		

Current Project Phase 11 Design

Design

Status	75	Prj Mgr	Rodney Ashby
Notice to Proceed	5/10/2018	Consultant	HW Lochner Inc
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	11/14/2019	Proj Inspector	
Est Compl Date	4/10/2020		
Project Status Notes	Preliminary design submitted and reviewed. Developing final design. (9/24/18)		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2201	Contract No	
Prj No	718042	ITD Key No	18728

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: 13th St, Alturas St to Brumback St, Beacon Light Rd, SH-16 to Ballantyne Ln, Cole Rd, Lake Hazel Rd to Latigo Dr, Edna St, Five Mile Rd to Patton Ave, Floating Feather Rd, Lanewood Rd to Linder Rd, Hill Rd Pkwy, Horseshoe Bend Rd to Seaman Gulch Rd, Horseshoe Bend Rd, State St to Cemetery Entrance, Locust Grove Rd, Ustick Rd to McMillan Rd, Pine St, Linder Rd to Meridian Rd, Technology Way, Columbia Rd to SH-21.

Current Project Phase 11 Design

Design

Status	67	Prj Mgr	Ryan Cutler
Notice to Proceed	8/13/2018	Consultant	Precision Engineering LLC
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	10/5/2020	Proj Inspector	
Est Compl Date	12/17/2020		
Project Status Notes	Concept design complete, project moving towards final design. 10.30.18 RC		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2202	Contract No	
Prj No	718025	ITD Key No	19887
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: Grand Forest Dr, Gowen Rd to Rock Rose Pl, Lake Forest Dr, Federal Way to Summersweet Dr, Warm Springs Ave, Eckert Rd to SH 21.		

Current Project Phase 11 Design

Design			
Status	50	Prj Mgr	Rodney Ashby
Notice to Proceed	6/27/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	

Right of Way			
Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction			
Status	0	Contractor	
Notice to Proceed	10/4/2019	Proj Inspector	
Est Compl Date	9/11/2020		
Project Status Notes	Concept submittal/preliminary design anticipated 9/28/18. (9/24/18)		

Utility Comments

Design & Construction Review (DCR)

2020 Residential Capital Maintenance - HB312

GIS MTL220 **Contract No**

Prj No 518026 **ITD Key No**

Project Description Gather existing roadway condition information and rehabilitate the pavement along with upgrading pedestrian ramps on residential streets. Segments include: 10th St, Fort St to Heron St, 11th St, Fort St to Heron St, Bannock St, W/O Flume to Coston St, Cunningham Pl, 8th St to 6th St, Heron St, Harrison Blvd to 13th St, Maple Ave, Warm Springs Ave to Franklin St, O'Farrell St, 13th St to 4th St, Pierce Ct, Shenandoah Dr to North End.
Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

Current Project Phase 12 Design In House

Design

Status 50 **Prj Mgr** Cody Homan
Notice to Proceed 7/11/2018 **Consultant** ACHD Design
Est Completion Date 6/26/2019 **Contact** Jeremy Andree

Right of Way

Est Start **ROW Agent** Dave Serdar
Completion Date **Possession %**

Construction

Status 0 **Contractor**
Notice to Proceed 2/27/2020 **Proj Inspector**
Est Compl Date 7/17/2020

Project Status Notes In-house design, additional geotechnical work needed, survey underway. (CH 10/30/18)

Utility Comments

Design & Construction Review (DCR)

28th Steet - Hazel Street to Irene Street

GIS	CM215-06	Contract No	
Prj No	818017	ITD Key No	
Project Description	Construct bulb-outs at the intersections of 28th Street & Irene, 28th and Bella Street, and 28th and Hazel Street to provide traffic calming.		

Current Project Phase 15 Right of Way

Design

Status	69	Prj Mgr	Dave Rader
Notice to Proceed	12/1/2017	Consultant	Six Mile Engineering PA
Est Completion Date	6/29/2018	Contact	Larry White

Right of Way

Est Start	10/1/2018	ROW Agent	No R/W, Becca Randall
Completion Date		Possession %	6

Construction

Status	0	Contractor	
Notice to Proceed	12/20/2019	Proj Inspector	
Est Compl Date	2/20/2020		
Project Status Notes	Project is in right of way. (DR 10/17/2018)		

Utility Comments

Design & Construction Review (DCR)

34th Street Bridge 1319

GIS MI215-16 **Contract No**

Prj No 218010 **ITD Key No**

Project Description Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert. Add sidewalk to East side of 34th St.

Current Project Phase 17 Bid and Award

Design

Status 100 **Prj Mgr** Brian McCarthy
Notice to Proceed 11/6/2017 **Consultant** Elite Edge Engineers
Est Completion Date 4/13/2018 **Contact** Lisa Vernon

Right of Way

Est Start 4/13/2018 **ROW Agent** Becca Randall
Completion Date 8/24/2018 **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed 1/21/2019 **Proj Inspector**
Est Compl Date 4/17/2019
Project Status Notes Project scheduled to bid 10/22/18 with construction to begin January 2019. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

39th St Bridge 1439

GIS	MI215-03	Contract No	
Prj No	217016	ITD Key No	
Project Description	Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	10/13/2017	Contact	

Right of Way

Est Start	10/13/2017	ROW Agent	Bill Nelson
Completion Date	5/21/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/6/2019	Proj Inspector	
Est Compl Date	5/16/2019		
Project Status Notes	Right of Way acquisition complete. 100% plans anticipated by October 2018. Construction to begin fall 2018. (RA 9/24/18)		

Utility Comments

Design & Construction Review (DCR)

41st Street Bridge 1437

GIS	MI216-02	Contract No	
Prj No	218039	ITD Key No	
Project Description	Replace bridge #1437 over the Thurman Mill Canal on 41st St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 15 Right of Way

Design

Status	81	Prj Mgr	Ryan Cutler
Notice to Proceed	1/2/2018	Consultant	ACHD Design
Est Completion Date	9/13/2018	Contact	Ramon Wells

Right of Way

Est Start	9/13/2018	ROW Agent	Becca Randall
Completion Date	8/28/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/31/2019	Proj Inspector	
Est Compl Date	3/12/2020		
Project Status Notes	99% plans are complete and project is in Right of Way . Construction moved to FY20. (BH 9/26/18)		

Utility Comments

Design & Construction Review (DCR)

43rd St Bridge 1434

GIS	MI215-04	Contract No	
Prj No	217017	ITD Key No	
Project Description	Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	1/8/2018	Contact	

Right of Way

Est Start	1/8/2018	ROW Agent	Bill Nelson
Completion Date	9/28/2018	Possession %	71

Construction

Status	0	Contractor	
Notice to Proceed	1/30/2019	Proj Inspector	
Est Compl Date	4/19/2019		
Project Status Notes	Right of Way is complete. 100% plans anticipated by November 2018. (9/24/18)		

Utility Comments

Design & Construction Review (DCR)

46th St Bridge 1452

GIS	MI214-13	Contract No	
Prj No	217028	ITD Key No	
Project Description	Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.		

Current Project Phase 17 Bid and Award

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/28/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/12/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/12/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	2/1/2019	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	Bid opening held on 10/17/18. DR (10/17/18)		
Utility Comments	GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)		

Design & Construction Review (DCR)

5th and 6th St Two-Way Conversion

GIS	RD216-11	Contract No	
Prj No	517020	ITD Key No	
Project Description	Convert 5th St and 6th St to two way streets (except 5th St from Washington to Fort).		

Current Project Phase 11 Design

Design

Status	55	Prj Mgr	Cody Homan
Notice to Proceed	5/15/2018	Consultant	Kittelsohn & Associates
Est Completion Date	6/17/2019	Contact	Evan Reed

Right of Way

Est Start		ROW Agent	
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	8/21/2019	Proj Inspector	
Est Compl Date	8/21/2019		
Project Status Notes	Consultant currently working on Commission requested traffic model report. (10/30/18)		

Utility Comments

Design & Construction Review (DCR)

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**

Prj No 517033 **ITD Key No**

Project Description Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Status	63	Prj Mgr	Cody Homan
Notice to Proceed	2/23/2017	Consultant	Stanley Consultants
Est Completion Date	2/19/2019	Contact	Jim Baker

Right of Way

Est Start	2/19/2019	ROW Agent	Dave Serdar
Completion Date	12/18/2019	Possession %	0

Construction

Status	0	Contractor
Notice to Proceed	4/29/2020	Proj Inspector
Est Compl Date	10/16/2020	

Project Status Notes Design ongoing. Working with City of Eagle on possible alignment change. Construction moved from 2019 to 2020. (CH 10/30/18)

Utility Comments

Design & Construction Review (DCR)

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD Key No**

Project Description Complete sidewalk on east side of Ash Park Ln btwn Northview St & Ustick Rd in accordance with West Bench Neighborhood Plan. Project will provide continuous sidewalk & a safer route for pedestrians & students walking to Morley Nelson Elementary & Fairmount Junior High.

Current Project Phase 16 Shelved/Bid Ready

Design

Status 91 **Prj Mgr** Ryan Cutler
Notice to Proceed 11/24/2015 **Consultant** T-O Engineers Inc
Est Completion Date 9/8/2016 **Contact** Pat Colwell

Right of Way

Est Start 9/8/2016 **ROW Agent** Michele White
Completion Date 8/23/2017 **Possession %** 100

Construction

Status **Contractor**
Notice to Proceed 1/16/2019 **Proj Inspector**
Est Compl Date 6/7/2019
Project Status Notes ROW complete. Project is bid ready for construction in FY19. RC 10.30.18
Utility Comments Utilities mapped.
Intermountain Gas to replace 750' of mainline during project SB 4-3-2017

Design & Construction Review (DCR)

Barber Drive Bridge No 1335

GIS	MI215-01	Contract No	
Prj No	217049	ITD Key No	
Project Description	Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.		

Current Project Phase 15 Right of Way

Design

Status	86	Prj Mgr	Sakena Lesmeister
Notice to Proceed	3/23/2017	Consultant	CH2M Hill Engineers Inc
Est Completion Date	10/19/2017	Contact	George Van Horn

Right of Way

Est Start	10/19/2017	ROW Agent	Michele White
Completion Date	8/15/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/14/2019	Proj Inspector	
Est Compl Date	5/8/2019		
Project Status Notes	Waiting for 404 permit, once we get 404 permit the project will be ready to go to bid. (SL 9/19/18)		

Utility Comments

Design & Construction Review (DCR)

Bogart Ln, State St to Sloan St

GIS PPI208-37 **Contract No**

Prj No 819015 **ITD Key No**

Project Description Install an attached 7' asphalt pathway with extruded curb on the west side of Bogart Ln between Caswell St and Pocono St. Construct a 5' detached sidewalk on the east side of Bogart Ln at the parcel and the SEC of Bogart St and Sloan St. Install an RRFB across Bogart Ln on the north side of Sloan St.

Current Project Phase 12 Design In House

Design

Status 0 **Prj Mgr** Rodney Ashby

Notice to Proceed 6/26/2018 **Consultant** ACHD Design

Est Completion Date 9/30/2019 **Contact**

Right of Way

Est Start 10/17/2019 **ROW Agent** Dave Serdar, Becca Randall, Bill N

Completion Date 1/10/2022 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 5/10/2022 **Proj Inspector**

Est Compl Date 9/30/2022

Project Status Notes

Utility Comments

Design & Construction Review (DCR)

Bogus Basin Rd Safety, Maintenance, and Trailhead

GIS RD216-01 **Contract No** CT218-12

Prj No 717022 **ITD Key No**

Project Description Federal Aid project to rehabilitate and make safety improvements to Bogus Basin Rd from milepost 9 to milepost 16.2. Improvements include pavement maintenance, new concrete curbing, guardrail/barrier extensions/replacements, additional signage, modifying and improving drainage, and improving existing pullouts. Project also includes construction of a new trailhead in partnership with the Boise National Forest.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 2/2/2017 **Consultant** Parametrix Inc

Est Completion Date 10/16/2017 **Contact** Cody Janson

Right of Way

Est Start **ROW Agent** Dave Serdar

Completion Date **Possession %**

Construction

Status 98 **Contractor** Central Paving Co Inc

Notice to Proceed 6/1/2018 **Proj Inspector**

Est Compl Date 10/19/2018

Project Status Notes Construction began June 1, 2018. Paving is complete for roadway and trailhead. Working on punch list items. (BM, 10-17-18)

Utility Comments No utility impacts anticipated with project.

Design & Construction Review (DCR)

Bogus Basin Rd, Curling Dr

GIS CM209-11 **Contract No**

Prj No 818024 **ITD Key No**

Project Description Widen pavement and install curb, gutter and attached sidewalk on both sides of Bogus Basin Rd to in 550' gap north of Curling Dr in accordance with the North Boise Neighborhood Plan. Install retaining wall on east side as necessary.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	83	Prj Mgr	Joe Tate
Notice to Proceed	10/20/2017	Consultant	ACHD Design
Est Completion Date	9/20/2018	Contact	Matt Degen

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/6/2019	Proj Inspector	
Est Compl Date	8/21/2019		
Project Status Notes	Project is on schedule and is shelved / bid ready [Joe Tate III - 10-15-18]		

Utility Comments

Design & Construction Review (DCR)

Cassia St, Latah St to Edson St

GIS CM213-12 **Contract No**

Prj No 818009 **ITD Key No**

Project Description Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Shoshone. Upgrade pedestrian ramps on north and south side of Cassia St. Install permeable pavers for stormwater purposes.

Current Project Phase 11 Design

Design

Status 58 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2017 **Consultant** ACHD Design

Est Completion Date 12/28/2018 **Contact** Matt Degen

Right of Way

Est Start 12/28/2018 **ROW Agent** Becca Randall

Completion Date 10/4/2019 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 1/11/2021 **Proj Inspector**

Est Compl Date 3/22/2021

Project Status Notes Online open house ran through June 27. 95% design has been put on temporary hold pending outcome of Cassia St Bikeway concept. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

Chinden Blvd and Curtis Rd

GIS IN215-03 **Contract No**

Prj No 318006 **ITD Key No**

Project Description Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

Current Project Phase 15 Right of Way

Design

Status	80	Prj Mgr	Brian McCarthy
Notice to Proceed	12/11/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/10/2018	Contact	Larry White

Right of Way

Est Start	7/16/2018	ROW Agent	Renee Jayo
Completion Date	9/14/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/12/2022	Proj Inspector	
Est Compl Date	5/12/2022		
Project Status Notes	99% submittal received end of September. R/W phase is programmed for 2019/2020. (BM, 10-17-18)		

Utility Comments

Design & Construction Review (DCR)

Christine St, Northview St to Ustick Rd

GIS CM213-05 **Contract No**

Prj No 817029 **ITD Key No**

Project Description Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/28/2016	Consultant	ACHD Design
Est Completion Date	11/8/2017	Contact	Pierson Dewit

Right of Way

Est Start	11/8/2017	ROW Agent	Michele White
Completion Date	7/25/2018	Possession %	96

Construction

Status		Contractor	
Notice to Proceed	9/21/2023	Proj Inspector	
Est Compl Date	2/16/2024		
Project Status Notes	We are all done with ROW, this project will be shelved until 2023. (SL 9/19/18)		
Utility Comments	Pothole records added 8-1-2017 (SCB)		

Design & Construction Review (DCR)

Clark St, Orchard St to Roosevelt St

GIS CM210-24 **Contract No**

Prj No 815005.004 **ITD Key No**

Project Description Construct curb, gutter, & sidewalk on the north side of Clark St btwn Orchard St & Roosevelt St to provide pedestrian connectivity & reduce the need for safety busing for Monroe Elementary School.

Current Project Phase 21 Substantially Complete

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 12/22/2014 **Consultant** KM Engineering LLP

Est Completion Date 11/9/2016 **Contact** Kevin McCarthy

Right of Way

Est Start 11/9/2016 **ROW Agent** Bill Nelson, Renee Jayo

Completion Date 10/2/2017 **Possession %** 100

Construction

Status 100 **Contractor** Hawkeye Builders Inc

Notice to Proceed 4/25/2018 **Proj Inspector** Kline

Est Compl Date 9/17/2018

Project Status Notes Construction substantially complete on this project. (SL 9/19/18).

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Fairview Ave to Ustick Rd

GIS RC0087 **Contract No** CT218-07

Prj No 513028 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk & bike lanes, per the Cloverdale Rd Concept Design. Project will include replacement of bridge 1422 (former 472).

Current Project Phase 21 Substantially Complete

Design

Status 87 **Prj Mgr** Cody Homan
Notice to Proceed 11/26/2012 **Consultant** ACHD Design
Est Completion Date 9/10/2014 **Contact** Pierson Dewit

Right of Way

Est Start 9/12/2014 **ROW Agent** Former Barb Burton
Completion Date 12/21/2016 **Possession %** 100

Construction

Status 100 **Contractor** Central Paving Co Inc
Notice to Proceed 1/8/2018 **Proj Inspector** Bowman
Est Compl Date 8/15/2018

Project Status Notes Construction substantially complete on 08/15, final walk-through held on 09/05. Small amount of landscaping work remaining. (CH 10/30/18).

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, McMillan Rd to Chinden Blvd

GIS RD207-13 **Contract No**

Prj No 517054 **ITD Key No**

Project Description Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes. Project includes bridge #1129 and the intersection of Cloverdale Rd and DeMeyer St.

Current Project Phase 15 Right of Way

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 6/20/2017 **Consultant** ACHD Design

Est Completion Date 5/30/2018 **Contact** Jeremy Andree

Right of Way

Est Start 11/15/2017 **ROW Agent** Michele White

Completion Date 9/14/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 1/7/2019 **Proj Inspector**

Est Compl Date 9/27/2019

Project Status Notes Project scheduled to bid end of November with construction beginning January 2019. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Overland Rd to Franklin Rd

GIS	RD207-12	Contract No	
Prj No	518047	ITD Key No	20842 (ITD Overpass)

Project Description Widen Cloverdale Rd from two lanes to five lanes with curb and gutter and install a new bridge over the Ridenbaugh canal. Adding a 5' detached sidewalk on west side of roadway and a 7' attached sidewalk on east side with a 5.5' raised bike lanes in both directions. Adding lighting, a PHB, relocating school flashers, and replacing ADA curb ramps within project limits.

Current Project Phase 17 Bid and Award

Design

Status	18	Prj Mgr	Dave Rader
Notice to Proceed	7/18/2018	Consultant	HDR Engineering Inc
Est Completion Date		Contact	Cameron Waite

Right of Way

Est Start	8/13/2018	ROW Agent	Michele White
Completion Date	10/18/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/9/2019	Proj Inspector	
Est Compl Date	9/30/2019		
Project Status Notes	Project is being advertised for bids. (DR 10/17/18)		

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Ustick Rd to McMillan Rd

GIS	RC0092	Contract No	
Prj No	516010	ITD Key No	
Project Description	Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.		

Current Project Phase 17 Bid and Award

Design

Status	99	Prj Mgr	Cody Homan
Notice to Proceed	9/29/2015	Consultant	ACHD Design
Est Completion Date	3/16/2017	Contact	Jeremy Andree

Right of Way

Est Start	3/16/2017	ROW Agent	Michele White
Completion Date	8/13/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	9/27/2019		
Project Status Notes	Will be bid with the Cloverdale, McMillan to Chinden project in November 2018. (CH 10/30/18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD Key No**

Project Description Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; Cole Rd, I-84 to Franklin Rd - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; Bridge #1259 (former 281) - Replace bridge structure on Cole Rd over Farmer's Lateral; Cole Rd & McMullen Rd - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	4/24/2014	Consultant	Washington Group Int'l (URS)
Est Completion Date	6/22/2016	Contact	Heidi Carter

Right of Way

Est Start	6/1/2016	ROW Agent	Renee Jayo
Completion Date	5/29/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	11/15/2018	Proj Inspector	
Est Compl Date	10/2/2019		
Project Status Notes	Project bid has been awarded and has a construction NTP of 11.7.18. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Lake Hazel Rd

GIS IN215-02 **Contract No**

Prj No 317014 **ITD Key No**

Project Description Construct a new 5/6 lane x 5/3 lane signalized intersection at Cole and Lake Hazel. This includes new bridge #2216 (Lake Hazel Rd. over the New York Canal).

Current Project Phase 23 Warranty

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	11/3/2016	Consultant	HDR Engineering Inc
Est Completion Date	8/11/2017	Contact	Tracy Ellwain

Right of Way

Est Start	4/3/2017	ROW Agent	Renee Jayo
Completion Date	8/4/2017	Possession %	100

Construction

Status	100	Contractor	Central Paving Co Inc
Notice to Proceed	11/27/2017	Proj Inspector	

Est Compl Date 8/9/2018

Project Status Notes Construction is substantially complete. [JT III - 9/14/18].

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD Key No**

Project Description Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 15 Right of Way

Design

Status	91	Prj Mgr	Brian McCarthy
Notice to Proceed	1/13/2017	Consultant	Precision Engineering LLC
Est Completion Date	8/8/2018	Contact	Joel Grounds

Right of Way

Est Start	8/8/2018	ROW Agent	Michele White
Completion Date	8/21/2019	Possession %	0

Construction

Status		Contractor	
Notice to Proceed	1/3/2020	Proj Inspector	

Est Compl Date 10/30/2020

Project Status Notes Received 99% design submittal received early 8-8-18. R/W phase will be ongoing through FY19. Project to be bid and constructed in FY20. (BM 10-17-18)

Utility Comments

Design & Construction Review (DCR)

Cole Rd, Kettering Ave to Mt View Dr

GIS CM210-50 **Contract No**

Prj No 815001.007 **ITD Key No**

Project Description Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 18 Ready CON

Design

Status	94	Prj Mgr	Ryan Cutler
Notice to Proceed	11/13/2014	Consultant	Civil Survey Consultants
Est Completion Date	3/30/2016	Contact	Matt Hart

Right of Way

Est Start	3/30/2016	ROW Agent	Michele White
Completion Date	3/1/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/8/2019	Proj Inspector	
Est Compl Date	5/13/2019		
Project Status Notes	Project will be re-bid in fall of FY19. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/9/2015	Consultant	Six Mile Engineering PA
Est Completion Date	9/15/2016	Contact	Jeff Jones

Right of Way

Est Start	9/15/2016	ROW Agent	Michele White
Completion Date	2/22/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Project being re-bid in fall FY19. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

Conover St Bridge 1449

GIS MI214-09 **Contract No**

Prj No 217003 **ITD Key No**

Project Description Replace bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program. Replace the existing CMP with an elliptical RCP. Improve the existing roadway curve radius, replace guardrail.

Current Project Phase 17 Bid and Award

Design

Status 94 **Prj Mgr** Dave Rader
Notice to Proceed 10/7/2016 **Consultant** ACHD Design
Est Completion Date 11/1/2017 **Contact** David Sasso

Right of Way

Est Start 11/1/2017 **ROW Agent** Dave Serdar
Completion Date 2/20/2018 **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed 2/4/2019 **Proj Inspector**
Est Compl Date 4/3/2019

Project Status Notes Bid Documents submitted to contract administration. First advertisement date is scheduled for 10/29/18 (DJR 10/18/18)

Utility Comments

Design & Construction Review (DCR)

Dona Larsen Park Pathway

GIS CM217-57 **Contract No**

Prj No 818019 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

Current Project Phase 11 Design

Design

Status 99 **Prj Mgr** Rodney Ashby

Notice to Proceed 10/26/2017 **Consultant** Parametrix Inc

Est Completion Date 9/5/2018 **Contact**

Right of Way

Est Start 5/11/2018 **ROW Agent** Bill Nelson

Completion Date 10/29/2018 **Possession %** 70

Construction

Status 0 **Contractor**

Notice to Proceed 3/7/2019 **Proj Inspector**

Est Compl Date 6/7/2019

Project Status Notes St Lukes/Broadway 111 cross access agreement was submitted. Working with City of Boise for a design review approval. We expect 100% plans by the end of September 2018. Pursuing ROW acquisition. RA 9/24/18

Utility Comments

Design & Construction Review (DCR)

Eagle Rd, Amity Rd to Victory Rd

GIS RD207-33 **Contract No**

Prj No 518040 **ITD Key No**

Project Description Widen Eagle Road to 5 lanes with curb, gutter, sidewalk and a Level 3 bike facility in accordance with the 2016 CIP. Project include enhanced pedestrian crossings at the pedestrian pathway near the Tenmile Feeder Canal. In house design.

Current Project Phase 11 Design

Design

Status 54 **Prj Mgr** Ryan Cutler
Notice to Proceed 1/29/2018 **Consultant** ACHD Design
Est Completion Date 6/6/2019 **Contact**

Right of Way

Est Start 6/6/2019 **ROW Agent** Becca Randall
Completion Date 4/29/2020 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 11/30/2020 **Proj Inspector**
Est Compl Date 2/11/2021

Project Status Notes Project in 75% design phase, roundabout has been recommended for the intersection of Eagle and Zaldia. (RC 10.30.18)

Utility Comments

Design & Construction Review (DCR)

Emerald St and Americana Blvd Orchard St to Ann Morrison Pk

GIS CM212-08 **Contract No** CT217-30

Prj No 814011.002 **ITD Key No**

Project Description Reconfigure Emerald & Americana to add continuous bike lanes, & complete the sidewalk on both sides of Emerald between Orchard & Latah to better serve the commercial, civic, & residential uses in the area. This was a priority project referenced in the Central Bench Plan.

Current Project Phase 21 Substantially Complete

Design

Status 100 **Prj Mgr** Joe Tate
Notice to Proceed 9/5/2014 **Consultant** CH2M Hill Engineers Inc
Est Completion Date 6/3/2016 **Contact** George Van Horn

Right of Way

Est Start 6/13/2016 **ROW Agent** Michele White
Completion Date 2/8/2017 **Possession %** 100

Construction

Status 100 **Contractor** Knife River
Notice to Proceed 2/12/2018 **Proj Inspector**

Est Compl Date 9/10/2018

Project Status Notes The project was substantially complete on 9/8/18. [JT III - 10/15/2018]

Utility Comments 100% plans sent to utilities.
 Suez to replace 1000' of mainline. SB 4-3-2017

Design & Construction Review (DCR)

Gowen Rd Bridge 2173

GIS	MA215-01	Contract No	
Prj No	217015	ITD Key No	
Project Description	Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	97	Prj Mgr	Rodney Ashby
Notice to Proceed	1/9/2017	Consultant	HW Lochner Inc
Est Completion Date	1/29/2018	Contact	Vance Henry

Right of Way

Est Start	11/20/2017	ROW Agent	Former Barb Burton
Completion Date	12/18/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	10/9/2019	Proj Inspector	
Est Compl Date	4/17/2020		
Project Status Notes	100% Plans submitted. 404 permit drafted. Negotiated agreement for historic preservation mitigation with Army Corps and SHPO needed to be revised for clarity. Waiting for final draft. (RA 9/24/18)		
Utility Comments			

Design & Construction Review (DCR)

Heron St, 13th St to 9th St

GIS CM210-89 **Contract No**

Prj No 816030 **ITD Key No**

Project Description Reconstruct the existing pavement, add bulb-outs at the crosswalks, and add mostly detached concrete pathway on the north side of Heron St from 13th St to 9th St.

Current Project Phase 21 Substantially Complete

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	11/17/2015	Consultant	T-O Engineers Inc
Est Completion Date	1/5/2018	Contact	Pat Colwell

Right of Way

Est Start	3/1/2018	ROW Agent	Bill Nelson
Completion Date	3/21/2018	Possession %	100

Construction

Status	100	Contractor	SunRoc Corporation
Notice to Proceed	6/4/2018	Proj Inspector	
Est Compl Date	8/8/2018		
Project Status Notes	Construction substantially complete, awaiting final payment. (CH 10/30/18)		

Utility Comments

Design & Construction Review (DCR)

Hidden Springs Dr, 3rd Ave to Shafer Way

GIS CM217-30 **Contract No**

Prj No 818022 **ITD Key No**

Project Description Install 20 MPH speed flashers on Hidden Springs Dr in the vicinity of the school zone, 3rd Ave to Shafer Way. Install ADA-compliant pedestrian ramps along Hidden Springs Dr at the intersection of 4th Ave, Andy's Gulch Rd and 5th Ave.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	72	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	6/3/2019	Proj Inspector	
Est Compl Date	8/12/2019		
Project Status Notes	The project is shelved / bid ready. [JT III- 10/15/18]		

Utility Comments

Design & Construction Review (DCR)

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD Key No**

Project Description Construct 5' detached sidewalk on the east side of Holcomb Rd between Mendota Dr and Amity Rd in accordance with the Southeast Boise Neighborhood Plan. Stripe Bke lanes and install wayfinding signage for a bike facility from Amity Rd to Mimosa Way. Project will provide ped/bike connection from Oregon Trail Heights / Coulbia Village to Holcomb path/bridge and Southeast Boise. In-House Design

Current Project Phase 16 Shelved/Bid Ready

Design

Status 98 **Prj Mgr** Dave Rader

Notice to Proceed **Consultant** ACHD Design

Est Completion Date **Contact** Pierson Dewit

Right of Way

Est Start 11/21/2016 **ROW Agent** Renee Jayo

Completion Date **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed **Proj Inspector**

Est Compl Date

Project Status Notes Right of Way Certification obtained on 5/29/18. 100% PS&E submitted on 6/15/18. Project is bid ready. (DJR 10/18/2018)

Utility Comments

Design & Construction Review (DCR)

Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

GIS	CM214-34	Contract No	
Prj No	318012	ITD Key No	
Project Description	Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Rodney Ashby
Notice to Proceed	11/13/2017	Consultant	ACHD Design
Est Completion Date	6/8/2018	Contact	

Right of Way

Est Start	6/8/2018	ROW Agent	Bill Nelson
Completion Date	6/13/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	4/26/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	Right of Way is complete. Waiting to bid. 9/24/18		

Utility Comments

Design & Construction Review (DCR)

Kay St and Limestone St Pedestrian Crossing

GIS	CM215-01	Contract No	
Prj No	318011	ITD Key No	
Project Description	Design and install an RRFB on N Kay Ave at E Limestone St; upgrade ADA ramps as necessary.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	96	Prj Mgr	Rodney Ashby
Notice to Proceed	11/20/2017	Consultant	ACHD Design
Est Completion Date	6/1/2018	Contact	David Sasso

Right of Way

Est Start	6/1/2018	ROW Agent	Renee Jayo
Completion Date	1/15/2019	Possession %	37

Construction

Status	0	Contractor	
Notice to Proceed	4/26/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	ROW complete. ACHD construction in spring of FY19. RA 10/17/18		

Utility Comments

Design & Construction Review (DCR)

Kootenai, Vista - Federal Way

GIS CM211-38 **Contract No**

Prj No 815005.001 **ITD Key No**

Project Description Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.

Current Project Phase 18 Ready CON

Design

Status 88 **Prj Mgr** Ryan Cutler
Notice to Proceed 10/8/2014 **Consultant** Civil Survey Consultants
Est Completion Date 8/14/2015 **Contact** Tim Burgess

Right of Way

Est Start 8/14/2015 **ROW Agent** Michele White
Completion Date 3/23/2016 **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed 2/21/2019 **Proj Inspector**
Est Compl Date 6/28/2019
Project Status Notes Project being re-bid in fall of FY19. (RC 10.30.18)

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Rd and Five Mile Rd

GIS IN205-59

Contract No

Prj No 318038

ITD Key No

Project Description Reconstruct intersection to be a dual lane roundabout with westbound and southbound right turn bypass lanes in accordance with the 2016 CIP.

Current Project Phase 11 Design

Design

Status	53	Prj Mgr	Ryan Cutler
Notice to Proceed	1/17/2018	Consultant	HDR Engineering Inc
Est Completion Date	12/19/2018	Contact	Cameron Waite

Right of Way

Est Start	12/19/2018	ROW Agent	Dave Serdar
Completion Date	12/4/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	10/21/2020	Proj Inspector	
Est Compl Date	1/7/2021		
Project Status Notes	Project in 95% design phase, the east bound right turn lane has been removed from the project moving forward. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

GIS MMP217-01 **Contract No**

Prj No 518016 **ITD Key No**

Project Description Rehabilitate Lake Hazel Rd between Maple Grove Rd and Cole Rd as part of ACHD's Pavement Mgmt Program. Project to include shoulder and turn lane widening. Project funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status 100 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 12/8/2017 **Consultant** T-O Engineers Inc

Est Completion Date 7/31/2018 **Contact** Jeff Warner

Right of Way

Est Start 7/31/2018 **ROW Agent** No R/W

Completion Date 7/31/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 4/3/2019 **Proj Inspector**

Est Compl Date 6/5/2019

Project Status Notes 95% design meeting was held 8/23/18, we are working on incorporating our discussion/requests from team to bring plan to 100%, no ROW is needed for this project. (SL 9/19/18)

Utility Comments

Design & Construction Review (DCR)

Leadville Ave Bikeway, Linden St to Greenbelt

GIS BK213-03 **Contract No**

Prj No 817048 **ITD Key No**

Project Description Reconstruct three intersections (Iowa St, Pennsylvania St, Highland St) including bulb-outs, install a Pedestrian Hybrid Beacon with bicycle push buttons to enhance the crossing at Boise Ave and an Rectangular Rapid Flashing Beacon with bicycle push buttons to enhance the crossing at Linden St, as well as additional pedestrian ramps, speed humps, and Sharrow pavement markings.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Cody Homan
Notice to Proceed	2/16/2018	Consultant	Six Mile Engineering PA
Est Completion Date	6/14/2018	Contact	Jeff Jones

Right of Way

Est Start	3/12/2018	ROW Agent	Dave Serdar
Completion Date	6/25/2018	Possession %	100

Construction

Status	87	Contractor	SunRoc Corporation
Notice to Proceed	8/15/2018	Proj Inspector	
Est Compl Date	11/7/2018		

Project Status Notes Construction underway, scheduled to be complete in early November. Ribbon cutting scheduled for Nov. 14th. (10/30/18)

Utility Comments

Design & Construction Review (DCR)

Linder Rd and Deer Flat Rd

GIS	IN211-01	Contract No	
Prj No	313024	ITD Key No	13492
Project Description	Federal aid project to improve intersection of Linder Rd and Deer Flat Rd, including curb, gutter, sidewalk, and bike facilities.		

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	5/16/2014	Consultant	Parametrix Inc
Est Completion Date	9/29/2017	Contact	Cody Janson

Right of Way

Est Start	9/29/2017	ROW Agent	Bill Nelson
Completion Date	1/4/2019	Possession %	76

Construction

Status	0	Contractor	
Notice to Proceed	1/3/2020	Proj Inspector	
Est Compl Date	9/24/2020		

Project Status Notes The project is in the ROW Acquisition Phase and is on schedule. Construction is planned for FY20. [JT III - 10/15/2018]

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS	RD202-17	Contract No	
Prj No	517032	ITD Key No	
Project Description	Widen Linder Rd to 5 lanes with curb, gutter, sidewalk, and bike lanes in accordance with 2016 CIP.		

Current Project Phase 15 Right of Way

Design

Status	76	Prj Mgr	Rodney Ashby
Notice to Proceed	11/9/2016	Consultant	ACHD Design
Est Completion Date	8/11/2017	Contact	

Right of Way

Est Start	8/11/2017	ROW Agent	Michele White
Completion Date	8/24/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	9/23/2019		

Project Status Notes ROW Complete. Meridian has requested an additional 5' be added to the proposed sidewalk. Design is working on modifying 100% plans to include this change. PM will work with developers and property owners to secure a permanent easement for

Utility Comments GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)

Design & Construction Review (DCR)

Linder Rd, Franklin Rd to Pine Ave

GIS RD213-16 **Contract No**

Prj No 516019 **ITD Key No**

Project Description Widen Linder Road to 5 lanes with storm drain, curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes upgrade of the Union Pacific Railroad crossing, irrigation crossings and Bridge #131. Project is the top priority safe routes to school request (2015) from the West Ada School District.

Current Project Phase 16 Shelved/Bid Ready

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed **Consultant** HW Lochner Inc
Est Completion Date **Contact** Vance Henry

Right of Way

Est Start 12/22/2016 **ROW Agent** Michele White
Completion Date **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed **Proj Inspector**
Est Compl Date
Project Status Notes ACHD legal has reviewed/ approved Public Highway At-Grade Crossing agreement with UPRR AND Boise Valley Railroad. (DJR 10/18/18)

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Ustick Rd to McMillan Rd

GIS	RD202-18	Contract No	
Prj No	517024	ITD Key No	
Project Description	Widen Linder Rd to 5 lanes with curb, gutter, sidewalk, and a Level 2 bike facility in accordance with the 2016 CIP.		

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	12/19/2016	Consultant	Civil Survey Consultants
Est Completion Date	1/8/2018	Contact	Matt Hart

Right of Way

Est Start	1/8/2018	ROW Agent	Becca Randall
Completion Date	10/23/2018	Possession %	93

Construction

Status		Contractor	
Notice to Proceed	2/13/2019	Proj Inspector	
Est Compl Date	9/16/2019		
Project Status Notes	Designing Ustick storm water basin. ROW is negotiating with HOA's. Proceeding with 100% plan design. (RA 9/25/18)		

Utility Comments

Design & Construction Review (DCR)

Linder Road and Saguaro Drive - PHB

GIS CM217-24 **Contract No**

Prj No 318036 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) on the south side of Linder Rd at Saguaro Dr on a 25' signal pole. Replace the ramp on the southeast corner of the intersection with ADA compliant directional ramps. Replace the ramp on the northeast corner of the intersection with an ADA compliant directional ramp.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed 12/13/2017 **Consultant** Precision Engineering LLC
Est Completion Date **Contact** Joel Grounds

Right of Way

Est Start 3/23/2018 **ROW Agent** Michele White
Completion Date 4/27/2018 **Possession %** 100

Construction

Status 37 **Contractor**
Notice to Proceed 10/3/2018 **Proj Inspector**
Est Compl Date 11/15/2018
Project Status Notes In construction. (DJR 10/18/2018)

Utility Comments

Design & Construction Review (DCR)

Locust Grove Rd and Chinden Blvd Intersection

GIS IN209-06 **Contract No**

Prj No 318048 **ITD Key No**

Project Description Widen Locust Grove Rd at the intersection of Chinden and Locust Grove to three lanes on the north side and five lanes on the south side to match the ITD cross-section at this intersection. North of Chinden install attached five foot sidewalks, curb and gutter, and bike lanes. South of Chinden, install curb, gutter, and a detached 5' sidewalk on both sides of Locust Grove. Purchase ROW for future buildout of a displaced left intersection and two southbound receiving lanes.

Current Project Phase 11 Design

Design

Status 0 **Prj Mgr** Rodney Ashby

Notice to Proceed 8/1/2018 **Consultant**

Est Completion Date **Contact**

Right of Way

Est Start 9/4/2018 **ROW Agent** Dave Serdar

Completion Date 8/19/2019 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 12/30/2019 **Proj Inspector**

Est Compl Date 5/20/2020

Project Status Notes

Utility Comments

Design & Construction Review (DCR)

Main St and Idaho St, 16th St to Broadway Ave - HB312

GIS SM217-04 **Contract No**

Prj No 518021 **ITD Key No**

Project Description Rehabilitate the pavement on Main St and on Idaho St, both between 16th St and Broadway Ave as part of the Downtown Boise Implementation Plan. Projected funded all or in part through House Bill 312 Funding.

Current Project Phase 11 Design

Design

Status	95	Prj Mgr	Cody Homan
Notice to Proceed	6/14/2018	Consultant	Kittelson & Associates
Est Completion Date	11/14/2018	Contact	Yuri Mereszczak

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/10/2019	Proj Inspector	
Est Compl Date	8/29/2019		

Project Status Notes Design ongoing, continuing from design work done as part of the 2017 DBIP project. Planning to bid with the 2019 DBIP project. 95% documents have been submitted and plan in hand & review meeting scheduled. (CH 10/30/18)

Utility Comments

Design & Construction Review (DCR)

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD Key No**

Project Description Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes reconstruction/widening of Maple Grove bridges #1237, #1238, and #1242 and installation of enhanced pedestrian crossings at Targee and Maple Grove Elementary.

Current Project Phase 11 Design

Design

Status	69	Prj Mgr	Ryan Cutler
Notice to Proceed	12/14/2016	Consultant	Horrocks Engineers Inc
Est Completion Date	2/6/2019	Contact	Heidi Carter

Right of Way

Est Start	2/21/2019	ROW Agent	Bill Nelson
Completion Date	6/26/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/12/2020	Proj Inspector	
Est Compl Date	9/29/2021		
Project Status Notes	Project currently in 95% design, north leg of the Maple Grove and Victory intersection is being added to the design. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

McMillian Rd, Westview Dr to Maple Grove Rd

GIS CM214-01 **Contract No**

Prj No 816031 **ITD Key No**

Project Description Complete sidewalk on the south side and an asphalt pathway on the north side of McMillan Rd from Westview Dr to Maple Grove Rd. Project includes installation of an enhanced pedestrian crossing (PHB) at Mitchell St.

Current Project Phase 16 Shelved/Bid Ready

Design

Status 94 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 11/5/2015 **Consultant** ACHD Design

Est Completion Date 9/6/2017 **Contact** Jeremy Andree

Right of Way

Est Start 9/6/2017 **ROW Agent** Michele White

Completion Date 7/25/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 8/19/2020 **Proj Inspector**

Est Compl Date 12/1/2020

Project Status Notes Project shelved until construction year 2020. (SL 9/19/18)

Utility Comments

Design & Construction Review (DCR)

Meridian Rd, Cherry Ln to Ustick Rd

GIS RD207-23 **Contract No**

Prj No 516027 **ITD Key No**

Project Description Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes reconstruction/widening of Meridian Rd Bridges #2045 and #126X and enhanced pedestrian crossings at James Ct and Woodbury Dr.

Current Project Phase 15 Right of Way

Design

Status	63	Prj Mgr	Brian McCarthy
Notice to Proceed	12/7/2015	Consultant	Civil Survey Consultants
Est Completion Date	12/19/2016	Contact	Tim Burgess

Right of Way

Est Start	12/19/2016	ROW Agent	Renee Jayo
Completion Date	11/8/2018	Possession %	94

Construction

Status	0	Contractor	
Notice to Proceed	10/28/2019	Proj Inspector	
Est Compl Date	7/31/2020		
Project Status Notes	Received 99% submittal 12/19/16. R/W phase is on going. (BM, 10-17-18)		
Utility Comments	Utility comments acquired. Idaho Power IUE corridor in project		

Design & Construction Review (DCR)

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD Key No**

Project Description Replace Bridge #1451 over the Thurman Mill Canal on Osage Street as part of ACHD's Bridge Maintenance Program. Bridge to be designed and constructed concurrently with 46th Street Bridge #1452. City requests bridge be constructed to accommodate bike and pedestrian facilities.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/23/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/11/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/11/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/1/2019	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	Right of Way Certification obtained on 05/01/2018. Developing bid package. DR (8/23/18)		

Utility Comments

Design & Construction Review (DCR)

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD Key No**

Project Description Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 17 Bid and Award

Design

Status 88 **Prj Mgr** Ryan Cutler

Notice to Proceed 12/5/2014 **Consultant** WH Pacific

Est Completion Date 9/30/2016 **Contact** Jeff Werner

Right of Way

Est Start 9/29/2014 **ROW Agent** Renee Jayo

Completion Date 11/6/2017 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 2/21/2019 **Proj Inspector**

Est Compl Date 6/28/2019

Project Status Notes Project being re-bid in fall of Fy19. (RC 10.30.18)

Utility Comments

Design & Construction Review (DCR)

Parkinson St Bridge 1450

GIS MI214-08 **Contract No**

Prj No 217004 **ITD Key No**

Project Description Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	10/7/2016	Consultant	ACHD Design
Est Completion Date	10/1/2017	Contact	Ramon Wells

Right of Way

Est Start	7/7/2017	ROW Agent	Dave Serdar
Completion Date	2/20/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/4/2019	Proj Inspector	
Est Compl Date	3/28/2019		

Project Status Notes Bid Documents submitted to contract administration. First advertisement date is scheduled for 10/29/18 (DJR 10/18/18)

Utility Comments

Design & Construction Review (DCR)

Phillippi St, Malad St to Targee St

GIS NE204.01 **Contract No**

Prj No 816002.017 **ITD Key No**

Project Description Complete curb, gutter, & sidewalk improvements on both sides of Phillippi St between Malad St and Targee St in accordance with the Central Bench Neighborhood Plan.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	93	Prj Mgr	Joe Tate
Notice to Proceed	4/7/2016	Consultant	Riedesel Engineering Inc
Est Completion Date	4/12/2017	Contact	Pierson Dewit

Right of Way

Est Start	4/12/2017	ROW Agent	Michele White
Completion Date	8/7/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/6/2020	Proj Inspector	
Est Compl Date	7/16/2020		
Project Status Notes	The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 10/15/2018]		

Utility Comments

Design & Construction Review (DCR)

Phillippi Street, Targee Street to Overland Road

GIS CM210-49 **Contract No**

Prj No 817021.001 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on the east side of Phillippi St between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes a partial pavement rehabilitation.

Current Project Phase 15 Right of Way

Design

Status 71 **Prj Mgr** Dave Rader

Notice to Proceed **Consultant** ACHD Design

Est Completion Date **Contact** Jeremy Andree

Right of Way

Est Start 9/6/2016 **ROW Agent** Dave Serdar

Completion Date **Possession %** 3

Construction

Status 0 **Contractor**

Notice to Proceed **Proj Inspector**

Est Compl Date

Project Status Notes
In right-of-way. DJR 10/18/18

Utility Comments

Design & Construction Review (DCR)

Pierce St, Washington St to Shenandoah Dr

GIS CM211-34 **Contract No**

Prj No 818041 **ITD Key No**

Project Description Complete sidewalks on Pierce St from Washington St to Shenandoah Dr to improve pedestrian safety for students walking to Roosevelt Elementary.

Current Project Phase 11 Design

Design

Status	67	Prj Mgr	Ryan Cutler
Notice to Proceed	12/29/2017	Consultant	T-O Engineers Inc
Est Completion Date	9/27/2018	Contact	Pat Colwell

Right of Way

Est Start	9/28/2018	ROW Agent	Dave Serdar
Completion Date	10/11/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/20/2020	Proj Inspector	
Est Compl Date	4/30/2020		
Project Status Notes	Project design complete and in ROW. (RC 10.30.18)		

Utility Comments

Design & Construction Review (DCR)

Pine Ave, Meridian Rd to Locust Grove Rd

GIS RD208-01 **Contract No** CT218-09

Prj No 815025 **ITD Key No**

Project Description Reconstruct the roadway and add/replace concrete sidewalk with associated curb, gutter, pedestrian curb ramps, replace the bridge over Five Mile Creek, and add an RRFB at the pathway crossing

Current Project Phase 21 Substantially Complete

Design

Status 100 **Prj Mgr** Cody Homan
Notice to Proceed 6/4/2015 **Consultant** WH Pacific
Est Completion Date 11/22/2016 **Contact** Robert Beckman

Right of Way

Est Start 11/22/2016 **ROW Agent** Former Barb Burton
Completion Date 9/25/2017 **Possession %** 100

Construction

Status 100 **Contractor** Knife River
Notice to Proceed 1/15/2018 **Proj Inspector** Coleman
Est Compl Date 9/21/2018
Project Status Notes Construction is substantially complete, small amounts of landscape work remain. (CH 10/30/18)
Utility Comments Utility potholing will be completed this month. GF 7/26/16

Design & Construction Review (DCR)

Poplar St, Cole Rd to Raymond St (north side)

GIS CM211-22 **Contract No**

Prj No 816003.004 **ITD Key No**

Project Description Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	2/1/2016	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	1/26/2017	ROW Agent	Renee Jayo
Completion Date	9/26/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/28/2019	Proj Inspector	
Est Compl Date	6/7/2019		

Project Status Notes Project currently waiting for bid and award in FY19. (RC 10.30.18)

Utility Comments

Design & Construction Review (DCR)

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD Key No**

Project Description Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Brian McCarthy
Notice to Proceed	11/25/2015	Consultant	Precision Engineering LLC
Est Completion Date	6/22/2017	Contact	Joel Grounds

Right of Way

Est Start	6/22/2017	ROW Agent	Bill Nelson
Completion Date	9/24/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/6/2022	Proj Inspector	
Est Compl Date	5/27/2022		

Project Status Notes R/W phase is complete. Working on railroad and irrigation agreements. Construction has been reprogrammed for FY22. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

SH 16 and Beacon Light Rd

GIS IN205-11

Contract No

Prj No 317052

ITD Key No 18872

Project Description Install a signal & add turn lanes as needed. ITD to lead project, with ACHD participating in the design & cost. Subject to cooperative agreement & programming with ITD.

Current Project Phase 23 Warranty

Design

Status 100

Prj Mgr Joe Tate

Notice to Proceed 7/14/2017

Consultant ITD Design

Est Completion Date 7/14/2017

Contact Aaron Bauges

Right of Way

Est Start 9/21/2016

ROW Agent No R/W

Completion Date 7/14/2017

Possession % 100

Construction

Status 100

Contractor

Notice to Proceed 6/4/2018

Proj Inspector

Est Compl Date 8/8/2018

Project Status Notes Construction is substantially complete. [JT III - 10/15/2018].

Utility Comments

Design & Construction Review (DCR)

SH 69 and Hubbard Road

GIS	IN205-70	Contract No	
Prj No	318035	ITD Key No	19997
Project Description	Install an Interim signal at the intersection of Hubbard and SH 69 to improve safety in cooperation with ITD.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed		Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	Idaho Materials and Constructor
Notice to Proceed		Proj Inspector	
Est Compl Date			
Project Status Notes	Project is in construction. (DJR 10/18/2018)		

Utility Comments

Design & Construction Review (DCR)

SH 69 and Lake Hazel Road

GIS	IN205-66	Contract No	
Prj No	318034	ITD Key No	19997
Project Description	Install an interim signal at the intersection of Meridian Rd and Lake Hazel Rd in cooperation with ITD to improve safety.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed		Consultant	Six Mile Engineering PA
Est Completion Date		Contact	Larry White

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status		Contractor	Idaho Materials and Constructor
Notice to Proceed		Proj Inspector	
Est Compl Date			
Project Status Notes	Project is in construction. (DJR 10/18/2018)		

Utility Comments

Design & Construction Review (DCR)

State St and Glenwood St

GIS IN207-03

Contract No

Prj No 317045

ITD Key No 20049

Project Description Widen & modify intersection in order to improve traffic operations in accordance with the State St TTOP & the 2012 CIP. Design, ROW & construction costs are tentative until completion of the concept design & subject to ITD participation.

Current Project Phase 09 Concept Design

Design

Status 0

Prj Mgr Rodney Ashby

Notice to Proceed

Consultant Consultant Design

Est Completion Date

Contact

Right of Way

Est Start 10/13/2020

ROW Agent Bill Nelson

Completion Date

Possession % 0

Construction

Status 0

Contractor

Notice to Proceed

Proj Inspector

Est Compl Date

Project Status Notes Project team presenting next steps to ACHD Commission. Team recommending "Median U." (9/25/18)

Utility Comments

Design & Construction Review (DCR)

State St and Pierce Park Ln

GIS IN210-03 **Contract No**

Prj No 317044 **ITD Key No**

Project Description Rebuild the State Street and Pierce Park Ln intersection in accordance with the State Street Transit and Traffic Operations Plan (TTOP). The State Street TTOP call for expanding State Street to three lanes in each direction with bike lanes and a center turn lane. The two outermost vehicular lanes would eventually be reserved for buses and high occupancy vehicles. The Pierce Park leg of the intersection will need to be reconfigured to intersect State Street at between 75 and 90 degrees.

Current Project Phase 11 Design

Design

Status 59 **Prj Mgr** Joe Tate
Notice to Proceed 1/2/2018 **Consultant** Parametrix Inc
Est Completion Date 5/2/2019 **Contact** Cody Janson

Right of Way

Est Start 3/18/2019 **ROW Agent** Bill Nelson
Completion Date 8/12/2020 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 12/29/2020 **Proj Inspector**
Est Compl Date 9/28/2021

Project Status Notes The project is in the design phase and is on schedule. [JT III - 10/15/18]

Utility Comments

Design & Construction Review (DCR)

State St and Wylie Ln Pedestrian Crossing

GIS	CM215-29	Contract No	
Prj No	318028	ITD Key No	
Project Description	Install a Pedestrian Hybrid Beacon on the east side of Wylie Ln with a crosswalk. Mast arms will be required on both sides of State St. Project to be coordinated with the State St and Collister Dr project.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/21/2018	Contact	

Right of Way

Est Start	8/21/2018	ROW Agent	Becca Randall
Completion Date		Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	3/11/2019	Proj Inspector	
Est Compl Date	5/20/2019		
Project Status Notes	Recieved 100% design for this project, this will be bid with 14th and Fort Street project. (SL 9/19/18)		

Utility Comments

Design & Construction Review (DCR)

State St Bridge 1408 w-o Collister Dr

GIS	MI210-02	Contract No	
Prj No	211021	ITD Key No	
Project Description	Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.		

Current Project Phase 19 Construction

Design

Status	73	Prj Mgr	Ryan Cutler
Notice to Proceed	10/29/2012	Consultant	ACHD Design
Est Completion Date	3/7/2014	Contact	Kraig Wartman

Right of Way

Est Start	3/7/2014	ROW Agent	Renee Jayo
Completion Date	12/23/2014	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	11/7/2018	Proj Inspector	
Est Compl Date	3/13/2019		

Project Status Notes R/W complete. Currently working to get a License Agreement with the irrigation district. Permits have been acquired from USACE & USFWS. More research & reporting has been completed for the SHPO clearance. Construction in November FY19. (RC 8/29/18)

Utility Comments

Design & Construction Review (DCR)

State St, 16th to 23rd Street Lighting Improvements

GIS	MIS216-02	Contract No	
Prj No	717040	ITD Key No	20275
Project Description	This Local Highway Safety Improvement Project (LHSIP) is a federal aid safety project to install continuous street lighting to improve visibility and reduce nighttime crashes.		

Current Project Phase 11 Design

Design

Status	63	Prj Mgr	Joe Tate
Notice to Proceed	1/26/2018	Consultant	Precision Engineering LLC
Est Completion Date	11/5/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	6/10/2019	Proj Inspector	
Est Compl Date	10/30/2019		
Project Status Notes	The project is in the design phase and is on schedule. [JT III - 10/15/18]		

Utility Comments

Design & Construction Review (DCR)

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD Key No	13481
Project Description	Federal Aid project to improve intersection improve the intersection of State St and Collister Dr, including realignment of the Collister Dr leg, curb, gutter, sidewalk, and bike lanes in accordance with the State St TTOP and the 2016 CIP. Project includes State St Bridge #2038.		

Current Project Phase 19 Construction

Design

Status	99	Prj Mgr	Ryan Cutler
Notice to Proceed	3/5/2014	Consultant	HDR Engineering Inc
Est Completion Date	9/8/2017	Contact	Tracy Elwein

Right of Way

Est Start	3/27/2017	ROW Agent	Renee Jayo
Completion Date	2/8/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	11/5/2018	Proj Inspector	
Est Compl Date	9/9/2019		
Project Status Notes	Project bidding complete, construction to begin in November 5. (RC 10.30.18)		
Utility Comments	Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15		

Design & Construction Review (DCR)

State Street and Veterans Memorial Parkway

GIS	IN205-112	Contract No	
Prj No	611026	ITD Key No	
Project Description	Widen intersection in accordance with the State St/Veterans Memorial Pkwy/36th St Intersection Study, including installation of median U-turns and modification of the pedestrian crossings on the State St approaches		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	8/18/2014	Consultant	Six Mile Engineering PA
Est Completion Date	11/30/2015	Contact	Larry White PE

Right of Way

Est Start	11/30/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	9/27/2017	Possession %	100

Construction

Status	84	Contractor	Idaho Materials and Constructor
Notice to Proceed	2/5/2018	Proj Inspector	
Est Compl Date	12/6/2018		

Project Status Notes	The project is in the Construction Phase and due to some justified delays, the completion date is now 12/6. However, the tentative completion date is estimated to be approximately Mid-November. [JT III - 10/15/2018]		
Utility Comments	Utilities mapped. Idaho Power IUE on project		

Design & Construction Review (DCR)

Targee St, Owyhee St to Shoshone St

GIS CM210-88 **Contract No** CT218-16

Prj No 815001.012 **ITD Key No**

Project Description Reconstruction of Targee St including the roadway, curb, gutter, & 5' attached concrete sidewalk on both sides of Targee St between Owyhee and Shoshone, and a small section of new sidewalk on the west side of Shoshone just south of Targee.

Current Project Phase 21 Substantially Complete

Design

Status 100 **Prj Mgr** Cody Homan
Notice to Proceed 3/2/2015 **Consultant** ACHD Design
Est Completion Date 11/9/2016 **Contact** Jeremy Andree

Right of Way

Est Start 4/20/2016 **ROW Agent** Michele White
Completion Date 12/29/2016 **Possession %** 100

Construction

Status 100 **Contractor** Hawkeye Builders Inc
Notice to Proceed 4/25/2018 **Proj Inspector** Kline
Est Compl Date 10/25/2018
Project Status Notes Construction is substantially complete. (CH 10/30/18)

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd and Amity Rd

GIS	IN205-03	Contract No	
Prj No	308004	ITD Key No	
Project Description	Construct a multi-lane roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes Ten Mile Bridge #1182.		

Current Project Phase 15 Right of Way

Design

Status	83	Prj Mgr	Brian McCarthy
Notice to Proceed	12/2/2016	Consultant	ACHD Design
Est Completion Date	9/11/2018	Contact	Jeremy Andree

Right of Way

Est Start	9/11/2018	ROW Agent	Bill Nelson
Completion Date	10/1/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/31/2022	Proj Inspector	
Est Compl Date	6/22/2022		
Project Status Notes	R/W phase is scheduled for FY19. Construction is currently programmed for FY22. (BM, 10-17-18)		

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd, McMillan Rd to Chinden Blvd

GIS	RD202-31	Contract No	
Prj No	518030	ITD Key No	
Project Description	Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2016 CIP.		

Current Project Phase 12 Design In House

Design

Status	70	Prj Mgr	Rodney Ashby
Notice to Proceed	11/6/2017	Consultant	ACHD Design
Est Completion Date	11/30/2018	Contact	David Sasso

Right of Way

Est Start	11/30/2018	ROW Agent	Michele White
Completion Date	5/30/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	9/26/2019	Proj Inspector	
Est Compl Date	2/7/2020		
Project Status Notes	Public Open House held. Project team reviewing 95% plans. (9/25/18)		
Utility Comments	Pothole 4-15-2018 SCB		

Design & Construction Review (DCR)

Ten Mile Road, Ustick Road to McMillan Road

GIS RD202-32 **Contract No**

Prj No 518001 **ITD Key No**

Project Description Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creeek and bridge #1103 over the Creason Lateral.

Current Project Phase 11 Design

Design

Status	78	Prj Mgr	Dave Rader
Notice to Proceed	10/18/2017	Consultant	Civil Survey Consultants
Est Completion Date	10/16/2018	Contact	Matt Hart

Right of Way

Est Start	10/16/2018	ROW Agent	Renee Jayo
Completion Date	10/1/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/13/2020	Proj Inspector	
Est Compl Date	9/22/2020		
Project Status Notes	In 99% design. Recieved cost share from the City of Meridian on 10/16. (DJR 10/18/2018)		

Utility Comments

Design & Construction Review (DCR)

Treasure Valley Smart Arterial Management

GIS	ITS217-02	Contract No	
Prj No	718044	ITD Key No	20782

Project Description Project will install new advance traffic signal controllers and radar vehicle detection systems at 82 signalized intersections in Ada County. Project will also install Bluetooth units (40), audible pedestrian signals and new countdown heads (100), and will install DSRC radios at 20 intersections to send traffic data to 20 test vehicles.

Current Project Phase 08 ITS

Design

Status	Prj Mgr	Joe Tate
Notice to Proceed	Consultant	ACHD Design
Est Completion Date	Contact	Pierson Dewitt

Right of Way

Est Start	ROW Agent	Dave Serdar
Completion Date	Possession %	

Construction

Status	Contractor
Notice to Proceed	Proj Inspector

Est Compl Date

Project Status Notes Best Value Request-for-Proposals for a portion of the procurement of some traffic materials in FY18 and Construction planned for FY19 & FY20. [JT III- 10/15/18]

Utility Comments

Design & Construction Review (DCR)

Victory Rd and Standing Timber Ave Pedestrian Crossing

GIS CM215-19 **Contract No**

Prj No 318032 **ITD Key No**

Project Description Installation of a Pedestrian hybrid beacon (PHB) on the west side of Standing Timber Ave. across from Victory Rd. Install directional ramps on both sides of intersection and place ramps just west of the existing crossing to avoid impacts to storm drain infrastructure.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start	4/23/2018	ROW Agent	Michele White
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/27/2020	Proj Inspector	
Est Compl Date	7/7/2020		
Project Status Notes	The project is shelved / bid ready. [JT III- 10/15/18]		

Utility Comments

Design & Construction Review (DCR)

Victory Rd Bridge 1275

GIS MI203-01 **Contract No**

Prj No 205059 **ITD Key No**

Project Description Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 17 Bid and Award

Design

Status 100 **Prj Mgr** Joe Tate
Notice to Proceed 3/5/2013 **Consultant** ACHD Design
Est Completion Date 1/15/2015 **Contact** Ramon Wells

Right of Way

Est Start 1/15/2015 **ROW Agent** Bill Nelson, Renee Jayo
Completion Date 11/30/2017 **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed 1/7/2019 **Proj Inspector**
Est Compl Date 5/13/2019

Project Status Notes The ROW Certification was issued on 12/7/17 and the project is now in the bid and award phase. The 1st Bid Advertisement will be on October 22nd. [JT III - 10/15/2018]

Utility Comments



**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**