



Paul Woods, President  
 Rebecca W. Arnold, Vice President  
 Sara M. Baker, Commissioner  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner

## Weekly Construction Project Status October 13, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2017 Microseal</b>	<b>Boswell Asphalt Paving</b>	<b>\$220,000</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Project is on hold due to weather. Work is anticipated to start next spring/summer when the weather permits.</li> </ul>			
<b>Camas Street- Orchard Street to Roosevelt Street</b>	<b>Sunroc Corporation</b>	<b>\$1.2 Million</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ Finishing storm drain and irrigation</li> <li>▶ Removals are complete and starting to prep for roadway.</li> <li>▶ Working on getting curb placed.</li> <li>▶ Project is behind schedule</li> </ul>			
<b>Cameron and Fairfield Pedestrian Improvements</b>	<b>Diamond Contractors, LLC</b>	<b>\$720,000</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ Fairfield is complete.</li> <li>▶ Cameron (Aurora – Cameron) – is complete.</li> <li>▶ One section of Cameron started this week. An irrigation crossing will be completed once water is out and utilities can be placed under the existing irrigation.</li> </ul>			
<b>Capitol Blvd &amp; Island Ave Pedestrian Crossing</b>	<b>Paul Construction</b>	<b>\$171,674</b>	<b>November 2017</b>
<ul style="list-style-type: none"> <li>▶ Pedestrian ramps and island have been excavated.</li> <li>▶ Working on signal work</li> </ul>			
<b>Cherry Lane Street Lighting<sup>1</sup></b>	<b>Quality Electric, Inc.</b>	<b>\$340,450</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Notice to Proceed was August 27, 2017.</li> <li>▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction.</li> </ul>			
<b>Fairview and Cole Intersection</b>	<b>Knife River</b>	<b>\$3.8 Million</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ New signal is open.</li> <li>▶ South Cole is open.</li> <li>▶ Working on concrete islands and striping.</li> <li>▶ Lane restrictions should be complete around October 18<sup>th</sup>.</li> </ul>			
<b>Franklin, Ten Mile to Black Cat<sup>1</sup></b>	<b>Idaho Material &amp; Construction</b>	<b>\$6.5 Million</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ Concrete placements for curb, gutter, &amp; sidewalk are on-going.</li> <li>▶ Mainline asphalt paving is complete. Paving for side streets and approaches are on-going.</li> <li>▶ The signal at the Franklin/Black Cat intersection is scheduled to be activated on October 19<sup>th</sup>.</li> </ul>			
<b>Jefferson St, Whitewater Park Blvd to 27<sup>th</sup> Madison St, Whitewater Park Blvd to 27<sup>th</sup></b>	<b>Sunroc Corporation</b>	<b>\$396,000</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ Asphalt paving is complete on both Madison &amp; Jefferson. Remaining work includes manhole adjustments and striping.</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>Kuna Downtown Revitalization<sup>1</sup></b>	<b>Knife River</b>	<b>\$1 Million</b>	<b>October 2017</b>
<ul style="list-style-type: none"> <li>▶ Concrete curb, gutter, and sidewalk on the north side is mostly complete.</li> <li>▶ Traffic was shifted on October 2<sup>nd</sup>. Crews working on sidewalk and roadway improvements on the south side of Main Street.</li> </ul>			
<b>Ustick Road and Meridian Road</b> <b>Ustick Road- Linder Rd / Meridian Rd</b> <b>Ustick Road- Meridian Rd / Locust Grove Rd</b>	<b>Knife River</b>	<b>\$7 Million</b>	<b>November 2017</b>
<ul style="list-style-type: none"> <li>▶ Mainline asphalt paving is complete. Paving for sidestreets and approaches is on-going.</li> <li>▶ Remaining work includes concrete sidewalk on the south side, manhole adjustments, permanent striping, landscape repair, and other miscellaneous work.</li> <li>▶ The new signal at the Meridian/Ustick intersection is scheduled to be activated on October 24<sup>th</sup>.</li> <li>▶ The project is anticipated to be done ahead of the November 2<sup>nd</sup> contractual completion date.</li> </ul>			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
<b>Eagle Road Bridge #1029</b>	<b>\$902,725</b>	<b>Substantial 10/12/17</b>
<b>Plaza Drive Extension</b>	<b>\$874,000</b>	<b>Substantial 10/05/17</b>

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
<b>Breneman St. Bridge #1418</b>	<b>\$86,000</b>	<b>October 2017</b>
<b>Cloverdale, Fairview – Ustick</b>	<b>\$3 Million</b>	<b>October 2017</b>
<b>Cole Road at Lake Hazel</b>	<b>\$5 Million</b>	<b>October 2017</b>
<b>Eagle Road Bridge #1216</b>	<b>\$209,000</b>	<b>November 2017</b>
<b>Pine Avenue- Meridian Rd. to Locust Grove Rd.</b>	<b>\$4.5 Million</b>	<b>November 2017</b>
<b>Smith Ave Bridge #1315</b>	<b>\$120,000</b>	<b>October 2017</b>
<b>State Street and Veterans Memorial Parkway</b>	<b>\$8.1 Million</b>	<b>November 2017</b>

<sup>1</sup> federal project