



Sara M. Baker, President  
 Rebecca W. Arnold, Vice President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner  
 Paul Woods, Commissioner

## Weekly Construction Project Status May 18, 2018

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2017 Microseal</b>	<b>Boswell Asphalt</b>	<b>\$220,000</b>	<b>June 2018</b>
▶ Contractor is planning on doing the 2017 and 2018 Microseal work at the same time. Work is schedule to start in about a week.			
<b>2018 Microseal</b>	<b>Boswell Asphalt</b>	<b>\$475,000</b>	<b>August 2018</b>
▶ Preconstruction Meeting- May 21 <sup>st</sup> ▶ NTP- May 31 <sup>st</sup>			
<b>2018 Arterial and Collector Capital Maintenance</b>	<b>Central Paving Company</b>	<b>\$3.7 Million</b>	<b>September 2018</b>
▶ Project includes work on the following segments: <ul style="list-style-type: none"> <li>• Orchard, Emerald to Franklin</li> <li>• Franklin, Orchard to Cole               <ul style="list-style-type: none"> <li>▪ Concrete work is scheduled to begin May 23<sup>rd</sup>.</li> </ul> </li> <li>• Black Cat, Kuna Road to Lake Hazel</li> <li>• Black Cat, Amity to Victory</li> <li>• Ten Mile, Deer Flat to Lake Hazel</li> </ul>			
<b>2018 Downtown Boise Implementation Plan</b>	<b>SunRoc</b>	<b>\$791,000</b>	<b>October 2018</b>
▶ Preconstruction Meeting- May 17 <sup>th</sup> ▶ NTP- May 21 <sup>st</sup> .			
<b>2018 Bridge Preventative Maintenance</b>	<b>Braun-Jensen, Inc.</b>	<b>\$160,000</b>	<b>August 2018</b>
▶ Preconstruction Meeting- May 18 <sup>th</sup> ▶ NTP- June 11 <sup>th</sup> .			
<b>2018 Cul-de-Sacs</b>	<b>Boswell Asphalt</b>	<b>\$324,000</b>	<b>July 2018</b>
▶ Work started this week.			
<b>2017 Federal Aid Capital Maintenance<sup>1</sup></b>	<b>Sunroc</b>	<b>\$5.5 Million</b>	<b>August 2018</b>
▶ Contractor has 150 working days to complete the contract. ▶ Project includes work on the following segments: <ul style="list-style-type: none"> <li>• 3<sup>rd</sup> Street, Myrtle to Front</li> <li>• 3<sup>rd</sup> Street, Jefferson to Fort</li> <li>• 4<sup>th</sup> Street, State to Washington</li> <li>• 11<sup>th</sup> Street, Myrtle to Front</li> <li>• 11<sup>th</sup> Street, Main to Bannock</li> <li>• Amity, Production to Market               <ul style="list-style-type: none"> <li>▪ The asphalt test strip placed on May 9<sup>th</sup> passed. Milling was completed May 12<sup>th</sup>. Paving is delayed due to problems at the Contractor's hot plant.</li> </ul> </li> <li>• Cherry Lane, Ten Mile to Linder</li> <li>• Collister, Hill Road to Quail Ridge               <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> <li>▪ Milling and paving is anticipated to start the week of May 21<sup>st</sup>.</li> </ul> </li> <li>• Curtis, Morris Hill to I-184 south off-ramp</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<ul style="list-style-type: none"> <li>▪ Work will be delayed until ITD's bridge rehabilitation project on Emerald is complete.</li> <li>• Harrison Blvd, Hays to Hill Road <ul style="list-style-type: none"> <li>▪ Concrete work started April 23<sup>rd</sup> and is on-going.</li> <li>▪ Pipe work is on-going.</li> </ul> </li> <li>• Irene, 33<sup>rd</sup> to 28<sup>th</sup> <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> </ul> </li> <li>• Irene, 26<sup>th</sup> to Harrison Blvd <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> </ul> </li> <li>• Rose Hill, Roosevelt to Vista</li> <li>• Seamans Gulch Road, Hill Road Parkway to Landfill Entrance</li> <li>• Sycamore, State to Taft <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> </ul> </li> <li>• Taft, 32<sup>nd</sup> to 28<sup>th</sup> <ul style="list-style-type: none"> <li>▪ Pipe work is on-going.</li> </ul> </li> </ul>			
<b>2018 Green Stormwater Implementation</b>	<b>Bricon Incorporated</b>	<b>\$436,000</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ NTP is June 1<sup>st</sup></li> <li>▶ One of the alley's was removed from the project due to potential soil contaminates.</li> </ul>			
<b>2018 Maintenance Crack Seal</b>	<b>Curtis Clean Sweep</b>	<b>\$332,915</b>	<b>May 2018</b>
<ul style="list-style-type: none"> <li>▶ Contractor started work on February 4<sup>th</sup>. Night work on arterial roadways is complete. Contractor is working on collector roadways during the daytime. Exact locations will be updated in RITA.</li> </ul>			
<b>2018 Residential Capital Maintenance</b>	<b>Idaho Material &amp; Construction</b>	<b>\$3.5 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held March 29<sup>th</sup>.</li> <li>▶ Concrete work and pipe work on 7<sup>th</sup> Street is complete. Contractor started milling on May 7<sup>th</sup>. Paving was delayed due to rainy weather.</li> <li>▶ Concrete work is on-going on Lemp between 8<sup>th</sup> Street and 13<sup>th</sup> Street.</li> </ul>			
<b>2018 Roadway and Pedestrian Improvements (Clark Street &amp; Targee Street)</b>	<b>Hawkeye Builders</b>	<b>\$1.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Work started on the south side of Clark Street last week.</li> <li>▶ Excavating is proceeding on the south side from west to east.</li> <li>▶ Some curb and gutter has been install</li> <li>▶ Building seepage beds.</li> </ul>			
<b>Bogus Basin Road Improvements</b>	<b>Central Paving</b>	<b>\$3.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ NTP is June 1<sup>st</sup>.</li> </ul>			
<b>Cloverdale, Fairview Avenue to Ustick Road</b>	<b>Central Paving</b>	<b>\$2.6 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Utility relocations for the first phase are complete.</li> <li>▶ Excavation on the west side of the roadway is complete. Crews working on placement of base gravels.</li> <li>▶ Concrete for curb and gutter on the west side of the roadway is complete. Crews working on concrete sidewalk and catch basins.</li> <li>▶ Asphalt paving for the west side of Clovedale is scheduled for May 23<sup>rd</sup> – 24<sup>th</sup>.</li> <li>▶ Traffic will be swapped onto the new pavement on Friday, May 25<sup>th</sup> or Tuesday, May 29<sup>th</sup>.</li> </ul>			
<b>Cole Road and Lake Hazel Road</b>	<b>Concrete Placing Company</b>	<b>\$5.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ The majority of the fill is complete.</li> <li>▶ Placing ¾" gravel and preparing for curb and gutter.</li> <li>▶ Working on signals</li> <li>▶ Cole Road is closed and will remain closed until the project is complete.</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>Emerald Street and Americana Blvd Improvements</b>	<b>Knife River</b>	<b>\$2 Million</b>	<b>July 2018</b>
<ul style="list-style-type: none"> <li>▶ Crews working on signal replacement at Garden, Roosevelt, and Latah.</li> <li>▶ Utility relocations on the south side of Emerald started May 7<sup>th</sup>. Emerald will be closed May 19-20 for utility work at Roosevelt.</li> <li>▶ Crews working on sidewalk improvements on the north side of Emerald between Roosevelt and Latah.</li> <li>▶ Crews working on seepage beds, storm drain, and sidewalk improvements on the south side of Emerald between Garden and Roosevelt.</li> </ul>			
<b>Heron St, 13<sup>th</sup> St to 9<sup>th</sup> St</b>	<b>SunRoc</b>	<b>\$337,000</b>	<b>July 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for May 22<sup>nd</sup>.</li> <li>▶ NTP is June 4<sup>th</sup>.</li> </ul>			
<b>Pine Avenue, Meridian Road to Locust Grove Road</b>	<b>Knife River</b>	<b>\$5.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Road is closed</li> <li>▶ All of the major pipe is in. Still need to do sewer tie-ins.</li> <li>▶ The majority of utility relocations are done.</li> <li>▶ Gravel is complete east of the bridge and the curb and gutter is installed</li> <li>▶ Excavation roadway from the bridge to the west.</li> <li>▶ Bridge work is complete.</li> </ul>			
<b>State Street Bridge #1486</b>	<b>Knife River</b>	<b>\$1.1 Million</b>	<b>May 2018</b>
<ul style="list-style-type: none"> <li>▶ 15<sup>th</sup> Street re-opened on May 2<sup>nd</sup>. State Street re-opened on May 10<sup>th</sup>.</li> <li>▶ Remaining work will be done at night and includes joint sealing on the concrete pavement and permanent striping.</li> </ul>			
<b>State Street and Veterans Parkway</b>	<b>Idaho Materials and Construction</b>	<b>\$7.7 Million</b>	<b>October 2018</b>
<ul style="list-style-type: none"> <li>▶ Utility relocations started in advance of construction and are on-going.</li> <li>▶ Traffic was shifted to the south side of the roadway on the night of March 28<sup>th</sup>. At that time, left turns from State Street were eliminated. (Note that left turns onto State Street are still allowed.)</li> <li>▶ Crews are working on the north side of State Street. Work includes excavation, pipe installation, placement of base gravels, retaining wall construction, and electrical work.</li> <li>▶ Curb and gutter on the north side of State Street and the west side of 26<sup>th</sup> and Veterans Memorial Parkway is anticipated to start the week of May 21<sup>st</sup>.</li> <li>▶ Concrete paving is expected to start in early June. Work will be done at night.</li> </ul>			

### SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
Cherry Lane Street Lighting <sup>1</sup>	\$340,450	Substantial 03/14/2018
Eagle Road Bridge #1216	\$200,000	Substantial 03/14/2018
2018 North End Bridge Replacements	\$268,000	Substantial 04/05/2018
Cole Road & Overland Road Intersection <sup>1</sup>	\$1.5 Million	Substantial 05/02/2018

### UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
Leadville Ave Bikeway, Linden St to Greenbelt	\$200,000	July 2018
Linder Rd & Saguaro Drive- PHB	\$123,000	July 2018

<sup>1</sup> federal project