



Sara M. Baker, President  
 Rebecca W. Arnold, Vice President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner  
 Paul Woods, Commissioner

**Weekly Construction Project Status**  
**April 20, 2018**

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2017 Microseal</b>	<b>Boswell Asphalt Paving</b>	<b>\$220,000</b>	<b>June 2018</b>
▶ Project is on hold due to weather. Work is anticipated to start in May.			
<b>2018 Arterial and Collector Capital Maintenance</b>	<b>Central Paving Company</b>	<b>\$3.7 Million</b>	<b>September 2018</b>
▶ Preconstruction Meeting is scheduled for April 24 <sup>th</sup> . ▶ NTP is May 2 <sup>nd</sup> .			
<b>2018 Cul-de-Sacs</b>	<b>Boswell Asphalt Solutions</b>	<b>\$324,000</b>	<b>July 2018</b>
▶ Project will start once a mix design has been approved and a test section done.			
<b>2017 Federal Aid Capital Maintenance<sup>1</sup></b>	<b>Sunroc</b>	<b>\$5.5 Million</b>	<b>August 2018</b>
▶ Preconstruction Meeting was held February 22 <sup>nd</sup> . ▶ NTP is scheduled for early March. ▶ Contractor has 150 working days to complete the contract. ▶ Project includes work on the following segments: <ul style="list-style-type: none"> <li>• 3<sup>rd</sup> Street, Myrtle to Front</li> <li>• 3<sup>rd</sup> Street, Jefferson to Fort</li> <li>• 4<sup>th</sup> Street, State to Washington</li> <li>• 11<sup>th</sup> Street, Myrtle to Front</li> <li>• 11<sup>th</sup> Street, Main to Bannock</li> <li>• Amity, Production to Market               <ul style="list-style-type: none"> <li>▪ Manholes were lowered on April 11<sup>th</sup>.</li> <li>▪ Milling is scheduled to start Sunday, May 22<sup>nd</sup>.</li> <li>▪ The asphalt paving test strip is scheduled for May 23<sup>rd</sup>.</li> </ul> </li> <li>• Cherry Lane, Ten Mile to Linder</li> <li>• Collister, Hill Road to Quail Ridge               <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> </ul> </li> <li>• Curtis, Morris Hill to I-184 south off-ramp</li> <li>• Harrison Blvd, Hays to Hill Road</li> <li>• Irene, 33<sup>rd</sup> to 28<sup>th</sup> <ul style="list-style-type: none"> <li>▪ Concrete work is on-going.</li> </ul> </li> <li>• Irene, 26<sup>th</sup> to Harrison Blvd               <ul style="list-style-type: none"> <li>▪ Concrete work is on-going.</li> </ul> </li> <li>• Rose Hill, Roosevelt to Vista</li> <li>• Seamans Gulch Road, Hill Road Parkway to Landfill Entrance</li> <li>• Sycamore, State to Taft               <ul style="list-style-type: none"> <li>▪ Concrete work is complete.</li> </ul> </li> <li>• Taft, 32<sup>nd</sup> to 28<sup>th</sup></li> </ul>			
<b>2018 Green Stormwater Implementation</b>	<b>Bricon Incorporated</b>	<b>\$436,000</b>	<b>August 2018</b>
▶ NTP is June 1 <sup>st</sup> ▶ One of the alley's will be removed from the project due to potential soil contaminates.			

Project Name	Contractor	Contract Amount	Completion
<b>2018 Maintenance Crack Seal</b>	<b>Curtis Clean Sweep</b>	<b>\$332,915</b>	<b>May 2018</b>
<ul style="list-style-type: none"> <li>▶ Contractor started work on February 4<sup>th</sup>. Work is being done at night and is dependent on weather. Exact locations will be updated in RITA.</li> </ul>			
<b>2018 Residential Capital Maintenance</b>	<b>Idaho Material &amp; Construction</b>	<b>\$3.5 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held March 29<sup>th</sup>.</li> <li>▶ Concrete work on 7<sup>th</sup> Street started the week of April 9<sup>th</sup> and is on-going.</li> <li>▶ Pipe work on 7<sup>th</sup> Street is scheduled to start the week of April 23<sup>rd</sup>.</li> </ul>			
<b>2018 Roadway and Pedestrian Improvements</b>	<b>Hawkeye Builders</b>	<b>\$1.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for April 19<sup>th</sup>.</li> <li>▶ NTP is April 25<sup>th</sup>.</li> </ul>			
<b>Bogus Basin Road Improvements</b>	<b>Central Paving</b>	<b>\$3.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ NTP is June 1<sup>st</sup>.</li> </ul>			
<b>Cloverdale, Fairview Avenue to Ustick Road</b>	<b>Central Paving Company</b>	<b>\$2.6 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Utility relocations started in advance of the project and are on-going.</li> <li>▶ Excavation on the west side of the roadway is complete. Crews working on placement of base gravels.</li> </ul>			
<b>Cole Road and Lake Hazel Road</b>	<b>Concrete Placing Company</b>	<b>\$5.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ The majority of the fill is complete. Working on placing the base section for the roadway.</li> <li>▶ Placed sidewalk on the bridge</li> <li>▶ Utilities are placing their facilities</li> <li>▶ Some additional rock excavation will be required on the project.</li> <li>▶ Cole Road is closed and will remain closed until the project is complete.</li> </ul>			
<b>Cole Road &amp; Overland Road Intersection <sup>1</sup></b>	<b>Knife River</b>	<b>\$1.5 Million</b>	<b>May 2018</b>
<ul style="list-style-type: none"> <li>▶ Concrete work in the southeast and northeast islands of Cole/Overland is complete. Crews working on the concrete islands for the northwest and southwest corners.</li> <li>▶ Activation of the signal changes at Cole/Overland is tentatively scheduled for May 3<sup>rd</sup>.</li> <li>▶ Concrete Median work near Spectrum is scheduled to start April 22<sup>nd</sup>. Work is being done at night.</li> </ul>			
<b>Emerald Street and Americana Blvd Improvements</b>	<b>Knife River</b>	<b>\$2 Million</b>	<b>July 2018</b>
<ul style="list-style-type: none"> <li>▶ Crews working on signal replacement at Garden, Roosevelt, and Latah. The signal at Garden was reactivated on March 28<sup>th</sup>.</li> <li>▶ Asphalt paving on the north side of Emerald was completed April 13<sup>th</sup>.</li> <li>▶ The medians near the Emerald/Latah/Americana intersection have been removed.</li> <li>▶ Traffic will be swapped onto the new pavement on the north side the week of April 23<sup>rd</sup>.</li> </ul>			
<b>Pine Avenue, Meridian Road to Locust Grove Road</b>	<b>Knife River</b>	<b>\$5.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Road is closed</li> <li>▶ Working on water, sewer, and irrigation. Pipe is about 60% complete</li> <li>▶ Utilities are relocating.</li> <li>▶ Bridge work is complete.</li> </ul>			
<b>State Street Bridge #1486</b>	<b>Knife River Construction</b>	<b>\$1.1 Million</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ 15<sup>th</sup> is closed between State and Washington, and scheduled to re-open on May 1<sup>st</sup>.</li> <li>▶ The canal bridge is complete.</li> <li>▶ Concrete placements for curb and gutter on the north side of State Street started April 9<sup>th</sup>.</li> <li>▶ Concrete paving is scheduled for April 19-20, weather dependent.</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
State Street and Veterans Parkway	Idaho Materials and Construction	\$7.7 Million	October 2018
<ul style="list-style-type: none"> <li>▶ Utility relocations started in advance of construction and are on-going.</li> <li>▶ Irrigation work is complete.</li> <li>▶ Traffic was shifted to the south side of the roadway on the night of March 28<sup>th</sup>. At that time, left turns from State Street were eliminated. (Note that left turns onto State Street are still allowed.)</li> <li>▶ Crews are working on the north side of State Street. Work includes excavation, pipe installation, placement of base gravels, retaining wall construction, and electrical work.</li> </ul>			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
Cherry Lane Street Lighting <sup>1</sup>	\$340,450	Substantial 03/14/2018
Eagle Road Bridge #1216	\$200,000	Substantial 03/14/2018
2018 North End Bridge Replacements	\$268,000	Substantial 04/05/2018

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
Columbus- Overland to Kootenai Kootenai- Vista to Federal Way Overland- Columbus to Federal Way	\$1.8 Million	March 2018

<sup>1</sup> federal project