

Ada County Highway District

3775 Adams Street - Garden City ID 83714-6447

Phone (208) 387-6100 - FAX (208) 387-6391

E-mail: tellus@achdidaho.org

DESIGN & CONSTRUCTION REVIEW

February 2019

FY19



State Street & Collister Drive

**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**

Design and Construction Review (DCR)
February 2019

Project Name	Page No.
14th St and Fort St Pedestrian Crossing	1
2019 Downtown Boise Implementation - HB312	2
2019 Federal Aid Capital Maintenance - Phase 1	3
2019 Federal Aid Capital Maintenance - Phase 2	4
2019 Federal Aid Capital Maintenance - Phase 3 (Local)	5
2019 Green Stormwater Implementation	6
2019 Maintenance Crack Seal - HB312	7
2019 Microseal - HB312	8
2019 Residential Capital Maintenance - HB312	9
2020 Arterial and Collector Capital Maintenance - HB312	10
2020 Federal Aid Capital Maintenance - Local	11
2020 Federal Aid Capital Maintenance - Phase 1	12
2020 Federal Aid Capital Maintenance - Phase 2	13
2020 Residential Capital Maintenance - HB312	14
24th St Road and Bridge Project	15
28th Steet - Hazel Street to Irene Street	16
32nd St Bridge 1308	17
33rd St Bridge 1318	18
34th Street Bridge 1319	19
38th St Bridge 1440	20
38th St, Bush Ave to Sunset Ave	21
39th St Bridge 1439	22
41st Street Bridge 1437	23
43rd St Bridge 1434	24
44th St Bridge 1433	25
45th St Bridge 1432	26
46th St Bridge 1452	27
5th and 6th St Two-Way Conversion	28
Aikens St, Eagle Rd to 2nd St	29
Ash Park Ln, Northview St to Ustick Rd	30
Barber Drive Bridge No 1335	31
Bogart Ln, State St to Sloan St	32
Bogus Basin Rd, Curling Dr	33
Cassia St, Latah St to Edson St	34
Chinden Blvd and Curtis Rd	35
Christine St, Northview St to Ustick Rd	36
Cloverdale Rd, McMillan Rd to Chinden Blvd	37
Cloverdale Rd, Overland Rd to Franklin Rd	38
Cloverdale Rd, Ustick Rd to McMillan Rd	39
Cole Rd and Franklin Rd	40
Cole Rd and Victory Rd Intersection	41
Cole Rd, Kettering Ave to Mt View Dr	42
Columbus St, Overland Rd to Kootenai St	43
Conover St Bridge 1449	44

Design and Construction Review (DCR)
February 2019

Project Name	Page No.
Deer Flat Rd and School Ave Pedestrian Crossing	45
Dona Larsen Park Pathway	46
Eagle Rd, Amity Rd to Victory Rd	47
Garden St, Franklin Rd to Bethel St	48
Gowen Rd Bridge 2110	49
Gowen Rd Bridge 2173	50
Hidden Springs Dr, 3rd Ave to Shafer Way	51
Holcomb Rd, Eastgate Dr to Amity Rd	52
Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing	53
Kootenai, Vista - Federal Way	54
Lake Hazel Rd and Five Mile Rd	55
Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312	56
Linder Rd and Deer Flat Rd	57
Linder Rd, Cayuse Creek Dr to Chinden Blvd	58
Linder Rd, Franklin Rd to Pine Ave	59
Linder Rd, Ustick Rd to McMillan Rd	60
Linder Road and Saguaro Drive - PHB	61
Locust Grove Rd and Chinden Blvd Intersection	62
Locust Grove Rd, Victory Rd to Overland Rd	63
Main St and Idaho St, 16th St to Broadway Ave - HB312	64
Maple Grove Rd, Victory Rd to Overland Rd	65
McMillian Rd, Westview Dr to Maple Grove Rd	66
Meridian Rd, Cherry Ln to Ustick Rd	67
Orchard Access Rd Maintenance - HB312	68
Osage St Bridge 1451	69
Overland Rd, Columbus St to Federal Way	70
Parkinson St Bridge 1450	71
Phillippi St, Malad St to Targee St	72
Phillippi Street, Targee Street to Overland Road	73
Pierce St, Washington St to Shenandoah Dr	74
Poplar St, Cole Rd to Raymond St (north side)	75
Roosevelt St, Rose Hill St to Emerald St (West Side)	76
Shamrock Ave Bridge No 1424	77
Shoshone St Bikeway, Canal St to Capital Blvd	78
State St and Pierce Park Ln	79
State St and Wylie Ln Pedestrian Crossing	80
State St Bridge 1408 w-o Collister Dr	81
State St, 16th to 23rd Street Lighting Improvements	82
State Street and Collister Drive	83
Ten Mile Rd and Amity Rd	84
Ten Mile Rd, McMillan Rd to Chinden Blvd	85
Ten Mile Road, Ustick Road to McMillan Road	86
Treasure Valley Smart Arterial Management	87
Ustick Rd and Milwaukee St School Zone	88

Design and Construction Review (DCR)
February 2019

Project Name	Page No.
Valley St, Lake Hazel Rd to La Grange St	89
Victory Rd and Locust Grove Rd Roundabout	90
Victory Rd and Standing Timber Ave Pedestrian Crossing	91
Victory Rd Bridge 1275	92
Warm Springs Ave, Glacier Dr to Glacier Dr	93

Design & Construction Review (DCR)

14th St and Fort St Pedestrian Crossing

GIS CM215-24 **Contract No**

Prj No 318029 **ITD Key No**

Project Description Intersection of 14th Street and Fort Street – installation of a flashing amber pedestrian beacon on both sides of the crosswalk on Fort Street to North JHS, illumination on the south side. Install at-grade sidewalk along Fort St to delineate a pedestrian path through the JHS parking lot. Install ADA compliant pedestrian ramps including bulb outs on both the north east and south east quadrants of the intersection.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/21/2018	Contact	Joel Grounds

Right of Way

Est Start	8/21/2018	ROW Agent	Becca Randall
Completion Date	10/15/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	6/11/2019	Proj Inspector	
Est Compl Date	8/7/2019		

Project Status Notes Project was bid with Wylie Ln and State St project Hawkeye Builders will start construction in June 2019 (during summer recess). (SL 1/28/19)

Utility Comments

Design & Construction Review (DCR)

2019 Downtown Boise Implementation - HB312

GIS SM219 **Contract No**

Prj No 518027 **ITD Key No**

Project Description Perform road rehabilitation and upgrade pedestrian ramps on these road segments in downtown Boise in concert with CCDC and other projects in accordance with the Downtown Boise Implementation Plan: 11th St, Bannock to State; 11th St, River to Myrtle; 11th St, Front to Main; 15th St, Front to State; 16th St, Front to State; 8th St, Bannock to State; Bannock St, 9th to 2nd; Bannock St, 16th to 15th. The project also includes the installation of an accessible pedestrian signal at 8th St and Bannock St. The project is funded all or in part through House Bill 312 funding.

Current Project Phase 11 Design

Design

Status	90	Prj Mgr	Cody Homan
Notice to Proceed	4/6/2018	Consultant	Parametrix Inc
Est Completion Date	12/7/2018	Contact	Cody Janson

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/10/2019	Proj Inspector	
Est Compl Date	8/29/2019		
Project Status Notes	Finalizing design. Working with CCDC on the 8th St section. (CH 01/30/19)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2191	Contract No	
Prj No	717030	ITD Key No	13903
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on: Annett St, Victory Rd-Targee St; Division Ave, Boise Ave-Beacon St; Latah St, Overland Rd-Alpine St; Fairview Ave, Locust Grove Rd-Cloverdale Rd.		

Current Project Phase 11 Design

Design

Status	98	Prj Mgr	Cody Homan
Notice to Proceed	8/18/2017	Consultant	Parametrix Inc
Est Completion Date	11/19/2018	Contact	Cody Janson

Right of Way

Est Start	2/23/2018	ROW Agent	No R/W
Completion Date	11/19/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	4/22/2019	Proj Inspector	
Est Compl Date	9/25/2019		

Project Status Notes Moving Fairview limit east to leave out section thought to be impacted by the future Fairview/Locust Grove intersection project. Finalizing design and the environmental evaluation. (CH 01/30/19)

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2192	Contract No	
Prj No	717031	ITD Key No	20003
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Emerald St, Cole Rd-Orchard St; Orchard St, Overland Rd-Franklin Rd.		

Current Project Phase 11 Design

Design

Status	80	Prj Mgr	Cody Homan
Notice to Proceed	9/6/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/13/2018	Contact	Jeff Jones

Right of Way

Est Start	3/1/2018	ROW Agent	No R/W
Completion Date	9/13/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/24/2019	Proj Inspector	
Est Compl Date	9/24/2019		
Project Status Notes	Final environmental evaluation submitted to ITD. (CH 01/30/19)		

Utility Comments

Design & Construction Review (DCR)

2019 Federal Aid Capital Maintenance - Phase 3 (Local)

GIS	FAO219L	Contract No	
Prj No	717026	ITD Key No	20091
Project Description	Pavement rehabilitation, select pipe replacement, and upgrade of adjacent pedestrian ramps on Cherry Ln from Shoshone St to Broxon St, Elder St from Owyhee St to Vista Ave, and Owyhee St from Elder St to Cherry Ln.		

Current Project Phase 11 Design

Design

Status	95	Prj Mgr	Cody Homan
Notice to Proceed	9/27/2017	Consultant	Kittelson & Associates
Est Completion Date	11/20/2018	Contact	Evan Reed

Right of Way

Est Start	10/13/2016	ROW Agent	No R/W
Completion Date	11/20/2018	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	6/24/2019	Proj Inspector	
Est Compl Date	9/24/2019		
Project Status Notes	Federal funds to be awarded for construction, project name changed to Phase 3. Finalizing PS&E documents. (CH 01/30/19)		

Utility Comments

Design & Construction Review (DCR)

2019 Green Stormwater Implementation

GIS MDR216-03 **Contract No**

Prj No 418008 **ITD Key No**

Project Description This project consists of retrofitting existing alley ways in downtown Boise with permeable pavers for stormwater management. The alley locations are provided below.
-Between Bannock and Jefferson, and 9th and 10th
-Between Idaho and Bannock, 12th to 13th
-Between Miller and Myrtle, 9th to 10th

Current Project Phase 11 Design

Design

Status 83 **Prj Mgr** Dave Rader
Notice to Proceed 10/17/2017 **Consultant** Civil Survey Consultants
Est Completion Date 2/21/2019 **Contact** Matt Hart

Right of Way

Est Start 11/26/2018 **ROW Agent** Becca Randall
Completion Date 2/15/2019 **Possession %**

Construction

Status 0 **Contractor**
Notice to Proceed 5/30/2019 **Proj Inspector**
Est Compl Date 9/16/2019

Project Status Notes Project is 95% design. Conducting property owner coordination meetings with Chelsea Holt and Rebecca Randall. Utility potholing at the alley located at 4th/5th and Idaho Bannock will occur on on 1/19/2019. (DJR 1-14-2019)

Utility Comments

Design & Construction Review (DCR)

2019 Maintenance Crack Seal - HB312

GIS	MCS219	Contract No	
Prj No	519037	ITD Key No	
Project Description	Seal cracks in arterial and collector roadways in Preventive Maintenance Zone 2 as part of ACHD's Pavement Management Program. Project funded all or in part through House Bill 312 Funding.		

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed		Consultant	ACHD Design
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/8/2019	Proj Inspector	
Est Compl Date	5/17/2019		
Project Status Notes	The 1st Bid Advertisement was on 1/7/19. [JT III 1-14-2019]		
Utility Comments	N/A		

Design & Construction Review (DCR)

2019 Microseal - HB312

GIS MIC219 **Contract No**

Prj No 519013 **ITD Key No**

Project Description Microseal roadway and restripe lanes for the addition of on street parking on Fairview Ave and Main St from Garden St to 16th St in accordance with the Fairview and Main Local Streets Improvement Plan. Funded all or in part through House Bill 312.

Current Project Phase 11 Design

Design

Status 67 **Prj Mgr** Brett Hubinger

Notice to Proceed **Consultant** HDR Engineering Inc

Est Completion Date **Contact** Cameron Waite

Right of Way

Est Start **ROW Agent** No R/W

Completion Date **Possession %**

Construction

Status 0 **Contractor**

Notice to Proceed 6/24/2019 **Proj Inspector**

Est Compl Date 9/4/2019

Project Status Notes Kick off meeting held earlier this month. Anticipated project bid date in early April. (1/28/19 BH)

Utility Comments

Design & Construction Review (DCR)

2019 Residential Capital Maintenance - HB312 Project

GIS MTL219 **Contract No**

Prj No 518023 **ITD Key No**

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on specific residential street segments. Segments include: Ada St and Harrison Blvd, Alturas St, 23rd St to 5th St, Sherman St, 21st St to Harrison Blvd. Project funded all or in part by HB-312 funding.

Current Project Phase 17 Bid and Award

Design

Status 99 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 1/25/2018 **Consultant** ACHD Design

Est Completion Date 9/13/2018 **Contact**

Right of Way

Est Start 9/13/2018 **ROW Agent** No R/W

Completion Date 10/11/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 4/3/2019 **Proj Inspector**

Est Compl Date 6/13/2019

Project Status Notes Going to bid on 2/20/19. (BH 1/29/19)

Utility Comments

Design & Construction Review (DCR)

2020 Arterial and Collector Capital Maintenance - HB312

GIS OV220 **Contract No**

Prj No 519018 **ITD Key No**

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments as part of ACHD's Pavement Management Program. Project funded all or in part through House Bill 312 Funding. In-House Design. Segments include the following: Lake Hazel Road, State Highway 69 to Locust Grove Road; Linder Road, Deer Flat Road to Hubbard Road; Victory Road, McDermott Road to Black Cat Road; Deer Flat Road, Locust Grove Road to Eagle Road; and Locust Grove Road, Columbia Road to Lake Hazel Road.

Current Project Phase 12 Design In House

Design

Status 43 **Prj Mgr** Joe Tate

Notice to Proceed **Consultant** ACHD Design

Est Completion Date **Contact** Pierson Dewit / Jeremy Andree

Right of Way

Est Start **ROW Agent** No R/W

Completion Date **Possession %**

Construction

Status 0 **Contractor**

Notice to Proceed 3/16/2020 **Proj Inspector**

Est Compl Date 7/8/2020

Project Status Notes The project is in the design phase and is on schedule. [JT III - 1/14/2019]

Utility Comments N/A

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Local

GIS	FAO220L	Contract No	
Prj No	718013	ITD Key No	19847
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: Owyhee St, Cherry Ln to Overland Rd		

Current Project Phase 11 Design

Design

Status	87	Prj Mgr	Rodney Ashby
Notice to Proceed	5/10/2018	Consultant	HW Lochner Inc
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	1/8/2020	Proj Inspector	
Est Compl Date	5/29/2020		
Project Status Notes	Preliminary design submitted and reviewed. Developing final design. (12/20/18)		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 1

GIS	FAO2201	Contract No	
Prj No	718042	ITD Key No	18728

Project Description Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: 13th St, Alturas St to Brumback St, Beacon Light Rd, SH-16 to Ballantyne Ln, Cole Rd, Lake Hazel Rd to Latigo Dr, Edna St, Five Mile Rd to Patton Ave, Floating Feather Rd, Lanewood Rd to Linder Rd, Hill Rd Pkwy, Horseshoe Bend Rd to Seaman Gulch Rd, Horseshoe Bend Rd, State St to Cemetery Entrance, Locust Grove Rd, Ustick Rd to McMillan Rd, Pine St, Linder Rd to Meridian Rd, Technology Way, Columbia Rd to SH-21.

Current Project Phase 11 Design

Design

Status	87	Prj Mgr	Ryan Cutler
Notice to Proceed	8/13/2018	Consultant	Precision Engineering LLC
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/8/2020	Proj Inspector	
Est Compl Date	8/28/2020		
Project Status Notes	Concept design complete, project moving towards final design. 1.30.19 RC		

Utility Comments

Design & Construction Review (DCR)

2020 Federal Aid Capital Maintenance - Phase 2

GIS	FAO2202	Contract No	
Prj No	718025	ITD Key No	19887
Project Description	Pavement rehabilitation and upgrade of adjacent pedestrian ramps on identified arterial and collector road segments. Segments include: Collister Dr, Quail Ridge Dr to North End and Gowen Rd, Orchard St to Broadway Ave.		

Current Project Phase 11 Design

Design

Status	83	Prj Mgr	Rodney Ashby
Notice to Proceed	6/27/2018	Consultant	Six Mile Engineering PA
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	10/4/2019	Proj Inspector	
Est Compl Date	9/11/2020		
Project Status Notes	Developing Final Design plans. Charter submitted and ACHD has approved it. 12/20/18		

Utility Comments

Design & Construction Review (DCR)

2020 Residential Capital Maintenance - HB312

GIS MTL220 **Contract No**

Prj No 518026 **ITD Key No**

Project Description Gather existing roadway condition information and rehablitate the pavement along with upgrading pedestrian ramps on residential streets. Segments include: 10th St, Fort St to Heron St, 11th St, Fort St to Heron St, Bannock St, W/O Flume to Coston St, Cunningham Pl, 8th St to 6th St, Heron St, Harrison Blvd to 13th St, Maple Ave, Warm Springs Ave to Franklin St, O'Farrell St, 13th St to 4th St, Pierce Ct, Shenandoah Dr to North End.
Part of the ACHD Pavement Management Program, funded all or in part through House Bill 312 funding. In-house design project.

Current Project Phase 12 Design In House

Design

Status	50	Prj Mgr	Cody Homan
Notice to Proceed	7/11/2018	Consultant	ACHD Design
Est Completion Date	6/26/2019	Contact	Jeremy Andree

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	2/27/2020	Proj Inspector	
Est Compl Date	7/17/2020		

Project Status Notes Met with design and pavement management on additional geotechnical results, evaluating which segments to remove from the project. (CH 01/30/19)

Utility Comments

Design & Construction Review (DCR)

24th St Road and Bridge Project

GIS RD219-01 **Contract No**

Prj No 819033 **ITD Key No**

Project Description Replace bridge #1466, bridge #1467, and bridge #1468 over Boise City Canal as a part of ACHD's Bridge Maintenance Program with a pre-cast box culverts. Rebuild 24th St between Bella and Irene to improve overall pavement condition.

Current Project Phase 10 Ready DSN

Design

Status 5 **Prj Mgr** Rodney Ashby

Notice to Proceed 1/23/2019 **Consultant**

Est Completion Date 10/14/2019 **Contact**

Right of Way

Est Start 10/14/2019 **ROW Agent** Dave Serdar

Completion Date 9/28/2020 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 2/4/2021 **Proj Inspector**

Est Compl Date 4/16/2021

Project Status Notes

Utility Comments

Design & Construction Review (DCR)

28th Steet - Hazel Street to Irene Street

GIS	CM215-06	Contract No	
Prj No	818017	ITD Key No	
Project Description	Construct bulb-outs at the intersections of 28th Street & Irene, 28th and Bella Street, and 28th and Hazel Street to provide traffic calming.		

Current Project Phase 15 Right of Way

Design

Status	79	Prj Mgr	Dave Rader
Notice to Proceed	12/1/2017	Consultant	Six Mile Engineering PA
Est Completion Date	6/29/2018	Contact	Larry White

Right of Way

Est Start	10/1/2018	ROW Agent	Becca Randall
Completion Date		Possession %	37

Construction

Status	0	Contractor	
Notice to Proceed	6/4/2020	Proj Inspector	
Est Compl Date	7/31/2020		
Project Status Notes	Project is in right of way. (DR 1/14/19)		

Utility Comments

Design & Construction Review (DCR)

32nd St Bridge 1308

GIS	MI215-18	Contract No	
Prj No	219025	ITD Key No	
Project Description	Replace bridge #1308 over the Boise City Canal on 32nd St as part of ACHD's Bridge Maintenance Program with a reinforced concrete pipe (RCP).		

Current Project Phase 11 Design

Design

Status	19	Prj Mgr	Ryan Cutler
Notice to Proceed	11/30/2018	Consultant	Elite Edge Engineers
Est Completion Date	5/16/2019	Contact	Lisa Vernon

Right of Way

Est Start	5/16/2019	ROW Agent	Dave Serdar
Completion Date	4/30/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	10/15/2021	Proj Inspector	
Est Compl Date	1/3/2022		
Project Status Notes	Project in beginning of design phase. 1.30.19 RC		

Utility Comments

Design & Construction Review (DCR)

33rd St Bridge 1318

GIS MI215-17 **Contract No**

Prj No 219020 **ITD Key No**

Project Description Replace bridge #1318 over the Boise City Canal as a part of ACHD's Bridge Maintenance Program with a reinforced concrete pipe (RCP). Design to accommodate future 5' sidewalks.

Current Project Phase 11 Design

Design

Status 19 **Prj Mgr** Ryan Cutler

Notice to Proceed 11/30/2018 **Consultant**

Est Completion Date 5/16/2019 **Contact**

Right of Way

Est Start 5/16/2019 **ROW Agent** Dave Serdar

Completion Date 4/30/2020 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 10/15/2021 **Proj Inspector**

Est Compl Date 1/3/2022

Project Status Notes Project in beginning of design phase. 1.30.19 RC

Utility Comments

Design & Construction Review (DCR)

34th Street Bridge 1319

GIS MI215-16 **Contract No**

Prj No 218010 **ITD Key No**

Project Description Replace bridge #1319 over the Boise City Canal located at 34th Street and Forsythia Drive. The existing corrugated metal pipe will be replaced with a concrete box culvert. Add sidewalk to East side of 34th St.

Current Project Phase 17 Bid and Award

Design

Status 100 **Prj Mgr** Brian McCarthy
Notice to Proceed 11/6/2017 **Consultant** Elite Edge Engineers
Est Completion Date 4/13/2018 **Contact** Lisa Vernon

Right of Way

Est Start 4/13/2018 **ROW Agent** Becca Randall
Completion Date 8/24/2018 **Possession %** 100

Construction

Status 0 **Contractor** Granite Excavation
Notice to Proceed 1/21/2019 **Proj Inspector**
Est Compl Date 4/17/2019
Project Status Notes Construction to begin mid January 2019. (BM, 1-15-18)

Utility Comments

Design & Construction Review (DCR)

38th St Bridge 1440

GIS	MI216-12	Contract No	
Prj No	219004	ITD Key No	
Project Description	Replace existing bridge #1440 over Thurman Mill Canal as part of ACHD's Bridge Maintenance Program with a reinforced concrete pipe. Widen existing roadway limits to 50 feet to accommodate future sidewalks.		

Current Project Phase 11 Design

Design

Status	0	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/9/2018	Consultant	Elite Edge Engineers
Est Completion Date	6/7/2019	Contact	Lisa Vernon

Right of Way

Est Start	6/7/2019	ROW Agent	Becca Randall
Completion Date	8/22/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/31/2019	Proj Inspector	
Est Compl Date	3/12/2020		
Project Status Notes	The project is currently in the design phase and is on schedule. (RC 1/16/19)		

Utility Comments

Design & Construction Review (DCR)

38th St, Bush Ave to Sunset Ave

GIS CM216-03 **Contract No**

Prj No 819021 **ITD Key No**

Project Description Extend roadway and complete sidewalk on 38th St from Bush Ave to Sunset Ave. Partial roadway reconstruction may be necessary.

Current Project Phase 11 Design

Design

Status	11	Prj Mgr	Brett Hubinger
Notice to Proceed	11/26/2018	Consultant	T-O Engineers Inc
Est Completion Date	9/17/2019	Contact	Pat Colwell

Right of Way

Est Start	9/17/2019	ROW Agent	Renee Jayo
Completion Date	8/31/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/11/2021	Proj Inspector	
Est Compl Date	3/23/2021		
Project Status Notes	30% plans recieved. Design review meeting scheduled for early February. (1/28/19 BH)		

Utility Comments

Design & Construction Review (DCR)

39th St Bridge 1439

GIS	MI215-03	Contract No	
Prj No	217016	ITD Key No	
Project Description	Replace bridge 1439 over the Thurman Mill Canal on 39th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 19 Construction

Design

Status	99	Prj Mgr	Chris Dayley
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	10/13/2017	Contact	

Right of Way

Est Start	10/13/2017	ROW Agent	Bill Nelson
Completion Date	5/21/2018	Possession %	100

Construction

Status	0	Contractor	Knife River
Notice to Proceed	2/6/2019	Proj Inspector	
Est Compl Date	4/30/2019		
Project Status Notes	The Pre-Construction meeting is scheduled for Feb 1, 2019. (CD 1/24/19)		

Utility Comments

Design & Construction Review (DCR)

41st Street Bridge 1437

GIS	MI216-02	Contract No	
Prj No	218039	ITD Key No	
Project Description	Replace bridge #1437 over the Thurman Mill Canal on 41st St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 15 Right of Way

Design

Status	86	Prj Mgr	Ryan Cutler
Notice to Proceed	1/2/2018	Consultant	ACHD Design
Est Completion Date	9/13/2018	Contact	Ramon Wells

Right of Way

Est Start	9/13/2018	ROW Agent	Becca Randall
Completion Date	8/28/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/31/2019	Proj Inspector	
Est Compl Date	3/12/2020		
Project Status Notes	Right of Way staking complete, ROW work continues. Construction moved to FY20. (BH 1/28/19)		

Utility Comments

Design & Construction Review (DCR)

43rd St Bridge 1434

GIS	MI215-04	Contract No	
Prj No	217017	ITD Key No	
Project Description	Replace bridge 1434 over the Thurman Mill Canal on 43rd St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Chris Dayley
Notice to Proceed	10/17/2016	Consultant	ACHD Design
Est Completion Date	1/8/2018	Contact	

Right of Way

Est Start	1/8/2018	ROW Agent	Bill Nelson
Completion Date	9/28/2018	Possession %	100

Construction

Status	0	Contractor	Knife River
Notice to Proceed	2/6/2019	Proj Inspector	
Est Compl Date	4/30/2019		
Project Status Notes	The Pre-Construction meeting is scheduled for Feb 1, 2019. (CD 1/24/19)		

Utility Comments

Design & Construction Review (DCR)

44th St Bridge 1433

GIS	MI215-05	Contract No	
Prj No	219005	ITD Key No	
Project Description	Replace bridge #1433 over the Thurman Mill Canal on 44th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 12 Design In House

Design

Status	24	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/26/2018	Consultant	ACHD Design
Est Completion Date	4/26/2019	Contact	Kraig Wartman

Right of Way

Est Start	10/1/2018	ROW Agent	Dave Serdar
Completion Date	8/29/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/11/2019	Proj Inspector	
Est Compl Date	2/25/2020		
Project Status Notes	In House design. Going straight to 95% design. (1/28/19 SL)		

Utility Comments

Design & Construction Review (DCR)

45th St Bridge 1432

GIS	MI215-06	Contract No	
Prj No	219003	ITD Key No	
Project Description	Replace bridge #1432 over the Thurman Mill Canal on 45th St as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 12 Design In House

Design

Status	26	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/26/2018	Consultant	ACHD Design
Est Completion Date	4/26/2019	Contact	Kraig Wartman

Right of Way

Est Start	4/26/2019	ROW Agent	Dave Serdar
Completion Date	8/29/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/11/2019	Proj Inspector	
Est Compl Date	2/25/2020		
Project Status Notes	In House design. Going straight to 95% design. (1/28/19 SL)		

Utility Comments

Design & Construction Review (DCR)

46th St Bridge 1452

GIS	MI214-13	Contract No	
Prj No	217028	ITD Key No	
Project Description	Replace Bridge 1452 over Thurman Mill Canal on 46th as part of ACHD's Bridge Maintenance Program. Project to be constructed concurrently with Osage St Bridge 1451. The City requests that the bridge be constructed to accommodate bike & pedestrian facilities.		

Current Project Phase 19 Construction

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/28/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/12/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/12/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	100

Construction

Status		Contractor	Knife River
Notice to Proceed	1/14/2019	Proj Inspector	
Est Compl Date	4/4/2019		
Project Status Notes	NTP was accelerated to 1/16/19 to allow for the construction of the 46th Street and Osage Street bridges to be phased. Potholing started on 1/9/19. (DJR 1/15/19)		
Utility Comments	GPR used to verify pothole information as well as locate other underground conflicts not identified during the pothole process. (SB 5-11-2017)		

Design & Construction Review (DCR)

5th and 6th St Two-Way Conversion

GIS	RD216-11	Contract No	
Prj No	517020	ITD Key No	
Project Description	Convert 5th St and 6th St to two way streets (except 5th St from Washington to Fort).		

Current Project Phase 11 Design

Design

Status	55	Prj Mgr	Cody Homan
Notice to Proceed	5/15/2018	Consultant	Kittelsohn & Associates
Est Completion Date	6/17/2019	Contact	Evan Reed

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	8/21/2019	Proj Inspector	
Est Compl Date	8/21/2019		

Project Status Notes Held project team meeting to review report on Commission directed additional traffic analysis related to retaining more parking. Plan to go to Commission in Feb. or March. (01/30/19)

Utility Comments

Design & Construction Review (DCR)

Aikens St, Eagle Rd to 2nd St

GIS RD209-11 **Contract No**

Prj No 517033 **ITD Key No**

Project Description Extend Aikens Rd east to 2nd St and add/replace curb, gutter, & sidewalks on both sides of Aikens the length of the project in accordance with the Eagle Rd/State St Intersection Concept Study. Street section to include parking on the south side of Aikens. 10 foot wide sidewalks may be added where feasible with Cost Share with City of Eagle.

Current Project Phase 11 Design

Design

Status	64	Prj Mgr	Cody Homan
Notice to Proceed	2/23/2017	Consultant	Stanley Consultants
Est Completion Date	3/7/2019	Contact	Jim Baker

Right of Way

Est Start	3/7/2019	ROW Agent	Dave Serdar
Completion Date	9/30/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/20/2020	Proj Inspector	
Est Compl Date	8/7/2020		
Project Status Notes	Currently in 75% design phase. Construction moved from 2019 to 2020. (CH 01/30/19)		

Utility Comments

Design & Construction Review (DCR)

Ash Park Ln, Northview St to Ustick Rd

GIS CM213-53 **Contract No**

Prj No 816002.001 **ITD Key No**

Project Description Complete sidewalk on east side of Ash Park Ln between Northview St & Ustick Rd. Project includes reconstruction of Ash Park Bridge #1454 and the Swift Bridge #1455.

Current Project Phase 19 Construction

Design

Status	91	Prj Mgr	Ryan Cutler
Notice to Proceed	11/24/2015	Consultant	T-O Engineers Inc
Est Completion Date	9/8/2016	Contact	Pat Colwell

Right of Way

Est Start	9/8/2016	ROW Agent	Michele White
Completion Date	8/23/2017	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	2/6/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Project construction NTP scheduled for 2.8.19. (1.30.19 RC)		
Utility Comments	Utilities mapped. Intermountain Gas to replace 750' of mainline during project SB 4-3-2017		

Design & Construction Review (DCR)

Barber Drive Bridge No 1335

GIS MI215-01

Contract No

Prj No 217049

ITD Key No

Project Description Replace & widen existing wood structure with a box culvert to accommodate 2 lanes, bike lanes & sidewalk. Also includes replacement of culvert at Penitentiary canal on Barber Dr.

Current Project Phase 19 Construction

Design

Status 86

Prj Mgr Sakena Lesmeister

Notice to Proceed 3/23/2017

Consultant CH2M Hill Engineers Inc

Est Completion Date 10/19/2017

Contact George Van Horn

Right of Way

Est Start 10/19/2017

ROW Agent Michele White

Completion Date 8/15/2018

Possession % 100

Construction

Status 0

Contractor Knife River

Notice to Proceed 1/14/2019

Proj Inspector

Est Compl Date 4/5/2019

Project Status Notes Substantial completion in April 2019. (1/28/19 SL)

Utility Comments

Design & Construction Review (DCR)

Bogart Ln, State St to Sloan St

GIS CM215-03 **Contract No**

Prj No 819015 **ITD Key No**

Project Description Install an attached 7' asphalt pathway with extruded curb on the west side of Bogart Ln between Caswell St and Pocono St. Construct a 5' detached sidewalk on the east side of Bogart Ln at the parcel and the SEC of Bogart St and Sloan St. Install an RRFB across Bogart Ln on the south side of Sloan St.

Current Project Phase 12 Design In House

Design

Status 13 **Prj Mgr** Rodney Ashby

Notice to Proceed 11/20/2018 **Consultant** ACHD Design

Est Completion Date 8/12/2019 **Contact**

Right of Way

Est Start 8/12/2019 **ROW Agent** Dave Serdar, Becca Randall, Bill N

Completion Date 7/27/2020 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 11/30/2020 **Proj Inspector**

Est Compl Date 4/23/2021

Project Status Notes Kickoff meeting held. Proceeding with design. (12/20/18)

Utility Comments

Design & Construction Review (DCR)

Bogus Basin Rd, Curling Dr

GIS CM209-11 **Contract No**

Prj No 818024 **ITD Key No**

Project Description Widen pavement and install curb, gutter and attached sidewalk on both sides of Bogus Basin Rd to in 550' gap north of Curling Dr in accordance with the North Boise Neighborhood Plan. Install retaining wall on east side as necessary.

Current Project Phase 12 Design In House

Design

Status 97 **Prj Mgr** Joe Tate
Notice to Proceed 10/20/2017 **Consultant** ACHD Design
Est Completion Date 9/20/2018 **Contact** Matt Degen

Right of Way

Est Start **ROW Agent** Dave Serdar
Completion Date **Possession %**

Construction

Status 0 **Contractor**
Notice to Proceed 6/11/2019 **Proj Inspector**
Est Compl Date 9/26/2019
Project Status Notes The 1st Bid Advertisement is planned for mid-February. [Joe Tate III-1-14-19]

Utility Comments

Design & Construction Review (DCR)

Cassia St, Latah St to Edson St

GIS CM213-12 **Contract No**

Prj No 818009 **ITD Key No**

Project Description Complete the sidewalk on the north side of Cassia St with curb, gutter, and 5' attached sidewalk between Latah St and Shoshone. Upgrade pedestrian ramps on north and south side of Cassia St. Install permeable pavers for stormwater purposes.

Current Project Phase 11 Design

Design

Status 54 **Prj Mgr** Brian McCarthy

Notice to Proceed 10/3/2017 **Consultant** ACHD Design

Est Completion Date 9/27/2019 **Contact** Matt Degen

Right of Way

Est Start 9/27/2019 **ROW Agent** Becca Randall

Completion Date 7/9/2020 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 1/11/2021 **Proj Inspector**

Est Compl Date 3/22/2021

Project Status Notes Online open house ran through June 27. 95% design has been put on temporary hold pending outcome of Cassia St Bikeway concept. (BM, 10-17-18)

Utility Comments

Design & Construction Review (DCR)

Chinden Blvd and Curtis Rd

GIS IN215-03 **Contract No**

Prj No 318006 **ITD Key No**

Project Description Add a right turn lane to southbound Veterans Memorial Parkway and Curtis Road. The right turn lane will extend through the intersection to Ustick Road. Project includes new curb, gutter, sidewalk, and retaining walls on the east side of Curtis Rd/Veterans Memorial Pkwy.

Current Project Phase 15 Right of Way

Design

Status	95	Prj Mgr	Brian McCarthy
Notice to Proceed	12/11/2017	Consultant	Six Mile Engineering PA
Est Completion Date	9/10/2018	Contact	Larry White

Right of Way

Est Start	7/16/2018	ROW Agent	Renee Jayo
Completion Date	9/14/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/12/2022	Proj Inspector	
Est Compl Date	5/12/2022		
Project Status Notes	99% submittal received end of September. R/W phase is programmed for 2019/2020. (BM, 1-15-18)		

Utility Comments

Design & Construction Review (DCR)

Christine St, Northview St to Ustick Rd

GIS CM213-05 **Contract No**

Prj No 817029 **ITD Key No**

Project Description Construct five foot attached sidewalks on both sides where missing in accordance with the West Bench Neighborhood Plan. Will provide connectivity for students of Morley Nelson Elementary, Cole Christian Elementary and Fairmont Junior High

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/28/2016	Consultant	ACHD Design
Est Completion Date	11/8/2017	Contact	Pierson Dewit

Right of Way

Est Start	11/8/2017	ROW Agent	Michele White
Completion Date	7/25/2018	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	9/21/2023	Proj Inspector	
Est Compl Date	2/16/2024		
Project Status Notes	We are all done with ROW. This project will be shelved until 2023. (SL 12/21/18)		
Utility Comments	Pothole records added 8-1-2017 (SCB)		

Design & Construction Review (DCR)

Cloverdale Rd, McMillan Rd to Chinden Blvd

GIS RD207-13 **Contract No**

Prj No 517054 **ITD Key No**

Project Description Widen Cloverdale Rd. to 5 lanes with curb, gutter, sidewalk, and bike lanes. Project includes bridge #1129 and the intersection of Cloverdale Rd and DeMeyer St.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Brian McCarthy

Notice to Proceed 6/20/2017 **Consultant** ACHD Design

Est Completion Date 5/30/2018 **Contact** Jeremy Andree

Right of Way

Est Start 11/15/2017 **ROW Agent** Michele White

Completion Date 9/14/2018 **Possession %** 100

Construction

Status 3 **Contractor** Central Paving Co Inc

Notice to Proceed 1/7/2019 **Proj Inspector** Coleman

Est Compl Date 9/27/2019

Project Status Notes Construction has begun. Demeyer St closure planned for late January/early February to replace irrigation culvert. (BM, 1-15-19)

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Overland Rd to Franklin Rd

GIS	RD207-12	Contract No	
Prj No	518047	ITD Key No	20842 (ITD Overpass)

Project Description Widen Cloverdale Rd from two lanes to five lanes with curb and gutter and install a new bridge over the Ridenbaugh canal. Adding a 5' detached sidewalk on west side of roadway and a 7' attached sidewalk on east side with a 5.5' raised bike lanes in both directions. Adding lighting, a PHB, relocating school flashers, and replacing ADA curb ramps within project limits.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	7/18/2018	Consultant	HDR Engineering Inc
Est Completion Date		Contact	Cameron Waite

Right of Way

Est Start	8/13/2018	ROW Agent	Michele White
Completion Date	10/18/2018	Possession %	100

Construction

Status	50	Contractor	
Notice to Proceed	11/15/2018	Proj Inspector	
Est Compl Date	10/23/2019		

Project Status Notes Project is in construction. Excavation is taking place at the Ridenbaugh canal but on hold as utilities were encountered (Intermountain Gas and Century Link). Intermountain gas has relocated and Century Link will begin relocating on 12/27. Suez water line

Utility Comments

Design & Construction Review (DCR)

Cloverdale Rd, Ustick Rd to McMillan Rd

GIS RC0092 **Contract No** CT219-10

Prj No 516010 **ITD Key No**

Project Description Widen Cloverdale Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the Cloverdale Rd Concept Design and the 2012 CIP.

Current Project Phase 19 Construction

Design

Status 99 **Prj Mgr** Cody Homan
Notice to Proceed 9/29/2015 **Consultant** ACHD Design
Est Completion Date 3/16/2017 **Contact** Jeremy Andree

Right of Way

Est Start 3/16/2017 **ROW Agent** Michele White
Completion Date 8/13/2018 **Possession %** 100

Construction

Status 0 **Contractor** Central Paving Co Inc
Notice to Proceed 1/7/2019 **Proj Inspector** Coleman
Est Compl Date 9/27/2019

Project Status Notes Under construction. Being constructed with the Cloverdale, McMillan to Chinden project. (CH 01/30/19)

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Franklin Rd

GIS IN203-14 **Contract No**

Prj No 511031.001 **ITD Key No**

Project Description Cole Rd & Franklin - Widen intersection to 7x7 w/new signal to improve safety & traffic ops; Cole Rd, I-84 to Franklin Rd - Widen Cole Rd from I-84 off-ramp to Franklin Rd to 5 lanes; Bridge #1259 (former 281) - Replace bridge structure on Cole Rd over Farmer's Lateral; Cole Rd & McMullen Rd - Widen/realign intersection Cole Rd & McMullen Rd w/new signal.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	4/24/2014	Consultant	Washington Group Int'l (URS)
Est Completion Date	6/22/2016	Contact	Heidi Carter

Right of Way

Est Start	6/1/2016	ROW Agent	Renee Jayo
Completion Date	5/29/2018	Possession %	100

Construction

Status	18	Contractor	Central Paving Co Inc
Notice to Proceed	11/15/2018	Proj Inspector	

Est Compl Date 10/2/2019

Project Status Notes Project is currently under construction. (1.30.19 RC)

Utility Comments

Design & Construction Review (DCR)

Cole Rd and Victory Rd Intersection

GIS IN205-97 **Contract No**

Prj No 317005 **ITD Key No**

Project Description Design intersection of Cole Rd and Victory Rd in accordance with the 2016 CIP, widen Cole Rd south to McGlochlin St to 5 lanes with bike lanes, sidewalks and/or pathways and replace the structure of the Five Mile Creek.

Current Project Phase 15 Right of Way

Design

Status 97 **Prj Mgr** Brian McCarthy

Notice to Proceed 1/13/2017 **Consultant** Precision Engineering LLC

Est Completion Date 8/8/2018 **Contact** Joel Grounds

Right of Way

Est Start 8/8/2018 **ROW Agent** Michele White

Completion Date 7/24/2019 **Possession %** 26

Construction

Status 0 **Contractor**

Notice to Proceed 11/14/2019 **Proj Inspector**

Est Compl Date 9/28/2020

Project Status Notes R/W phase will be ongoing through FY19. Project to be constructed in FY20. (BM 1-18-19)

Utility Comments

Design & Construction Review (DCR)

Cole Rd, Kettering Ave to Mt View Dr

GIS CM210-50 **Contract No**

Prj No 815001.007 **ITD Key No**

Project Description Install curb, gutter, & sidewalk along both sides of Cole Rd from Kettering Ave to Mt View Dr where gaps or asphalt pathway currently exists, to improve pedestrian connectivity & safety in the vicinity of Capital High School & Mountain View Elementary. West Bench Nghd Plan project.

Current Project Phase 19 Construction

Design

Status	94	Prj Mgr	Ryan Cutler
Notice to Proceed	11/13/2014	Consultant	Civil Survey Consultants
Est Completion Date	3/30/2016	Contact	Matt Hart

Right of Way

Est Start	3/30/2016	ROW Agent	Michele White
Completion Date	3/1/2017	Possession %	100

Construction

Status	0	Contractor	Thueson Construction
Notice to Proceed	2/11/2019	Proj Inspector	
Est Compl Date	5/29/2019		
Project Status Notes	Project construction NTP is 2/8/19. (1.30.19 RC)		

Utility Comments

Design & Construction Review (DCR)

Columbus St, Overland Rd to Kootenai St

GIS CGS205-20 **Contract No**

Prj No 816032 **ITD Key No**

Project Description Construct curb, gutter & sidewalk on both sides of Columbus St from Overland Rd to Kootenai St in accordance with the Central Bench Neighborhood Plan. Project will provide pedestrian connectivity & reduce the need for safety busing of Hawthorne Elementary School.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Ryan Cutler
Notice to Proceed	12/9/2015	Consultant	Six Mile Engineering PA
Est Completion Date	9/15/2016	Contact	Jeff Jones

Right of Way

Est Start	9/15/2016	ROW Agent	Michele White
Completion Date	2/22/2017	Possession %	100

Construction

Status		Contractor	Central Paving Co Inc
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Central Paving to begin construction on 2.21.19. (1.30.19 RC)		

Utility Comments

Design & Construction Review (DCR)

Conover St Bridge 1449

GIS MI214-09 **Contract No**

Prj No 217003 **ITD Key No**

Project Description Replace bridge #1449 over Spoils Bank Canal on Conover St as part of ACHD's Bridge Maintenance Program. Replace the existing CMP with an elliptical RCP. Improve the existing roadway curve radius, replace guardrail.

Current Project Phase 18 Ready CON

Design

Status 94 **Prj Mgr** Dave Rader
Notice to Proceed 10/7/2016 **Consultant** ACHD Design
Est Completion Date 11/1/2017 **Contact** David Sasso

Right of Way

Est Start 11/1/2017 **ROW Agent** Dave Serdar
Completion Date 2/20/2018 **Possession %** 100

Construction

Status 0 **Contractor** Diamond Contractors LLC
Notice to Proceed 2/4/2019 **Proj Inspector**
Est Compl Date 4/3/2019
Project Status Notes Preconstruction meeting held on January 8th, 2018. NTP is February 4th, 2018. (DJR 1/14/18)

Utility Comments

Design & Construction Review (DCR)

Deer Flat Rd and School Ave Pedestrian Crossing

GIS	CM217-27	Contract No	
Prj No	819010	ITD Key No	
Project Description	Install an enhanced pedestrian crossing (Pedestrian Hybrid Beacon) on Deer Flat Rd at School Ave.		

Current Project Phase 10 Ready DSN

Design

Status	0	Prj Mgr	Sakena Lesmeister
Notice to Proceed	10/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	3/21/2019	Contact	

Right of Way

Est Start		ROW Agent	Dave Serdar
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	8/16/2019	Proj Inspector	
Est Compl Date	10/28/2019		
Project Status Notes	Precision Engineering designing the project. Going straight to 95% design. (1/28/19 SL)		

Utility Comments

Design & Construction Review (DCR)

Dona Larsen Park Pathway

GIS CM217-57 **Contract No**

Prj No 818019 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) across Broadway Avenue south at the entrance to Dona Larsen Park. Install a median refuge island in the center turn lane on Broadway Avenue. Install a 10' pathway from the existing Dona Larsen parking lot northeast to Warm Springs Avenue, staying on Dona Larsen Park property. Install a rectangular rapid flashing beacon (RRFB) on Warm Springs Ave on the east side of Ave C.

Current Project Phase 11 Design

Design

Status 100 **Prj Mgr** Rodney Ashby

Notice to Proceed 10/26/2017 **Consultant** Parametrix Inc

Est Completion Date 9/5/2018 **Contact**

Right of Way

Est Start 5/11/2018 **ROW Agent** Bill Nelson

Completion Date 12/31/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 4/17/2019 **Proj Inspector**

Est Compl Date 7/19/2019

Project Status Notes Finalizing ROW acquisition. RA 12/20/18

Utility Comments

Design & Construction Review (DCR)

Eagle Rd, Amity Rd to Victory Rd

GIS RD207-33 **Contract No**

Prj No 518040 **ITD Key No**

Project Description Widen Eagle Road to 5 lanes with curb, gutter, sidewalk and a Level 3 bike facility in accordance with the 2016 CIP. Project include enhanced pedestrian crossings at the pedestrian pathway near the Tenmile Feeder Canal. In house design.

Current Project Phase 11 Design

Design

Status 70 **Prj Mgr** Ryan Cutler
Notice to Proceed 1/29/2018 **Consultant** ACHD Design
Est Completion Date 5/2/2019 **Contact**

Right of Way

Est Start 5/2/2019 **ROW Agent** Becca Randall
Completion Date 4/23/2020 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 11/4/2020 **Proj Inspector**
Est Compl Date 9/22/2021

Project Status Notes Project in 50% design phase, roundabout has been recommended for the intersection of Eagle and Zaldia. (RC 1.30.19)

Utility Comments

Design & Construction Review (DCR)

Garden St Franklin Rd to Bethel St

GIS CM217-29

Contract No

Prj No

ITD Key No

Project Description Rebuild road to a 33' cross section including curb, gutter, and sidewalk to Alpine Street. Rebuild road to a 36' cross section including curb, gutter, and sidewalk south of Alpine Street. Design project to minimize and not disturb existing railroad crossing.

Current Project Phase 11 Design

Design

Status	0	Prj Mgr	Sakena Lesmeister
Notice to Proceed	12/20/2018	Consultant	Parametrix Inc
Est Completion Date	8/23/2019	Contact	Harvin Flores

Right of Way

Est Start	8/23/2019	ROW Agent	Dave Serdar
Completion Date	8/7/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	12/13/2021	Proj Inspector	
Est Compl Date	2/25/2022		
Project Status Notes	Adding sidewalks to both sides of the streets and reconstruction the roadway. (RC 1/17/19)		

Utility Comments

Design & Construction Review (DCR)

Gowen Rd Bridge 2110

GIS MA212-01 **Contract No**

Prj No 218049 **ITD Key No**

Project Description Replace existing bridge with a single span four/five lane bridge with curb, gutter, attached sidewalks, and bike lanes. Install a retaining wall on the southwest side to avoid impacts to surrounding structures. During design, evaluate the possibility of a four lane cross section over the bridge, expanding to five lanes (including turn lanes) at the intersections of Gowen and Exchange and Gowen and Eiseneman. Install a bike lane and 7' attached sidewalk on both approaches. connecting to the intersection of Gowen and

Current Project Phase 11 Design

Design

Status	19	Prj Mgr	Brian McCarthy
Notice to Proceed	12/6/2018	Consultant	HDR Engineering Inc
Est Completion Date	11/25/2019	Contact	Pete Eschbacher

Right of Way

Est Start	11/25/2019	ROW Agent	Dave Serdar
Completion Date	10/2/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	2/3/2022	Proj Inspector	
Est Compl Date	8/9/2022		
Project Status Notes	Kickoff meeting was held 12/7/18. Suvey and geotech work underway. 30% submittal expected May. (BM 1-15-19)		

Utility Comments

Design & Construction Review (DCR)

Gowen Rd Bridge 2173

GIS	MA215-01	Contract No	
Prj No	217015	ITD Key No	
Project Description	Replace aging structure over New York Canal on Gowen Rd as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 11 Design

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	1/9/2017	Consultant	HW Lochner Inc
Est Completion Date	1/29/2018	Contact	Vance Henry

Right of Way

Est Start	11/20/2017	ROW Agent	Former Barb Burton
Completion Date	12/18/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	10/9/2019	Proj Inspector	
Est Compl Date	4/17/2020		
Project Status Notes	100% Plans submitted. Waiting on 404 permit approval. Negotiated agreement for historic preservation mitigation with Army Corps and SHPO. (RA 12/20/18)		

Utility Comments

Design & Construction Review (DCR)

Hidden Springs Dr, 3rd Ave to Shafer Way

GIS CM217-30 **Contract No**

Prj No 818022 **ITD Key No**

Project Description Install 20 MPH speed flashers on Hidden Springs Dr in the vicinity of the school zone, 3rd Ave to Shafer Way. Install ADA-compliant pedestrian ramps along Hidden Springs Dr at the intersection of 4th Ave, Andy's Gulch Rd and 5th Ave.

Current Project Phase 17 Bid and Award

Design

Status	78	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	6/3/2019	Proj Inspector	
Est Compl Date	8/12/2019		
Project Status Notes	The project is on schedule; the bid opening was held on 1/11/19. [JT III- 1/14/19]		

Utility Comments

Design & Construction Review (DCR)

Holcomb Rd, Eastgate Dr to Amity Rd

GIS CM211-57 **Contract No**

Prj No 816002.008 **ITD Key No**

Project Description Construct 5' detached sidewalk on the east side of Holcomb Rd between Mendota Dr and Amity Rd in accordance with the Southeast Boise Neighborhood Plan. Stripe Bke lanes and install wayfinding signage for a bike facility from Amity Rd to Mimosa Way. Project will provide ped/bike connection from Oregon Trail Heights / Coulbia Village to Holcomb path/bridge and Southeast Boise. In-House Design

Current Project Phase 16 Shelved/Bid Ready

Design

Status 98 **Prj Mgr** Dave Rader

Notice to Proceed **Consultant** ACHD Design

Est Completion Date **Contact** Pierson Dewit

Right of Way

Est Start 11/21/2016 **ROW Agent** Renee Jayo

Completion Date **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed **Proj Inspector**

Est Compl Date

Project Status Notes Right of Way Certification obtained on 5/29/18. 100% PS&E submitted on 6/15/18. Project is bid ready. (DJR 1/14/2019)

Utility Comments

Design & Construction Review (DCR)

Hollandale Dr and Pepper Ridge Elementary Pedestrian Crossing

GIS	CM214-34	Contract No	
Prj No	318012	ITD Key No	
Project Description	Design and construct a raised crosswalk and RRFB on Hollandale Dr. at the Pepperidge Elementary School entrance.		

Current Project Phase 16 Shelved/Bid Ready

Design

Status	99	Prj Mgr	Rodney Ashby
Notice to Proceed	11/13/2017	Consultant	ACHD Design
Est Completion Date	6/8/2018	Contact	

Right of Way

Est Start	6/8/2018	ROW Agent	Bill Nelson
Completion Date	6/13/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	4/26/2019	Proj Inspector	
Est Compl Date	8/6/2019		
Project Status Notes	Right of Way is complete. Waiting to bid until end of school year. 12/20/18		

Utility Comments

Design & Construction Review (DCR)

Kootenai, Vista - Federal Way

GIS	CM211-38	Contract No	
Prj No	815005.001	ITD Key No	
Project Description	Curb, gutter & attached sidewalks on both sides of Kootenai St from Vista Ave to Federal Way, per the Central Bench Neighborhood Plan. This includes an improved pedestrian facility across the railroad crossing.		

Current Project Phase 19 Construction

Design

Status	88	Prj Mgr	Ryan Cutler
Notice to Proceed	10/8/2014	Consultant	Civil Survey Consultants
Est Completion Date	8/14/2015	Contact	Tim Burgess

Right of Way

Est Start	8/14/2015	ROW Agent	Michele White
Completion Date	3/23/2016	Possession %	100

Construction

Status	0	Contractor	Central Paving Co Inc
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Central Paving to begin construction on 2.21.19. (1.30.19 RC)		

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Rd and Five Mile Rd

GIS IN205-59 **Contract No**

Prj No 318038 **ITD Key No**

Project Description Reconstruct intersection to be a dual lane roundabout with westbound and southbound right turn bypass lanes in accordance with the 2016 CIP.

Current Project Phase 11 Design

Design

Status 72 **Prj Mgr** Ryan Cutler
Notice to Proceed 1/17/2018 **Consultant** HDR Engineering Inc
Est Completion Date 2/8/2019 **Contact** Cameron Waite

Right of Way

Est Start 2/8/2019 **ROW Agent** Dave Serdar
Completion Date 1/24/2020 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 12/18/2020 **Proj Inspector**
Est Compl Date 3/4/2021

Project Status Notes Project in 95% design phase, the east bound right turn lane has been removed from the project moving forward. (RC 1.30.19)

Utility Comments

Design & Construction Review (DCR)

Lake Hazel Reclaim, Maple Grove Rd to Cole Rd - HB312

GIS MMP217-01 **Contract No**

Prj No 518016 **ITD Key No**

Project Description Rehabilitate Lake Hazel Rd between Maple Grove Rd and Cole Rd as part of ACHD's Pavement Mgmt Program. Project to include shoulder and turn lane widening. Project funded all or in part through House Bill 312 funding.

Current Project Phase 19 Construction

Design

Status 100 **Prj Mgr** Sakena Lesmeister

Notice to Proceed 12/8/2017 **Consultant** T-O Engineers Inc

Est Completion Date 7/31/2018 **Contact** Jeff Warner

Right of Way

Est Start 7/31/2018 **ROW Agent** No R/W

Completion Date 7/31/2018 **Possession %** 100

Construction

Status 0 **Contractor**

Notice to Proceed 3/7/2019 **Proj Inspector**

Est Compl Date 5/8/2019

Project Status Notes Project bid on 1/23/19 with Thueson Construction winning bidder. NTP in March 2019. (SL 1/28/19)

Utility Comments

Design & Construction Review (DCR)

Linder Rd and Deer Flat Rd

GIS	IN211-01	Contract No	
Prj No	313024	ITD Key No	13492
Project Description	Federal aid project to improve intersection of Linder Rd and Deer Flat Rd, including curb, gutter, sidewalk, and bike facilities.		

Current Project Phase 15 Right of Way

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	5/16/2014	Consultant	Parametrix Inc
Est Completion Date	9/29/2017	Contact	Cody Janson

Right of Way

Est Start	9/29/2017	ROW Agent	Bill Nelson
Completion Date	3/12/2019	Possession %	85

Construction

Status	0	Contractor	
Notice to Proceed	1/9/2020	Proj Inspector	
Est Compl Date	9/29/2020		

Project Status Notes The project is in the ROW Acquisition Phase and is on schedule. Construction is planned for FY20. [JT III - 1/14/2019]

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Cayuse Creek Dr to Chinden Blvd

GIS	RD202-17	Contract No	
Prj No	517032	ITD Key No	
Project Description	Widen Linder Rd to 5 lanes with curb, gutter, sidewalk, and bike lanes in accordance with 2016 CIP.		

Current Project Phase 17 Bid and Award

Design

Status	76	Prj Mgr	Rodney Ashby
Notice to Proceed	11/9/2016	Consultant	ACHD Design
Est Completion Date	8/11/2017	Contact	

Right of Way

Est Start	8/11/2017	ROW Agent	Michele White
Completion Date	8/24/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	9/23/2019		
Project Status Notes	Bid opening scheduled for 1/09/18. (RA 12/20/18)		

Utility Comments GPR used to verify pothole information as well as identify other underground utilities not discovered during potholing. (SB 5-11-2017)

Design & Construction Review (DCR)

Linder Rd, Franklin Rd to Pine Ave

GIS RD213-16 **Contract No**

Prj No 516019 **ITD Key No**

Project Description Widen Linder Road to 5 lanes with storm drain, curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes upgrade of the Union Pacific Railroad crossing, irrigation crossings and Bridge #131. Project is the top priority safe routes to school request (2015) from the West Ada School District.

Current Project Phase 16 Shelved/Bid Ready

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed **Consultant** HW Lochner Inc
Est Completion Date **Contact** Vance Henry

Right of Way

Est Start 12/22/2016 **ROW Agent** Michele White
Completion Date **Possession %** 100

Construction

Status 0 **Contractor**
Notice to Proceed **Proj Inspector**

Est Compl Date

Project Status Notes Development agreement has be finalized and sent to the developer for signature. Lochner has recieved a supplemental contract to revise or final design plans due to this development. This development will relocate the 8 mile lateral at the parcel located the

Utility Comments

Design & Construction Review (DCR)

Linder Rd, Ustick Rd to McMillan Rd

GIS RD202-18 **Contract No**

Prj No 517024 **ITD Key No**

Project Description Widen Linder Rd to 5 lanes with curb, gutter, sidewalk, and a Level 2 bike facility in accordance with the 2016 CIP.

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Rodney Ashby
Notice to Proceed	12/19/2016	Consultant	Civil Survey Consultants
Est Completion Date	1/8/2018	Contact	Matt Hart

Right of Way

Est Start	8/15/2016	ROW Agent	Becca Randall
Completion Date	11/20/2018	Possession %	100

Construction

Status		Contractor	
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	9/23/2019		
Project Status Notes	Bid opening scheduled for 1/09/18. (RA 12/20/18)		

Utility Comments

Design & Construction Review (DCR)

Linder Road and Saguaro Drive - PHB

GIS CM217-24 **Contract No**

Prj No 318036 **ITD Key No**

Project Description Install a pedestrian hybrid beacon (PHB) on the south side of Linder Rd at Saguaro Dr on a 25' signal pole. Replace the ramp on the southeast corner of the intersection with ADA compliant directional ramps. Replace the ramp on the northeast corner of the intersection with an ADA compliant directional ramp.

Current Project Phase 21 Substantially Complete

Design

Status 100 **Prj Mgr** Dave Rader
Notice to Proceed 12/13/2017 **Consultant** Precision Engineering LLC
Est Completion Date **Contact** Joel Grounds

Right of Way

Est Start 3/23/2018 **ROW Agent** Michele White
Completion Date 4/27/2018 **Possession %** 100

Construction

Status 100 **Contractor** Quality Electric Inc
Notice to Proceed 10/3/2018 **Proj Inspector**
Est Compl Date 11/15/2018
Project Status Notes Project is substantially complete. (DJR 1/15/19)

Utility Comments

Design & Construction Review (DCR)

Locust Grove Rd and Chinden Blvd Intersection

GIS IN209-06 **Contract No**

Prj No 318048 **ITD Key No**

Project Description Widen Locust Grove Rd at the intersection of Chinden and Locust Grove to three lanes on the north side and five lanes on the south side to match the ITD cross-section at this intersection. North of Chinden install attached five foot sidewalks, curb and gutter, and bike lanes. South of Chinden, install curb, gutter, and a detached 5' sidewalk on both sides of Locust Grove. Purchase ROW for future buildout of a displaced left intersection and two southbound receiving lanes.

Current Project Phase 11 Design

Design

Status 52 **Prj Mgr** Rodney Ashby

Notice to Proceed 8/1/2018 **Consultant**

Est Completion Date **Contact**

Right of Way

Est Start 9/4/2018 **ROW Agent** Dave Serdar

Completion Date 8/19/2019 **Possession %** 18

Construction

Status 0 **Contractor**

Notice to Proceed 12/30/2019 **Proj Inspector**

Est Compl Date 5/20/2020

Project Status Notes Developing final plans. ROW acquisition is continuing. (RA 12/20/18)

Utility Comments

Design & Construction Review (DCR)

Locust Grove Rd, Victory Rd to Overland Rd

GIS RD202-44 **Contract No**

Prj No **ITD Key No**

Project Description Widen Locust Grove Rd to five lanes in accordance with the 2016 Capital Improvements Plan. Install 5' detached sidewalks and buffered bike lanes. Relocate the Pedestrian Hybrid Beacon (PHB) at Bassett Street. Install a Pedestrian Hybrid Beacon at Time Zone Dr. Relocate impacted utility poles and the utility boxes at Doberman. Replace the bridge #2087 over Nine Mile Creek with a stiff leg culvert to accommodate final cross section.

Current Project Phase 11 Design

Design

Status 14 **Prj Mgr** Ryan Cutler

Notice to Proceed 12/5/2018 **Consultant**

Est Completion Date 1/8/2020 **Contact**

Right of Way

Est Start 1/8/2020 **ROW Agent** Dave Serdar

Completion Date 6/11/2021 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 10/13/2021 **Proj Inspector**

Est Compl Date 12/29/2021

Project Status Notes Project in beginning phase of design. (RC 1.30.19)

Utility Comments

Design & Construction Review (DCR)

Main St and Idaho St, 16th St to Broadway Ave - HB312

GIS SM217-04 **Contract No**

Prj No 518021 **ITD Key No**

Project Description Rehabilitate the pavement on Main St and on Idaho St, both between 16th St and Broadway Ave as part of the Downtown Boise Implementation Plan. Projected funded all or in part through House Bill 312 Funding.

Current Project Phase 11 Design

Design

Status	95	Prj Mgr	Cody Homan
Notice to Proceed	6/14/2018	Consultant	Kittelson & Associates
Est Completion Date	11/14/2018	Contact	Yuri Mereszczak

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/10/2019	Proj Inspector	
Est Compl Date	8/29/2019		

Project Status Notes Finalizing design. Continuing from design work done as part of the 2017 DBIP project. Planning to bid with the 2019 DBIP project. (CH 01/30/19)

Utility Comments

Design & Construction Review (DCR)

Maple Grove Rd, Victory Rd to Overland Rd

GIS RD207-22 **Contract No**

Prj No 517039 **ITD Key No**

Project Description Widen Maple Grove Rd to 5 lanes with curb, gutter, sidewalk, & bike lanes in accordance with the 2012 CIP. Project includes reconstruction/widening of Maple Grove bridges #1237, #1238, and #1242 and installation of enhanced pedestrian crossings at Targee and Maple Grove Elementary.

Current Project Phase 11 Design

Design

Status	69	Prj Mgr	Ryan Cutler
Notice to Proceed	12/14/2016	Consultant	Horrocks Engineers Inc
Est Completion Date	2/6/2019	Contact	Heidi Carter

Right of Way

Est Start	2/21/2019	ROW Agent	Bill Nelson
Completion Date	6/26/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/12/2020	Proj Inspector	
Est Compl Date	9/29/2021		
Project Status Notes	Project currently in 95% design, north leg of the Maple Grove and Victory intersection is being added to the design. (RC 1.30.19)		

Utility Comments

Design & Construction Review (DCR)

McMillian Rd, Westview Dr to Maple Grove Rd

GIS CM214-01 **Contract No**

Prj No 816031 **ITD Key No**

Project Description Complete sidewalk on the south side and an asphalt pathway on the north side of McMillan Rd from Westview Dr to Maple Grove Rd. Project includes installation of an enhanced pedestrian crossing (PHB) at Mitchell St.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	94	Prj Mgr	Sakena Lesmeister
Notice to Proceed	11/5/2015	Consultant	ACHD Design
Est Completion Date	9/6/2017	Contact	Jeremy Andree

Right of Way

Est Start	9/6/2017	ROW Agent	Michele White
Completion Date	7/25/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	8/19/2020	Proj Inspector	
Est Compl Date	12/1/2020		
Project Status Notes	Project shelved until construction year 2020. (SL 12/21/18)		

Utility Comments

Design & Construction Review (DCR)

Meridian Rd, Cherry Ln to Ustick Rd

GIS RD207-23 **Contract No**

Prj No 516027 **ITD Key No**

Project Description Widen Meridian Rd to 5 lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2012 CIP. Project includes reconstruction/widening of Meridian Rd Bridges #2045 and #126X and enhanced pedestrian crossings at James Ct and Woodbury Dr.

Current Project Phase 15 Right of Way

Design

Status	61	Prj Mgr	Brian McCarthy
Notice to Proceed	12/7/2015	Consultant	Civil Survey Consultants
Est Completion Date	12/19/2016	Contact	Tim Burgess

Right of Way

Est Start	12/19/2016	ROW Agent	Renee Jayo
Completion Date	2/8/2019	Possession %	95

Construction

Status	0	Contractor	
Notice to Proceed	11/4/2019	Proj Inspector	
Est Compl Date	8/7/2020		
Project Status Notes	R/W phase is on going. Construction programmed for FY20. (BM, 1-15-19)		
Utility Comments	Utility comments acquired. Idaho Power IUE corridor in project		

Design & Construction Review (DCR)

Orchard Access Rd Maintenance - HB312

GIS	OV219-01	Contract No	
Prj No	519016	ITD Key No	
Project Description	Rehabilitate Orchard Access Road between the Railroad Crossing to 2.75 miles S/O I-84 as part of ACHD's Pavement Management Program. Project funded all or in part through house bill 312 funding.		

Current Project Phase 11 Design

Design

Status	80	Prj Mgr	Dave Rader
Notice to Proceed	10/31/2018	Consultant	ACHD Design
Est Completion Date		Contact	

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	5/8/2019	Proj Inspector	
Est Compl Date	7/19/2019		
Project Status Notes	ACHD reviewed Geo-technical report submitted by American Geo-Technics. Recieved final report on 1/12/19. Advancing to 95% design. (1/15/19 DJR)		

Utility Comments

Design & Construction Review (DCR)

Osage St Bridge 1451

GIS MI214-12 **Contract No**

Prj No 217027 **ITD Key No**

Project Description Replace Bridge #1451 over the Thurman Mill Canal on Osage Street as part of ACHD's Bridge Maintenance Program. Bridge to be designed and constructed concurrently with 46th Street Bridge #1452. City requests bridge be constructed to accommodate bike and pedestrian facilities.

Current Project Phase 19 Construction

Design

Status	99	Prj Mgr	Dave Rader
Notice to Proceed	11/23/2016	Consultant	Elite Edge Engineers
Est Completion Date	7/11/2017	Contact	Lisa Vernon

Right of Way

Est Start	7/11/2017	ROW Agent	Bill Nelson
Completion Date	5/1/2018	Possession %	100

Construction

Status	2	Contractor	Knife River
Notice to Proceed	1/14/2019	Proj Inspector	
Est Compl Date	4/4/2019		

Project Status Notes NTP was accelerated to 1/16/19 to allow for the construction of the 46th Street and Osage Street bridges to be phased. Potholing started on 1/9/19. (DJR 1/15/19)

Utility Comments

Design & Construction Review (DCR)

Overland Rd, Columbus St to Federal Way

GIS CM210-70 **Contract No**

Prj No 815001.009 **ITD Key No**

Project Description Connect existing sidewalks on north & south sides of Overland Rd between Columbus St & Federal Way. Improvements include rebuild of existing railroad crossing that is signalized but does not have sidewalks.

Current Project Phase 19 Construction

Design

Status	88	Prj Mgr	Ryan Cutler
Notice to Proceed	12/5/2014	Consultant	WH Pacific
Est Completion Date	9/30/2016	Contact	Jeff Werner

Right of Way

Est Start	9/29/2014	ROW Agent	Renee Jayo
Completion Date	11/6/2017	Possession %	100

Construction

Status	0	Contractor	Central Paving Co Inc
Notice to Proceed	2/21/2019	Proj Inspector	
Est Compl Date	6/28/2019		
Project Status Notes	Central Paving to begin construction on 2.21.19. (1.30.19 RC)		

Utility Comments

Design & Construction Review (DCR)

Parkinson St Bridge 1450

GIS MI214-08 **Contract No**

Prj No 217004 **ITD Key No**

Project Description Replace bridge #1450 over Spoils Bank Canal on Parkinson St as part of ACHD's Bridge Maintenance Program. Replace existing CMP with 6' elliptical RCP and extend to future width to accommodate curb, gutter and sidewalks. In-house design.

Current Project Phase 18 Ready CON

Design

Status	100	Prj Mgr	Dave Rader
Notice to Proceed	10/7/2016	Consultant	ACHD Design
Est Completion Date	10/1/2017	Contact	Ramon Wells

Right of Way

Est Start	7/7/2017	ROW Agent	Dave Serdar
Completion Date	2/20/2018	Possession %	100

Construction

Status	0	Contractor	Diamond Contractors LLC
Notice to Proceed	2/4/2019	Proj Inspector	

Est Compl Date 3/28/2019

Project Status Notes Preconstruction meeting is scheduled for January 8th, 2018. NTP is February 4th, 2018. (DJR 1/19/19)

Utility Comments

Design & Construction Review (DCR)

Phillippi St, Malad St to Targee St

GIS NE204.01 **Contract No**

Prj No 816002.017 **ITD Key No**

Project Description Complete curb, gutter, & sidewalk improvements on both sides of Phillippi St between Malad St and Targee St in accordance with the Central Bench Neighborhood Plan.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	93	Prj Mgr	Joe Tate
Notice to Proceed	4/7/2016	Consultant	Riedesel Engineering Inc
Est Completion Date	4/12/2017	Contact	Pierson Dewit

Right of Way

Est Start	4/12/2017	ROW Agent	Michele White
Completion Date	8/7/2017	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/4/2021	Proj Inspector	
Est Compl Date	7/15/2021		
Project Status Notes	The final submittal was received on 9/28/17 and the project is now shelf-ready. [JT III - 1/14/2019]		

Utility Comments

Design & Construction Review (DCR)

Phillippi Street, Targee Street to Overland Road

GIS	CM210-49	Contract No	
Prj No	817021.001	ITD Key No	
Project Description	Construct curb, gutter & sidewalk on the east side of Phillippi St between Targee St & Overland Rd in accordance with the Central Bench Neighborhood Plan. Project includes a partial pavement rehabilitation.		

Current Project Phase 15 Right of Way

Design

Status	74	Prj Mgr	Dave Rader
Notice to Proceed		Consultant	ACHD Design
Est Completion Date		Contact	Jeremy Andree

Right of Way

Est Start	9/6/2016	ROW Agent	Dave Serdar
Completion Date		Possession %	36

Construction

Status	0	Contractor	
Notice to Proceed		Proj Inspector	
Est Compl Date			
Project Status Notes	Project is in right-of-way phase. DJR (1/18/19)		

Utility Comments

Design & Construction Review (DCR)

Pierce St, Washington St to Shenandoah Dr

GIS CM211-34 **Contract No**

Prj No 818041 **ITD Key No**

Project Description Complete sidewalks on Pierce St from Washington St to Shenandoah Dr to improve pedestrian safety for students walking to Roosevelt Elementary.

Current Project Phase 15 Right of Way

Design

Status 81 **Prj Mgr** Chris Dayley

Notice to Proceed 12/29/2017 **Consultant** T-O Engineers Inc

Est Completion Date 9/27/2018 **Contact** Pat Colwell

Right of Way

Est Start 9/28/2018 **ROW Agent** Dave Serdar, Becca Randall

Completion Date 10/11/2019 **Possession %** 0

Construction

Status 0 **Contractor**

Notice to Proceed 2/20/2020 **Proj Inspector**

Est Compl Date 4/30/2020

Project Status Notes Project design is complete and in ROW. (CD 1/24/19)

Utility Comments

Design & Construction Review (DCR)

Poplar St, Cole Rd to Raymond St (north side)

GIS CM211-22 **Contract No**

Prj No 816003.004 **ITD Key No**

Project Description Complete curb, gutter & sidewalk on the north side of Poplar St, btwn Cole Rd & Raymond St in accordance with the West Bench Neighborhood Plan. Project will improve connectivity to Koelsh Elementary & Fairmont Junior High.

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Chris Dayley
Notice to Proceed	2/1/2016	Consultant	ACHD Design
Est Completion Date	1/26/2017	Contact	Pierson Dewit

Right of Way

Est Start	1/26/2017	ROW Agent	Renee Jayo
Completion Date	9/26/2018	Possession %	100

Construction

Status	0	Contractor	Alta Construction
Notice to Proceed	2/7/2019	Proj Inspector	
Est Compl Date	5/17/2019		

Project Status Notes Project was bid on 12/19/18 and has been transferred to Chris Dayley as the new project manager. The Pre-Construction meeting is scheduled for Thursday Jan 24. (CD 1/24/19)

Utility Comments

Design & Construction Review (DCR)

Roosevelt St, Rose Hill St to Emerald St (West Side)

GIS CM211-25 **Contract No**

Prj No 816002.016 **ITD Key No**

Project Description Construct sidewalks on the west side of Roosevelt St between Rose Hill St & Emerald St in accordance with the Central Bench Neighborhood Plan. Project will improve connectivity for students attending Jefferson Elementary. Project also includes full width pavement maintenance under project #517018.

Current Project Phase 15 Right of Way

Design

Status	99	Prj Mgr	Brian McCarthy
Notice to Proceed	11/25/2015	Consultant	Precision Engineering LLC
Est Completion Date	6/22/2017	Contact	Joel Grounds

Right of Way

Est Start	6/22/2017	ROW Agent	Bill Nelson
Completion Date	9/24/2018	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/3/2022	Proj Inspector	
Est Compl Date	5/24/2022		
Project Status Notes	Construction has been reprogrammed for FY22. (BM, 1-15-19)		

Utility Comments

Design & Construction Review (DCR)

Shamrock Ave Bridge No 1424

GIS	MI215-09	Contract No	
Prj No	219024	ITD Key No	
Project Description	Replace Bridge #1424 over the South Slough on Shamrock Avenue as part of ACHD's Bridge Maintenance Program.		

Current Project Phase 10 Ready DSN

Design

Status	9	Prj Mgr	Joe Tate
Notice to Proceed	1/17/2019	Consultant	Elite Edge Engineers
Est Completion Date	7/15/2019	Contact	Pierson Dewit / Future Selected I

Right of Way

Est Start	7/15/2019	ROW Agent	Dave Serdar
Completion Date	9/30/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/21/2021	Proj Inspector	
Est Compl Date	6/7/2021		
Project Status Notes	The Design Kickoff Meeting is scheduled for 1/23/19.		[JT III - 1/14/19]
Utility Comments	N/A		

Design & Construction Review (DCR)

Shoshone St Bikeway, Canal St to Capital Blvd

GIS BK213-04 **Contract No**

Prj No 818014 **ITD Key No**

Project Description

Current Project Phase 11 Design

Design

Status	5	Prj Mgr	Brian McCarthy
Notice to Proceed	1/29/2019	Consultant	Kittelson & Associates
Est Completion Date	8/14/2019	Contact	

Right of Way

Est Start	8/14/2019	ROW Agent	Dave Serdar
Completion Date	1/31/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	5/21/2020	Proj Inspector	
Est Compl Date	8/31/2020		

Project Status Notes

Utility Comments

Design & Construction Review (DCR)

State St and Pierce Park Ln

GIS IN210-03 **Contract No**

Prj No 317044 **ITD Key No**

Project Description Rebuild the State Street and Pierce Park Ln intersection in accordance with the State Street Transit and Traffic Operations Plan (TTOP). The State Street TTOP call for expanding State Street to three lanes in each direction with bike lanes and a center turn lane. The two outermost vehicular lanes would eventually be reserved for buses and high occupancy vehicles. The Pierce Park leg of the intersection will need to be reconfigured to intersect State Street at between 75 and 90 degrees.

Current Project Phase 11 Design

Design

Status	70	Prj Mgr	Joe Tate
Notice to Proceed	1/2/2018	Consultant	Parametrix Inc
Est Completion Date	4/8/2019	Contact	Cody Janson

Right of Way

Est Start	4/8/2019	ROW Agent	Bill Nelson
Completion Date	9/2/2020	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	1/14/2021	Proj Inspector	
Est Compl Date	10/27/2021		
Project Status Notes	The project is in the design phase and is on schedule. [JT III - 1/14/19]		

Utility Comments

Design & Construction Review (DCR)

State St and Wylie Ln Pedestrian Crossing

GIS	CM215-29	Contract No	
Prj No	318028	ITD Key No	
Project Description	Install a Pedestrian Hybrid Beacon on the east side of Wylie Ln with a crosswalk. Mast arms will be required on both sides of State St. Project to be coordinated with the State St and Collister Dr project.		

Current Project Phase 19 Construction

Design

Status	100	Prj Mgr	Sakena Lesmeister
Notice to Proceed	1/25/2018	Consultant	Precision Engineering LLC
Est Completion Date	8/21/2018	Contact	

Right of Way

Est Start	8/21/2018	ROW Agent	Becca Randall
Completion Date		Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	3/25/2019	Proj Inspector	
Est Compl Date	6/4/2019		
Project Status Notes	Project was bid with 14th and Fort Street project earlier this month. Hawkeye Builders is the contractor and NTP is in early March 2019. (SL 1/28/19)		

Utility Comments

Design & Construction Review (DCR)

State St Bridge 1408 w-o Collister Dr

GIS	MI210-02	Contract No	
Prj No	211021	ITD Key No	
Project Description	Replacement of bridge over the Boise Valley Canal 0.2 miles west of Collister Drive.		

Current Project Phase 19 Construction

Design

Status	73	Prj Mgr	Ryan Cutler
Notice to Proceed	10/29/2012	Consultant	ACHD Design
Est Completion Date	3/7/2014	Contact	Kraig Wartman

Right of Way

Est Start	3/7/2014	ROW Agent	Renee Jayo
Completion Date	12/23/2014	Possession %	100

Construction

Status	53	Contractor	
Notice to Proceed	11/7/2018	Proj Inspector	
Est Compl Date	3/13/2019		
Project Status Notes	Project is currently under construction with an anticipated completion of March 15, 2019 (RC 1.30.19)		

Utility Comments

Design & Construction Review (DCR)

State St, 16th to 23rd Street Lighting Improvements

GIS	MIS216-02	Contract No	
Prj No	717040	ITD Key No	20275
Project Description	This Local Highway Safety Improvement Project (LHSIP) is a federal aid safety project to install continuous street lighting to improve visibility and reduce nighttime crashes.		

Current Project Phase 11 Design

Design

Status	89	Prj Mgr	Joe Tate
Notice to Proceed	1/26/2018	Consultant	Precision Engineering LLC
Est Completion Date	11/5/2018	Contact	Joel Grounds

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	6/10/2019	Proj Inspector	
Est Compl Date	10/30/2019		
Project Status Notes	The project is in the design phase and is on schedule. [JT III - 1/14/19]		

Utility Comments

Design & Construction Review (DCR)

State Street and Collister Drive

GIS	IN203-21	Contract No	
Prj No	713014	ITD Key No	13481
Project Description	Federal Aid project to improve intersection improve the intersection of State St and Collister Dr, including realignment of the Collister Dr leg, curb, gutter, sidewalk, and bike lanes in accordance with the State St TTOP and the 2016 CIP. Project includes State St Bridge #2038.		

Current Project Phase 19 Construction

Design

Status	99	Prj Mgr	Ryan Cutler
Notice to Proceed	3/5/2014	Consultant	HDR Engineering Inc
Est Completion Date	9/8/2017	Contact	Tracy Elwein

Right of Way

Est Start	3/27/2017	ROW Agent	Renee Jayo
Completion Date	2/8/2018	Possession %	100

Construction

Status	22	Contractor	Concrete Placing Co Inc
Notice to Proceed	11/5/2018	Proj Inspector	
Est Compl Date	9/9/2019		
Project Status Notes	Project is currently under construction. (RC 1.30.19)		

Utility Comments Century Link will have to relocate a vault in the existing intersection due to the new alignment of the box culvert for the canal. GF 11/23/15

Design & Construction Review (DCR)

Ten Mile Rd and Amity Rd

GIS IN205-03 **Contract No**

Prj No 308004 **ITD Key No**

Project Description Construct a multi-lane roundabout at the intersection of Ten Mile Rd and Amity Rd to maintain efficient and safe traffic operations. Project includes Ten Mile Bridge #1182.

Current Project Phase 15 Right of Way

Design

Status 94 **Prj Mgr** Brian McCarthy

Notice to Proceed 12/2/2016 **Consultant** ACHD Design

Est Completion Date 9/11/2018 **Contact** Jeremy Andree

Right of Way

Est Start 9/11/2018 **ROW Agent** Bill Nelson

Completion Date 10/1/2019 **Possession %** 21

Construction

Status 0 **Contractor**

Notice to Proceed 12/13/2021 **Proj Inspector**

Est Compl Date 5/6/2022

Project Status Notes R/W phase is scheduled for FY19. Construction is currently programmed for FY22. (BM, 1-18-19)

Utility Comments

Design & Construction Review (DCR)

Ten Mile Rd, McMillan Rd to Chinden Blvd

GIS	RD202-31	Contract No	
Prj No	518030	ITD Key No	
Project Description	Widen Ten Mile Rd to five lanes with curb, gutter, sidewalk and bike lanes in accordance with the 2016 CIP.		

Current Project Phase 12 Design In House

Design

Status	92	Prj Mgr	Rodney Ashby
Notice to Proceed	11/6/2017	Consultant	ACHD Design
Est Completion Date	12/7/2018	Contact	David Sasso

Right of Way

Est Start	12/7/2018	ROW Agent	Bill Nelson
Completion Date	7/31/2019	Possession %	0

Construction

Status	0	Contractor	
Notice to Proceed	11/14/2019	Proj Inspector	
Est Compl Date	3/27/2020		
Project Status Notes	99% plans and ROW plans submitted. ROW is beginning appraisals. (RA 12/20/18)		
Utility Comments	Pothole 4-15-2018 SCB		

Design & Construction Review (DCR)

Ten Mile Road, Ustick Road to McMillan Road

GIS RD202-32 **Contract No**

Prj No 518001 **ITD Key No**

Project Description Widen Ten Mile Road from 2 to 5 lanes with curb, gutter and sidewalk and bike lanes in accordance with 2016 CIP. Five detached sidewalks will be constructed on each side of the street. New pedestrian hybrid beacons will be installed at both the Five Mile Creek Pathway and just south of Vecenza way. The project also includes replacing bridge #2044 over the Five Mile Creeek and bridge #1103 over the Creason Lateral.

Current Project Phase 15 Right of Way

Design

Status	92	Prj Mgr	Dave Rader
Notice to Proceed	10/18/2017	Consultant	Civil Survey Consultants
Est Completion Date	10/16/2018	Contact	Matt Hart

Right of Way

Est Start	10/16/2018	ROW Agent	Renee Jayo
Completion Date	1/17/2019	Possession %	100

Construction

Status	0	Contractor	
Notice to Proceed	1/13/2020	Proj Inspector	
Est Compl Date	9/22/2020		
Project Status Notes	Project in right-of-way. (DJR 12/26/2018)		

Utility Comments

Design & Construction Review (DCR)

Treasure Valley Smart Arterial Management

GIS	ITS217-02	Contract No	
Prj No	718044	ITD Key No	20782

Project Description Project will install new advance traffic signal controllers and radar vehicle detection systems at 82 signalized intersections in Ada County. Project will also install Bluetooth units (40), audible pedestrian signals and new countdown heads (100), and will install DSRC radios at 20 intersections to send traffic data to 20 test vehicles.

Current Project Phase 08 ITS

Design

Status	Prj Mgr	Joe Tate
Notice to Proceed	Consultant	ACHD Design
Est Completion Date	Contact	Pierson Dewitt

Right of Way

Est Start	ROW Agent	Dave Serdar
Completion Date	Possession %	

Construction

Status	Contractor
Notice to Proceed	Proj Inspector
Est Compl Date	

Project Status Notes Best Value Request-for-Proposals for a portion of the procurement of some traffic materials in FY18/19 and Construction planned for FY19 & FY20. [JT III- 1/14/19]

Utility Comments

Design & Construction Review (DCR)

Ustick Rd and Milwaukee St School Zone

GIS CM217-53 **Contract No**

Prj No 819014 **ITD Key No**

Project Description Pavement rehabilitation and upgrade pedestrian ramps on specified residential street segments. Segments identified as part of ACHD's Pavement Management Program. Project funded or in part through House Bill 312 funding.

Current Project Phase 10 Ready DSN

Design

Status 32 **Prj Mgr** Dave Rader
Notice to Proceed 12/6/2018 **Consultant** Six Mile Engineering PA
Est Completion Date **Contact** Larry White

Right of Way

Est Start 6/10/2019 **ROW Agent** Renee Jayo
Completion Date 9/9/2019 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 6/1/2020 **Proj Inspector**
Est Compl Date 8/11/2020
Project Status Notes Scope of Work is being developed for the professional service agreement. Six Mile Engineering will be the design consultant. (12/26/18 DJR)

Utility Comments

Design & Construction Review (DCR)

Valley St, Lake Hazel Rd to La Grange St

GIS CM214-61 **Contract No**

Prj No 819027 **ITD Key No**

Project Description Complete curb, gutter, sidewalk, and parking and bike lanes on the west side of Valley Street from approximately 1,300 feet north of Lake Hazel and extends a distance of approximately 1,300 feet north to Lagrange Street, including a segment on Lagrange Street as well.

Current Project Phase 04 Scope

Design

Status 7 **Prj Mgr** Chris Dayley

Notice to Proceed 1/14/2019 **Consultant** Six Mile Engineering PA

Est Completion Date **Contact**

Right of Way

Est Start **ROW Agent** Dave Serdar, Renee Jayo

Completion Date **Possession %**

Construction

Status 0 **Contractor**

Notice to Proceed 3/9/2021 **Proj Inspector**

Est Compl Date 6/9/2021

Project Status Notes The Kick-Off meeting was held on Jan 22, 2019 (CD 1/25/19)

Utility Comments N/A

Design & Construction Review (DCR)

Victory Rd and Locust Grove Rd Roundabout

GIS IN215-06 **Contract No**

Prj No **ITD Key No**

Project Description Replace intersection of Victory Rd and Locust Grove Rd with a two lane roundabout in accordance with the 2016 Capital Improvements Plan. Shift the roundabout slightly to the northeast of the center of the existing intersection to minimize right- of-way impacts.

Current Project Phase 11 Design

Design

Status 15 **Prj Mgr** Ryan Cutler
Notice to Proceed 12/5/2018 **Consultant** ACHD Design
Est Completion Date 12/31/2019 **Contact**

Right of Way

Est Start 12/31/2019 **ROW Agent**
Completion Date 6/18/2021 **Possession %** 0

Construction

Status 0 **Contractor**
Notice to Proceed 10/20/2021 **Proj Inspector**
Est Compl Date 1/6/2022
Project Status Notes Project in beginning phase of design. (RC 1.30.19)

Utility Comments

Design & Construction Review (DCR)

Victory Rd and Standing Timber Ave Pedestrian Crossing

GIS CM215-19 **Contract No**

Prj No 318032 **ITD Key No**

Project Description Installation of a Pedestrian hybrid beacon (PHB) on the west side of Standing Timber Ave. across from Victory Rd. Install directional ramps on both sides of intersection and place ramps just west of the existing crossing to avoid impacts to storm drain infrastructure.

Current Project Phase 16 Shelved/Bid Ready

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	1/11/2018	Consultant	CH2M Hill Engineers Inc
Est Completion Date	7/20/2018	Contact	George Van Horn

Right of Way

Est Start	4/23/2018	ROW Agent	Michele White
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	4/27/2020	Proj Inspector	
Est Compl Date	7/7/2020		
Project Status Notes	The project is shelved / bid ready. [JT III- 1/14/19]		

Utility Comments

Design & Construction Review (DCR)

Victory Rd Bridge 1275

GIS MI203-01

Contract No

Prj No 205059

ITD Key No

Project Description Replace and widen the bridge to 3 lanes over the Eight Mile Lateral. The existing structure is narrow and several new subdivisions in the area have increased the amount of traffic in the area.

Current Project Phase 17 Bid and Award

Design

Status	100	Prj Mgr	Joe Tate
Notice to Proceed	3/5/2013	Consultant	ACHD Design
Est Completion Date	1/15/2015	Contact	Ramon Wells

Right of Way

Est Start	1/15/2015	ROW Agent	Bill Nelson, Renee Jayo
Completion Date	11/30/2017	Possession %	100

Construction

Status	7	Contractor	Granite Excavation
Notice to Proceed	1/7/2019	Proj Inspector	
Est Compl Date	5/13/2019		
Project Status Notes	The Construction Notice-to-Proceed was issued on 1/7/19. [JT III - 1/14/2019]		

Utility Comments

Design & Construction Review (DCR)

Warm Springs Ave, Glacier Dr to Glacier Dr

GIS CM217-01 **Contract No**

Prj No 819023 **ITD Key No**

Project Description Construct sidewalk on the north side of Warm Springs Avenue from 320' northwest of Glacier Drive to the southeast corner of Riverland Terrace Subdivision. Priority request from the Boise School District.

Current Project Phase 11 Design

Design

Status	9	Prj Mgr	Joe Tate
Notice to Proceed	1/7/2019	Consultant	Precision Engineering LLC
Est Completion Date	9/20/2019	Contact	Pierson Dewit / Future Selected C

Right of Way

Est Start		ROW Agent	No R/W
Completion Date		Possession %	

Construction

Status	0	Contractor	
Notice to Proceed	3/26/2020	Proj Inspector	
Est Compl Date	6/26/2020		
Project Status Notes	The Design Kickoff Meeting is scheduled for 1/23/19.		[JT III - 1/14/19]
Utility Comments	N/A		



**Leading transportation innovation - Investing in Communities.
We drive quality transportation for all Ada County...Anytime, Anywhere!**