



Paul Woods, President
 Rebecca W. Arnold, Vice President
 Sara M. Baker, Commissioner
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner

Weekly Construction Project Status June 16, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 Arterial and Collector Capital Maintenance	Sunroc Corporation	\$1.1 Mil	August 2017
<ul style="list-style-type: none"> ▶ Contract includes work on the following segments: <ul style="list-style-type: none"> • Ballantyne, Floating Feather to Beacon Light <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes manhole adjustments and striping. • Columbia, Locust Grove to Eagle <ul style="list-style-type: none"> ▪ Complete. • Franklin Street, Maple to Coston • Haines Street, Franklin to north end (north of Shenandoah) • McKinley Street, Avenue D to Maple • Park Blvd, Broadway to Walnut • Ranch Drive, Eagle Road to Eagle Hills Way <ul style="list-style-type: none"> ▪ Concrete work is on-going. 			
2017 Cul-de-Sac	Boswell Asphalt Paving	\$512,000	June 2017
<ul style="list-style-type: none"> ▶ Work is about 50% complete. 			
2017 Microseal	R L Young Paving Inc.	\$220,000	August 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held May 19th. ▶ Waiting on revised schedule from contractor on start dates. 			
2017 Residential Capital Maintenance	Idaho Materials & Construction	\$2 Mil	August 2017
<ul style="list-style-type: none"> ▶ Crews working on concrete curb, gutter, and sidewalk improvements in various locations. ▶ Milling and paving are done. Crews working on repairs and general clean-up. 			
Alpine St, Orchard St to Randall St	Gabbert & Edwards Construction	\$546,000	September 2017
<ul style="list-style-type: none"> ▶ All of the saw cutting is complete. ▶ Working on seepage beds and storm drain. ▶ Some sidewalk has been completed. ▶ Excavation has started on the west end of the project. 			
Camas Street- Orchard Street to Roosevelt Street	Sunroc Corporation	\$1.2 Million	September 2017
<ul style="list-style-type: none"> ▶ Idaho Power is complete. Waiting on Century Link to transfer off the poles. ▶ Work scheduled to start next Monday. 			
Cameron and Fairfield Pedestrian Improvements	Diamond Contractors, LLC	\$720,000	July 2017
<ul style="list-style-type: none"> ▶ Placing curb, gutter, and sidewalk on Fairfield. ▶ All of the excavation is complete ▶ Finishing seepage beds on Fairfield ▶ Some work may start on Cameron. 			

Project Name	Contractor	Contract Amount	Completion
Collister Drive Pedestrian Improvements	Diamond Contractors, LLC	\$99,000	June 2017
<ul style="list-style-type: none"> ▶ The majority of the concrete is complete. ▶ A pole needs to be relocated before the work can be completed. 			
Cloverdale Yard Site Improvements	Central Paving	\$734,000	July 2017
<ul style="list-style-type: none"> ▶ Excavating the swales and placing sprinkler lines. 			
Eagle Road Bridge #1029	Knife River	\$902,725	October 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is June 22nd. ▶ Anticipated Notice to Proceed is July 31st. 			
Fairview and Cole Intersection	Knife River	\$3.8 Million	August 2017
<ul style="list-style-type: none"> ▶ North Cole is closed. ▶ Concrete paving was placed on the NW side of Fairview. ▶ Working to get the NW side of Cole ready for concrete paving. 			
Franklin, Ten Mile to Black Cat¹	Idaho Material & Construction	\$6.5 Million	September 2017
<ul style="list-style-type: none"> ▶ Concrete paving is complete for the first phase. ▶ Excavation is complete on the south side of Franklin. Crews working on placement of base gravels. ▶ Crews working on concrete placements for curb, gutter, and sidewalk on the south side of Franklin. ▶ Asphalt paving is scheduled for the week of June 19th. 			
Jefferson St, Whitewater Park Blvd to 27th Madison St, Whitewater Park Blvd to 27th	Sunroc Corporation	\$396,000	August 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on March 21st. ▶ The water line on Madison is being replaced. Work started June 8th. ▶ Crews anticipate starting on Jefferson, 27th to 29th on June 19th. ▶ Jefferson, 29th to Whitewater Park Blvd is delayed pending sewer work at Whittier Elementary School. 			
Kuna-Mora Road Rehabilitation, Pleasant Valley Road to I-84	Knife River	\$1.1 Mil	July 2017
<ul style="list-style-type: none"> ▶ Project is complete. ▶ Idaho Fish and Game work will take place later this month. 			
Lake Hazel Rd Reclaim, Five Mile Rd/ Maple Grove Rd and Lake Hazel Rd, Pearl Jensen Ave / Acacia Ave	Knife River Corporation	\$635,000	September 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held June 8th. ▶ Anticipated Notice to Proceed is July 10th. 			
Overland & Vista Street Lighting LHSIP	Quality Electric	\$79,000	May 2017
<ul style="list-style-type: none"> ▶ Work started May 24th. Any work requiring lane closures is being done at night. ▶ All underground conduit and foundation work is complete. 			
Plaza Drive Extension	Sunroc Corporation	\$874,000	August 2017
<ul style="list-style-type: none"> ▶ The majority of excavation is complete and pit run is being placed. ▶ Most of the storm drain is complete. ▶ Eagle Water is impacting the schedule. 			
Targee St., Maple Grove Rd. to Penninger Dr. / Targee St. #1246 Farmers Lateral	Central Paving	\$380,000	July 2017
<ul style="list-style-type: none"> ▶ Concrete for curb & gutter is complete on the west end of the project. ▶ Asphalt paving is complete on the west end of the project. ▶ Crews excavating for sidewalk on the east end of the project. ▶ Crews working on landscape and fence repair. 			
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	Knife River	\$7 Million	November 2017
<ul style="list-style-type: none"> ▶ Crews placing concrete for curb, gutter, and sidewalk on the south side of Ustick and the west side of Meridian. ▶ Concrete paving for the first phase is complete. ▶ Traffic was shifted onto new pavement on the south side of Ustick on June 8th. ▶ Asphalt paving on Meridian is scheduled for June 15th. 			

Project Name	Contractor	Contract Amount	Completion
West 1 st Street- Broadway Avenue to Pine Avenue	Alta Construction	\$405,000	June 2017
<ul style="list-style-type: none"> ▶ Paving is complete ▶ The majority of the concrete is complete. ▶ Project will be substantial complete next week. 			
Project Name	Contractor	Contract Amount	Completion
SUBSTANTIALLY COMPLETED PROJECTS			
2017 Maintenance Crack Seal	Curtis Clean Sweep	\$872,000	Substantial 06/09/17
FY16 Capital Maintenance ¹	Sunroc Corporation	\$403,624	Substantial 06/02/17
2017 Downtown Boise Implementation Plan (DBIP)	Sunroc Corporations	\$385,000	Substantial 06/04/17
Locust Grove Rd Bridge #1299 Stroebel Rd Bridge #1208	L2 Excavation	\$627,000	Substantial 06/15/17
West 4 th Street- Broadway Avenue to Maple Avenue	Central Paving	\$389,000	Substantial 06/01/17

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
2017 Federal Aid Capital Maintenance ¹	\$5,600,000	
15 th St./ Resseguie Harrison/ Resseguie Pedestrian Crossings	\$105,000	
Cole Rd, Spectrum St to Century Way Median ¹	\$160,000	
Cole Rd and Overland Rd Intersection ¹	\$600,000	
Cherry Lane Street Light Pilot Project ¹	\$412,000	
Pimlico and Floating Feather Pedestrian Crossing	\$86,000	

¹ federal project