



Sara M. Baker, President
 Rebecca W. Arnold, Vice President
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner
 Paul Woods, Commissioner

Weekly Construction Project Status
August 17, 2018

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2018 Arterial and Collector Capital Maintenance	Central Paving Company	\$3.7 Million	September 2018
<p>▶ Project includes work on the following segments:</p> <ul style="list-style-type: none"> • Orchard, Emerald to Franklin <ul style="list-style-type: none"> ▪ Concrete work began July 19th and is on-going. • Franklin, Orchard to Cole <ul style="list-style-type: none"> ▪ Concrete work is complete. ▪ Milling started Monday, August 13th. Work is being done at night. ▪ Paving could start as early as August 17th. Work will be done at night. • Black Cat, Kuna Road to Lake Hazel <ul style="list-style-type: none"> ▪ Work is anticipated to start August 15th. The road will be closed for approximately 3-4 weeks. • Black Cat, Amity to Victory <ul style="list-style-type: none"> ▪ Complete. • Ten Mile, Deer Flat to Lake Hazel <ul style="list-style-type: none"> ▪ Complete. 			
2018 Downtown Boise Implementation Plan	SunRoc	\$791,000	October 2018
<p>▶ Project includes work on the following segments:</p> <ul style="list-style-type: none"> • 2nd Street, Myrtle to Front <ul style="list-style-type: none"> ▪ Concrete work is complete. • 4th Street, south of Myrtle to Broad Street • 4th Street, Grove to State Street <ul style="list-style-type: none"> ▪ Pipe and concrete work is complete. • 8th Street, Myrtle to Broad Street • Avenue A, Myrtle to Front <ul style="list-style-type: none"> ▪ Contractor working on traffic signal improvements. ▪ Some minor concrete/brick sidewalk work remains to be done after the signal work is complete. • Broad Street, 8th Street to 9th Street <ul style="list-style-type: none"> ▪ Concrete work is complete. • Front Street, 13th Street to 16th Street <ul style="list-style-type: none"> ▪ Concrete work is complete. • River Street, 9th Street to Capitol Blvd <ul style="list-style-type: none"> ▪ Pipe and concrete work is complete. 			
2017 Federal Aid Capital Maintenance¹	Sunroc	\$5.5 Million	October 2018
<p>▶ Project includes work on the following segments:</p> <ul style="list-style-type: none"> • 3rd Street, Myrtle to Front <ul style="list-style-type: none"> ▪ Concrete work is complete. • 3rd Street, Jefferson to Fort • 4th Street, State to Washington <ul style="list-style-type: none"> ▪ Complete. • 11th Street, Myrtle to Front <ul style="list-style-type: none"> ▪ Complete. • 11th Street, Main to Bannock <ul style="list-style-type: none"> ▪ Complete. • Amity, Production to Market <ul style="list-style-type: none"> ▪ Complete. 			

Project Name	Contractor	Contract Amount	Completion
<ul style="list-style-type: none"> • Cherry Lane, Ten Mile to Linder <ul style="list-style-type: none"> ▪ Concrete work started August 10th and is on-going. ▪ Milling and paving is scheduled for mid-September. • Collister, Hill Road to Quail Ridge <ul style="list-style-type: none"> ▪ Complete. • Curtis, Morris Hill to I-184 south off-ramp • Harrison Blvd, Hays to Hill Road <ul style="list-style-type: none"> ▪ Concrete work and pipe work are complete. ▪ Crews started lowering manholes on August 9th. ▪ Milling is anticipated to start the week of August 13th. ▪ Paving is anticipated to start the week of August 20th. • Irene, 33rd to 28th <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes permanent striping. • Irene, 26th to Harrison Blvd <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes permanent striping. • Rose Hill, Roosevelt to Vista <ul style="list-style-type: none"> ▪ Work to install a signalized pedestrian crossing at Peasley Street started July 5th. ▪ Concrete work is nearly complete. ▪ Milling is anticipated to start the week of August 20th. ▪ Paving is anticipated to start the week of August 27th. • Seamans Gulch Road, Hill Road Parkway to Landfill Entrance <ul style="list-style-type: none"> ▪ Paving is complete. Minor work remains, including manhole adjustments and permanent striping. • Sycamore, State to Taft <ul style="list-style-type: none"> ▪ Paving is complete. Minor work remains, including manhole adjustments and permanent striping. • Taft, 32nd to 28th <ul style="list-style-type: none"> ▪ Complete. 	Bricon Incorporated	\$436,000	August 2018
<ul style="list-style-type: none"> ▶ Contractor working on the alley between 8th and 9th. One of the three phases is complete. ▶ The alley between 4th and 5th will have about another week of utility work. ▶ Project is about a month behind schedule due to utility delays. 			
2018 Residential Capital Maintenance	Idaho Material & Construction	\$3.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Project includes the following segments: <ul style="list-style-type: none"> • 7th Street, Union Street to Ridenbaugh Street <ul style="list-style-type: none"> ▪ Complete. • Lemp Street, 13th Street to 8th Street <ul style="list-style-type: none"> ▪ Complete. • Lemp Street, Harrison Blvd to 13th Street <ul style="list-style-type: none"> ▪ Complete. • 14th Street, Resseguie Street to Irene Street <ul style="list-style-type: none"> ▪ Complete. • 17th Street, Lemp Street to Irene Street <ul style="list-style-type: none"> ▪ Complete. • Eastman Street, Harrison Blvd to 13th Street <ul style="list-style-type: none"> ▪ Complete. • Eastman Street, 23rd Street to Harison Blvd <ul style="list-style-type: none"> ▪ Complete. • Brumback Street, 25th Street to Harrison Blvd <ul style="list-style-type: none"> ▪ Complete. • Heron Street, 28th Street to Harrison Blvd <ul style="list-style-type: none"> ▪ Asphalt paving started August 9th. • Hazel Street, Harrison Blvd to 13th Street <ul style="list-style-type: none"> ▪ Complete. • Danmore Drive, west end at Ridgecrest to south end at Mortimer <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling is complete. Paving is scheduled for the week of August 20th. • Mortimer Drive, Shenandoah to Ridgecrest <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling is complete. Paving is scheduled for the week of August 20th. • Mortimer Court, Mortimer Drive to east end <ul style="list-style-type: none"> ▪ Base work is complete. Paving is scheduled for the week of August 20th. • Meaghan Place, west end to Mortimer Drive <ul style="list-style-type: none"> ▪ Milling is complete. Paving is scheduled for the week of August 20th. 			

Project Name	Contractor	Contract Amount	Completion
<ul style="list-style-type: none"> • Rimrock Court, west end to Shenandoah Drive <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling is complete. ▪ Paving is scheduled for the week of August 20th. • Columbia Road, Technology Way to Eyelet Street <ul style="list-style-type: none"> ▪ Pipe work is on-going. ▪ Milling is scheduled to start August 23rd. ▪ Paving is scheduled for the week August 27th. 			
2018 Roadway and Pedestrian Improvements (Clark Street & Targee Street)	Hawkeye Builders	\$1.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Clark street is paved on the south side and the full re-build section is complete. ▶ South side of Clark is complete. ▶ Excavating the north side of Clark Street ▶ Excavating and doing pipe work for Targee ▶ Targee schedule is being impacted by utilities. 			
Bogus Basin Road Improvements	Central Paving	\$3.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Project includes an overlay, some parking area improvements, and a pathway for the Forest Service. ▶ Paving is complete ▶ Working is proceeding on the new Forest Service trailhead. ▶ Installing concrete curb and adjusting inlets to grade. ▶ Starting installation of guard rail. 			
Cloverdale, Fairview Avenue to Ustick Road	Central Paving	\$2.6 Million	August 2018
<ul style="list-style-type: none"> ▶ Concrete sidewalk work is nearly complete. ▶ The HAWK signal at Granger was activated on August 7th. ▶ The roadway is expected to open to five lanes in mid August. ▶ Minor work with lane closures will continue through August, including fence replacement and landscape repair. 			
Emerald Street and Americana Blvd Improvements	Knife River	\$2 Million	August 2018
<ul style="list-style-type: none"> ▶ Crews working on sidewalk improvements and street lighting on the south side of Emerald between Latah and Orchard. ▶ Microseal on Americana and a short portion of Latah is scheduled for August 20th – 21st. ▶ Asphalt paving on Emerald from Orchard to Latah is scheduled for August 22nd – 23rd. 			
Leadville Ave Bikeway- Linden to Greenbelt	Sunroc	\$653,000	October 2018
<ul style="list-style-type: none"> ▶ Work is scheduled to start this week. 			
Pine Avenue, Meridian Road to Locust Grove Road	Knife River	\$5.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Curb and gutter is complete. ▶ Placing sidewalks from the east to the west. About 75% complete ▶ Paving this week. 			
State Street & Veterans Memorial Parkway	Idaho Materials and Construction	\$7.7 Million	October 2018
<ul style="list-style-type: none"> ▶ Traffic was swapped onto the new pavement on the west side of Veterans Memorial Parkway and 36th Street on the night of June 28th. Crews working on pipe installation and excavation on the east side for the final phase of work. ▶ Traffic was swapped onto the new pavement on the north side of State Street on the night of July 17th. ▶ Work on the south side of State Street started July 18th for the final phase of work. Crews working on excavation and pipe installation. ▶ Utility relocations for the last phase started July 18th and are on-going. ▶ Curb and gutter on 36th Street started August 10th. ▶ Concrete paving on 36th and Veterans Memorial Parkway is scheduled to start August 29th. Work will be done at night. 			

SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
2018 Cul-de-Sacs	\$324,000	Substantial 07/26/2018
2018 Bridge Preventative Maintenance	\$160,000	Substantial 07/05/2018
Heron St, 13 th St to 9 th St	\$337,000	Substantial 07/23/2018
Cole Road and Lake Hazel Road	\$5.3 Million	Substantial 07/24/2018

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
Ash Park Ln, Northview St to Ustick Rd	\$780,000	October 2018
Barber Dr Bridge #1335 1-mile NW of Warm Springs Blvd	\$349,000	August 2018
Cloverdale Rd, Ustick Rd to McMillan Rd Cloverdale Rd, McMillan Rd to Chinden Rd	\$5.9 Million	October 2018
Cole Rd and Franklin Rd, Boise	\$7.6 Million	August 2018
Conover St. Bridge #1449 .17 miles N/O State St. Parkinson St. Bridge #1450 .1 ,miles N/O State St.	\$198,000	October 2018
Linder Rd & Saguraro Dr PHB	\$123,000	August 2018
Linder Rd, Ustick Rd to McMillan Rd	\$2.6 Million	October 2018
Osage St. Bridge #1451 50' E/O 46 th St 46 th St. Bridge #1452 100' N/O Chinden Blvd	\$290,000	October 2018
State Street Bridge #1408 0.2 miles w/o Collister Dr	\$370,000	August 2018
State Street and Collister Dr, Boise ¹	\$9.3 Million	August 2018

¹ federal project