



Sara M. Baker, President  
 Rebecca W. Arnold, Vice President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner  
 Paul Woods, Commissioner

**Weekly Construction Project Status**  
**February 16, 2018**

Cole Road and Lake Hazel Road

Please contact Justin Bledsoe at 387-6283 for questions on this report.

| Project Name   | Contractor                      | Contract Amount      | Completion         |
|--|---------------------------------|----------------------|--------------------|
| <b>ACTIVE PROJECTS</b>   |                                 |                      |                    |
| <b>2017 Microseal</b>  | <b>Boswell Asphalt Paving</b>   | <b>\$220,000</b>     | <b>June 2018</b>   |
| <ul style="list-style-type: none"> <li>▶ Project is on hold due to weather. Work is anticipated to start next spring/summer when the weather permits.</li> </ul>   |                                 |                      |                    |
| <b>2017 Federal Aid Capital Maintenance<sup>1</sup></b>  | <b>Sunroc</b>                   | <b>\$5.5 Million</b> | <b>August 2018</b> |
| <ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for February 22<sup>nd</sup>.</li> <li>▶ NTP is scheduled for the end of the month.</li> <li>▶ Contractor has 150 working day to complete the contract.</li> </ul>   |                                 |                      |                    |
| <b>2018 Maintenance Crack Seal</b>   | <b>Curtis Clean Sweep</b>       | <b>\$332,915</b>     | <b>May 2018</b>    |
| <ul style="list-style-type: none"> <li>▶ Contractor started work on February 4<sup>th</sup>. Work is being done at night and is dependent on weather. Exact locations will be updated in RITA.</li> </ul>  |                                 |                      |                    |
| <b>2018 North End Bridge Replacements</b>  | <b>Knife River</b>              | <b>\$268,000</b>     | <b>April 2018</b>  |
| <ul style="list-style-type: none"> <li>▶ Closed Smith Ave and Breneman Street.</li> <li>▶ Smith Bridge boxes are in. Starting work on wing walls.</li> <li>▶ Suez is working on a new water line at Breneman.</li> <li>▶ Breneman is excavated and existing bridge removed.</li> </ul>   |                                 |                      |                    |
| <b>Cherry Lane Street Lighting<sup>1</sup></b>   | <b>Quality Electric, Inc.</b>   | <b>\$340,450</b>     | <b>June 2018</b>   |
| <ul style="list-style-type: none"> <li>▶ Notice to Proceed was August 27, 2017.</li> <li>▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction.</li> <li>▶ Contractor is working on conduit installation and light pole bases.</li> </ul> |                                 |                      |                    |
| <b>Cloverdale, Fairview Avenue to Ustick Road</b>  | <b>Central Paving Company</b>   | <b>\$2.6 Million</b> | <b>August 2018</b> |
| <ul style="list-style-type: none"> <li>▶ Utility relocations started in advance of the project and are on-going.</li> <li>▶ Traffic was switched onto temporary paving on the east side of the road.</li> <li>▶ Crews working on clearing, grubbing, and pipe installation on the west side of the road.</li> </ul>  |                                 |                      |                    |
| <b>Cole Road and Lake Hazel Road</b>   | <b>Concrete Placing Company</b> | <b>\$5.3 Million</b> | <b>August 2018</b> |
| <ul style="list-style-type: none"> <li>▶ Concrete for canal liner is done. Water is expected in the canal the end of the month.</li> <li>▶ Placing fill material.</li> <li>▶ Placed girders this week.</li> <li>▶ Cole Road is closed and will remain closed until the project is complete.</li> </ul>   |                                 |                      |                    |
| <b>Cole Road &amp; Overland Road Intersection<sup>1</sup></b>  | <b>Knife River</b>              | <b>\$1.5 Million</b> | <b>May 2018</b>    |
| <ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held January 23<sup>rd</sup>.</li> <li>▶ Crews started installing wiring changes on February 5<sup>th</sup>. Work is being done at night.</li> <li>▶ Concrete work is scheduled for late February or early March, dependent on weather.</li> </ul>  |                                 |                      |                    |

| Project Name   | Contractor                              | Contract Amount      | Completion            |
|--|---|----------------------|-----------------------|
| <b>Eagle Road Bridge #1216</b>   | <b>Granite Excavation, Inc.</b>         | <b>\$200,000</b>     | <b>April 2018</b>     |
| <ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held January 12<sup>th</sup>.</li> <li>▶ Plan to close Eagle Road on February 19<sup>th</sup>. Will be closed for three weeks to get the new bridge in.</li> </ul>  |   |                      |                       |
| <b>Emerald Street and Americana Blvd Improvements</b>  | <b>Knife River</b>                      | <b>\$2 Million</b>   | <b>July 2018</b>      |
| <ul style="list-style-type: none"> <li>▶ Contractor started work on irrigation on February 12<sup>th</sup>.</li> <li>▶ Utility relocations started in advance of construction and is on-going.</li> <li>▶ Suez work to install a new water line on the north side of Emerald is on-going.</li> </ul>   |   |                      |                       |
| <b>Pine Avenue, Meridian Road to Locust Grove Road</b>   | <b>Knife River</b>                      | <b>\$5.5 Million</b> | <b>September 2018</b> |
| <ul style="list-style-type: none"> <li>▶ Road is closed.</li> <li>▶ All of the asphalt is removed.</li> <li>▶ Working on water, sewer, and irrigation.</li> <li>▶ Working on bridge.</li> <li>▶ Closing the intersection of Main Street the weekend of 24<sup>th</sup> to get irrigation across.</li> </ul>  |   |                      |                       |
| <b>State Street Bridge #1486</b>   | <b>Knife River Construction</b>         | <b>\$1.1 Million</b> | <b>April 2018</b>     |
| <ul style="list-style-type: none"> <li>▶ 15<sup>th</sup> Street is closed between Jefferson and State.</li> <li>▶ Bridge replacement work started on the south side of State Street on December 13<sup>th</sup> and will be on-going through late-February.</li> <li>▶ Concrete paving on the south side of State Street is scheduled for the week of February 19<sup>th</sup>.</li> <li>▶ Bridge replacement on the north side of State Street is scheduled for late February and early March.</li> </ul> |   |                      |                       |
| <b>State Street and Veterans Parkway</b>   | <b>Idaho Materials and Construction</b> | <b>\$7.7 Million</b> | <b>October 2018</b>   |
| <ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held January 23<sup>rd</sup>.</li> <li>▶ Utility relocations started in advance of construction is on-going.</li> <li>▶ Irrigation work is on-going.</li> <li>▶ Crews are working on removals on the south side of the roadway to prepare for temporary paving.</li> </ul>  |   |                      |                       |

### SUBSTANTIALLY COMPLETED PROJECTS

| PROJECT  | Contract Amount      | Completion                    |
|--|----------------------|-------------------------------|
| <b>Camas Street- Orchard Street to Roosevelt Street</b>  | <b>\$1.2 Million</b> | <b>Substantial 11/29/2017</b> |
| <b>Cameron and Fairfield Pedestrian Improvements</b>     | <b>\$720,000</b>     | <b>Substantial 11/15/17</b>   |
| <b>Capitol Blvd &amp; Island Ave Pedestrian Crossing</b> | <b>\$172,000</b>     | <b>Substantial 11/29/17</b>   |

### UPCOMING PROJECTS – The following list is an approximation and is subject to change.

| PROJECT  | ESTIMATE             | COMMENTS             |
|--|----------------------|----------------------|
| <b>2018 Arterial and Collector Capital Maintenance</b>   | <b>\$3.7 Million</b> | <b>March 2018</b>    |
| <b>2018 DBIP</b>   | <b>\$1 Million</b>   | <b>March 2018</b>    |
| <b>2018 Cul-De-Sac</b>   | <b>\$300,000</b>     | <b>February 2018</b> |
| <b>2018 Microseal</b>  | <b>\$250,000</b>     | <b>March 2018</b>    |
| <b>Clark Street, Orchard to Roosevelt<br/>Targee Street, Owyhee to Shoshone</b>                                | <b>\$1.1 Million</b> | <b>March 2018</b>    |
| <b>Cole Road- Kettering Ave to Mt. View Drive</b>  | <b>\$280,000</b>     | <b>March 2018</b>    |
| <b>Columbus- Overland to Kootenai<br/>Kootenai- Vista to Federal Way<br/>Overland- Columbus to Federal Way</b> | <b>\$1.8 Million</b> | <b>March 2018</b>    |
| <b>Heron Street- 13<sup>th</sup> St to 9<sup>th</sup> St (North Side)</b>                                      | <b>\$345,000</b>     | <b>March 2018</b>    |

<sup>1</sup> federal project