



Paul Woods, President
 Rebecca W. Arnold, Vice President
 Sara M. Baker, Commissioner
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner

Weekly Construction Project Status August 18, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 Arterial and Collector Capital Maintenance	Sunroc Corporation	\$1.1 Mil	August 2017
<ul style="list-style-type: none"> ▶ Contract includes work on the following segments: <ul style="list-style-type: none"> • Ballantyne, Floating Feather to Beacon Light <ul style="list-style-type: none"> ▪ Complete. • Columbia, Locust Grove to Eagle <ul style="list-style-type: none"> ▪ Complete. • Franklin Street, Maple to Coston <ul style="list-style-type: none"> ▪ Complete. • Haines Street, Franklin to north end (north of Shenandoah) <ul style="list-style-type: none"> ▪ Complete. • McKinley Street, Avenue D to Maple <ul style="list-style-type: none"> ▪ Complete. • Park Blvd, Broadway to Walnut <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling and Paving is scheduled for August 20th – September 1st. • Ranch Drive, Eagle Road to Eagle Hills Way <ul style="list-style-type: none"> ▪ Milling and paving from Eagle Road to Stierman Way is complete. ▪ Milling and paving from Stierman Way is scheduled for August 17th – August 18th. 			
2017 Cul-de-Sac	Boswell Asphalt Paving	\$512,000	August 2017
▶ Cul-de-sacs are complete. All but the Commuter Ride parking lots are complete.			
2017 Microseal	R L Young Paving Inc.	\$220,000	August 2017
▶ Work is scheduled to start around the 2 nd week in September.			
Alpine St, Orchard St to Randall St	Gabbert & Edwards Construction	\$546,000	September 2017
<ul style="list-style-type: none"> ▶ Storm drain is complete ▶ Installing curb and gutter 			
Camas Street- Orchard Street to Roosevelt Street	Sunroc Corporation	\$1.2 Million	September 2017
<ul style="list-style-type: none"> ▶ Clearing and grubbing is complete. ▶ Working on storm drain. ▶ The majority of the utility work is complete 			
Cameron and Fairfield Pedestrian Improvements	Diamond Contractors, LLC	\$720,000	August 2017
<ul style="list-style-type: none"> ▶ Fairfield is complete ▶ Cameron (Aurora – Cameron) – storm drain and irrigation is complete. Base gravels have been placed ▶ Installing curb and gutter. Paving may start next week. ▶ One section of roadway will be done after October once irrigation is complete. 			

Project Name	Contractor	Contract Amount	Completion
Cherry Lane Street Lighting¹	Quality Electric, Inc.	\$340,450	June 2018
<ul style="list-style-type: none"> ▶ Notice to Proceed is August 27, 2017. The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction. 			
Eagle Road Bridge #1029	Knife River	\$902,725	October 2017
<ul style="list-style-type: none"> ▶ Closed the road this week. ▶ Bridge has been removed. ▶ Utilities are relocating. 			
Fairview and Cole Intersection	Knife River	\$3.8 Million	September 2017
<ul style="list-style-type: none"> ▶ North Cole is open and south Cole is closed for the remainder of the project. ▶ Utilities are relocating and have been causing delays to the projects. ▶ Placed curb and gutter on west Fairview. ▶ Concrete paving is schedule to start next week on west Fairview. ▶ Working on signals. ▶ Excavated south Cole. 			
Franklin, Ten Mile to Black Cat¹	Idaho Material & Construction	\$6.5 Million	October 2017
<ul style="list-style-type: none"> ▶ Crews working on excavation, pipe work, and placement of base gravels on the north side of Franklin and the north leg of Black Cat. ▶ Black Cat Road, north of Franklin will be closed July 19th through September 22nd. ▶ Concrete placements for curb & gutter on the north leg of Black Cat are on-going. ▶ Concrete paving in the intersection is scheduled for the last two weeks in August. 			
Jefferson St, Whitewater Park Blvd to 27th Madison St, Whitewater Park Blvd to 27th	Sunroc Corporation	\$396,000	September 2017
<ul style="list-style-type: none"> ▶ Jefferson, 29th to Whitewater Park Blvd is delayed pending sewer work at Whittier Elementary School. Sewer work is scheduled to start August 14th. The road will be closed during sewer work. Concrete improvements will be done in September. Roadway work will be done during school in-service, October 5th through 8th. ▶ Paving is complete on Jefferson, 27th to 29th. Minor work remains, including manhole adjustments and striping. ▶ Concrete work on Madison started August 3rd and is on-going. 			
Kuna Downtown Revitalization¹	Knife River	\$1 Million	October 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held August 9th. ▶ Notice to Proceed has been adjusted to August 21st. 			
Lake Hazel Rd Reclaim, Five Mile Rd/ Maple Grove Rd and Lake Hazel Rd, Pearl Jensen Ave / Acacia Ave	Knife River Corporation	\$635,000	September 2017
<ul style="list-style-type: none"> ▶ Started pedestrian work. ▶ Reclaiming is complete. ▶ Paving is schedule to start Friday or Saturday. Paving will be complete first of next week 			
Pimlico Drive and Floating Feather Pedestrian Crossing 15th and Resseguie- Harris and Resseguie- Pedestrian Crossing	Power Plus Inc.	\$280,000	September 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held August 8th. ▶ Work started at Pimlico and Floating Feather on August 10th. 			
Plaza Drive Extension	Sunroc Corporation	\$874,000	August 2017
<ul style="list-style-type: none"> ▶ Working on street lighting. ▶ Most of the sidewalk is complete. ▶ Paved bottom of lift of asphalt. ▶ Working on stamped concrete. 			

Project Name	Contractor	Contract Amount	Completion
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	Knife River	\$7 Million	November 2017
<ul style="list-style-type: none"> ▶ The majority of the concrete for curb, gutter and sidewalk is complete; crews working on hand-placements and ped ramps. ▶ Concrete paving in the intersection was completed on August 18th. ▶ Meridian Road, south of Ustick will be closed August 11th – August 25th. ▶ Asphalt paving (bottom lift) between Locust Grove and Linder is complete. 			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
Cloverdale Yard Site Improvements	\$734,000	Substantial 08/07/17
Collister Drive Pedestrian Improvements	\$99,000	Substantial 07/26/17
Kuna-Mora Road Rehabilitation, Pleasant Valley Road to I-84	\$1.1 Mil	Substantial 06/29/17
Overland & Vista Street Lighting LHSIP	\$79,000	Substantial 06/26/17
2017 Residential Capital Maintenance	\$2 Mil	Substantial 06/30/17
Targee St., Maple Grove Rd. to Penninger Dr. / Targee St. #1246 Farmers Lateral	\$380,000	Substantial 07/17/17

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
Breneman St. Bridge #1418	\$80,000	October 2017
Capitol Blvd and Island Ave Pedestrian Crossing	\$290,000	August 2017
Cloverdale, Fairview – Ustick	\$2.9 Million	September 2017
Cole Rd, Spectrum St to Century Way Median ¹	\$160,000	September 2017
Cole Road at Lake Hazel	\$5 Million	October 2017
Cole Rd and Overland Rd Intersection ¹	\$600,000	September 2017
Columbus St, Overland to Kootenai	\$760,000	October 2017
Emerald St and Americana- Orchard St to Ann Morrison Park	\$1.8 Million	September 2017
Smith Ave Bridge #1315	\$103,000	October 2017
State St Bridge #1486 at 15 th St	\$750,000	September 2017
Targee St, Owyhee St to Shoshone St	\$575,000	September 2017

¹ federal project