



Sara M. Baker, President
 Rebecca W. Arnold, Vice President
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner
 Paul Woods, Commissioner

Weekly Construction Project Status
March 23, 2018

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 Microseal	Boswell Asphalt Paving	\$220,000	June 2018
▶ Project is on hold due to weather. Work is anticipated to start in May.			
2017 Federal Aid Capital Maintenance¹	Sunroc	\$5.5 Million	August 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held February 22nd. ▶ NTP is scheduled for early March. ▶ Contractor has 150 working day to complete the contract. ▶ Project includes work on the following segments: <ul style="list-style-type: none"> • 3rd Street, Myrtle to Front • 3rd Street, Jefferson to Fort • 4th Street, State to Washington • 11th Street, Myrtle to Front • 11th Street, Main to Bannock • Amity, Production to Market • Cherry Lane, Ten Mile to Linder • Collister, Hill Road to Quail Ridge <ul style="list-style-type: none"> ▪ Concrete work is nearly complete. • Curtis, Morris Hill to I-184 south off-ramp • Harrison Blvd, Hays to Hill Road • Irene, 33rd to 28th • Irene, 26th to Harrison Blvd <ul style="list-style-type: none"> ▪ Concrete work is scheduled to start the week of March 26th. • Rose Hill, Roosevelt to Vista • Seamans Gulch Road, Hill Road Parkway to Landfill Entrance • Sycamore, State to Taft <ul style="list-style-type: none"> ▪ Concrete work is nearly complete. • Taft, 32nd to 28th 			
2018 Green Stormwater Implementation	Bricon Incorporated	\$436,000	August 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting TBD ▶ NTP is June 1st 			
2018 Maintenance Crack Seal	Curtis Clean Sweep	\$332,915	May 2018
▶ Contractor started work on February 4 th . Work is being done at night and is dependent on weather. Exact locations will be updated in RITA.			
2018 North End Bridge Replacements	Knife River	\$268,000	April 2018
<ul style="list-style-type: none"> ▶ Smith Ave and Breneman Street are closed for the duration of the project. ▶ Both bridge structures are in. ▶ Preparing base for pavement. 			
2018 Residential Capital Maintenance	Idaho Material & Construction	\$3.5 Million	August 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for March 29th ▶ NTP is May 7th 			

Project Name	Contractor	Contract Amount	Completion
Bogus Basin Road Improvements	Central Paving	\$3.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting April 5th ▶ NTP is June 1st 			
Cloverdale, Fairview Avenue to Ustick Road	Central Paving Company	\$2.6 Million	August 2018
<ul style="list-style-type: none"> ▶ Utility relocations started in advance of the project and are on-going. ▶ Irrigation and storm drain pipe are complete. ▶ Crews excavating and placing base gravel on the west side of the roadway. 			
Cole Road and Lake Hazel Road	Concrete Placing Company	\$5.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Placing fill material. ▶ Girders are installed. ▶ Started storm drain and sewer pipe. ▶ Cole Road is closed and will remain closed until the project is complete. 			
Cole Road & Overland Road Intersection ¹	Knife River	\$1.5 Million	May 2018
<ul style="list-style-type: none"> ▶ Work in the southeast island started March 6th and is nearly complete. Crews will move to the northeast island next. ▶ Initial work is being done during the daytime with shoulder closures. ▶ Work requiring lane closures and impacting traffic will be done at night. 			
Emerald Street and Americana Blvd Improvements	Knife River	\$2 Million	July 2018
<ul style="list-style-type: none"> ▶ Irrigation pipe is complete. ▶ Crews working on storm drain pipe. ▶ Crews working on signal replacement at Garden, Roosevelt, and Latah. ▶ The signal at Garden is out of service February 20 – March 28. ▶ Utility relocations started in advance of construction and are on-going. ▶ Placing curb and gutter on the north side. 			
Pine Avenue, Meridian Road to Locust Grove Road	Knife River	\$5.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Road is closed. ▶ Working on water, sewer, and irrigation. ▶ Utilities are relocating. ▶ Bridge work is complete. 			
State Street Bridge #1486	Knife River Construction	\$1.1 Million	April 2018
<ul style="list-style-type: none"> ▶ Work on the north half of State Street started March 7th. ▶ 15th is closed between State and Washington. 			
State Street and Veterans Parkway	Idaho Materials and Construction	\$7.7 Million	October 2018
<ul style="list-style-type: none"> ▶ Utility relocations started in advance of construction and are on-going. ▶ Irrigation work will be complete this week. ▶ Temporary paving on the south side of the roadway was completed March 22nd. ▶ The first major traffic shift to the south side of the roadway is scheduled for the night of March 23rd, weather dependent. If rain delays the schedule, work will resume on the night of March 25th. At that time, left turns from State Street will be eliminated. (Note that left turns onto State Street will still be allowed.) Message boards are in place to warn drivers of the upcoming changes. 			

SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
Cherry Lane Street Lighting¹	\$340,450	Substantial 03/14/2018
Eagle Road Bridge #1216	\$200,000	Substantial 03/14/2018

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
2018 Arterial and Collector Capital Maintenance	\$3.7 Million	March 2018
2018 DBIP	\$1 Million	March 2018
2018 Cul-De-Sac	\$300,000	February 2018
2018 Microseal	\$250,000	March 2018
Clark Street, Orchard to Roosevelt Targee Street, Owyhee to Shoshone	\$1.1 Million	March 2018
Cole Road- Kettering Ave to Mt. View Drive	\$280,000	March 2018
Columbus- Overland to Kootenai Kootenai- Vista to Federal Way Overland- Columbus to Federal Way	\$1.8 Million	March 2018
Heron Street- 13th St to 9th St (North Side)	\$345,000	March 2018

¹ federal project