



Sara M. Baker, President  
 Rebecca W. Arnold, Vice President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner  
 Paul Woods, Commissioner

## Weekly Construction Project Status November 9, 2018

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>46<sup>th</sup> Street and Osage Street Bridges</b>	<b>Knife River</b>	<b>\$138,000</b>	<b>September 2019</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Conference- TBD</li> <li>▶ Notice to Proceed date is scheduled for February 1, 2019</li> </ul>			
<b>Cole Road &amp; Franklin Road Improvements</b>	<b>Central Paving Co.</b>	<b>\$7.6 Million</b>	<b>September 2019</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Conference was held November 5<sup>th</sup>.</li> <li>▶ Utility relocation work is on-going in advance of construction.</li> <li>▶ Some fence and tree removal will start in advance of the project to help utilities with their relocations.</li> <li>▶ Work on Cole road is scheduled to start middle of next week.</li> </ul>			
<b>Leadville Ave Bikeway- Linden to Greenbelt</b>	<b>Sunroc</b>	<b>\$653,000</b>	<b>November 2018</b>
<ul style="list-style-type: none"> <li>▶ Project is substantially complete</li> <li>▶ Ribbon cutting is scheduled for the 14<sup>th</sup>.</li> </ul>			
<b>State Street &amp; Veterans Memorial Parkway</b>	<b>Idaho Materials and Construction</b>	<b>\$7.7 Million</b>	<b>November 2018</b>
<ul style="list-style-type: none"> <li>▶ Crews working on curb and gutter, sidewalk, and median islands on all legs of the intersection.</li> <li>▶ Crews working on permanent pavement markings on both the concrete and asphalt roadway surfaces.</li> <li>▶ North/south traffic on Veterans Memorial Parkway and 36<sup>th</sup> Street was put into final configuration on October 24<sup>th</sup>.</li> <li>▶ East/west traffic on State Street was shifted onto either side of the center median island on the night of November 1<sup>st</sup>.</li> <li>▶ The thru-U signals are scheduled to be activated on the night of November 13<sup>th</sup>.</li> <li>▶ Work is weather dependent.</li> </ul>			
<b>State Street &amp; Collister Drive Intersection<sup>1</sup></b>	<b>Concrete Placing Co.</b>	<b>\$9.5 Million</b>	<b>October 2019</b>
<ul style="list-style-type: none"> <li>▶ Utility relocation work is on-going.</li> <li>▶ Contractor working on clearing, grubbing, and removals.</li> <li>▶ Crews prepping for temporary pavement. Traffic is scheduled to be shifted to the south side of State Street on the night of November 8<sup>th</sup>, weather dependent.</li> <li>▶ Utility relocation work is on-going.</li> <li>▶ Contractor working on clearing, grubbing, and removals.</li> <li>▶ Crews prepping for temporary pavement. Traffic is scheduled to be shifted to the south side of State Street on the night of November 8<sup>th</sup>, weather dependent. Once traffic is shifted, left turns onto Collister from eastbound State Street will be eliminated.</li> </ul>			
<b>State Street Bridge No. 1408 w/o Collister Drive</b>	<b>Knife River Mountain West</b>	<b>\$410,000</b>	<b>March 2019</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Conference was held on October 18<sup>th</sup>.</li> <li>▶ NTP is scheduled for November 12, 2018.</li> <li>▶ Utility relocation work is on-going in advance of construction.</li> </ul>			

**SUBSTANTIALLY COMPLETED PROJECTS**

<b>PROJECT</b>	<b>Contract Amount</b>	<b>Completion</b>
Bogus Basin Road Improvements	\$3.3 Million	Substantial 10/25/2018
2018 Arterial and Collector Capital Maintenance	\$3.7 Million	Substantial 10/05/2018
2018 Downtown Boise Implementation Plan	\$791,000	Substantial 10/08/2018
2018 Roadway and Pedestrian Improvements (Clark Street & Targee Street)	\$1.5 Million	Substantial 10/25/2018
2017 Federal Aid Capital Maintenance <sup>1</sup>	\$5.5 Million	Substantial 11/02/2018
Linder Road and Saguaro Drive Pedestrian Improvements	\$128,000	Substantial 11/1/2018

**UPCOMING PROJECTS – The following list is an approximation and is subject to change.**

<b>PROJECT</b>	<b>ESTIMATE</b>	<b>COMMENTS</b>
39 <sup>th</sup> St Bridge, 0.2 miles N/O Chinden Blvd 43 <sup>rd</sup> St Bridge, 500' N/O Chinden Blvd	\$205,000	November 2018
Ash Park Ln, Northview St to Ustick Rd	\$780,000	November 2018
Bogus Basin Rd, Curling Dr to 550' N/O Curling Dr	\$407,000	January 2019
Cloverdale Rd, Ustick Rd to McMillan Rd Cloverdale Rd, McMillan Rd to Chinden Rd	\$5.9 Million	November 2018
Columbus St, Overland Rd to Kootenai St Overland Rd, Columbus St to Federal Way Kootenai, Vista to Federal Way	\$1.8 Million	December 2018
Cole Rd, Kettering Ave to Mt View Drive	\$500,000	December 2018
Donna Larsen Park Pathway and Pedestrian Crossing	\$500,000	January 2019
Lake Hazel Reclaim, Maple Grove o Cole Rd- HB312 Project	\$1,010,000	January 2019
Linder Rd, Ustick Rd to McMillan Rd Linder Rd, Cayuse Creek Dr to Chinden Blvd	\$3 Million	December 2018
Poplar St, Cole Rd to Raymond St	\$400,000	November 2018
State St and Wylie Ln Pedestrian Crossing 14 <sup>th</sup> St and Fort St Pedestrian Crossing	\$272,000	December 2018

<sup>1</sup> federal project