



Rebecca W. Arnold, President  
 Mary May, 1<sup>st</sup> Vice-President  
 Sara M. Baker, 2<sup>nd</sup> Vice-President  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner

## Weekly Construction Project Status February 2, 2019

State and Collister

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>34<sup>th</sup> Street Bridge 1319</b>	<b>Granite Excavation</b>	<b>\$274,648</b>	<b>April 2019</b>
▶ Crews anticipated to start the week of February 4, 2019.			
<b>39<sup>th</sup> Street and 43<sup>rd</sup> Street Bridges</b>	<b>Knife River</b>	<b>\$283,000</b>	<b>April 2019</b>
▶ Preconstruction Conference- February 1 <sup>st</sup> ▶ Notice to Proceed date is scheduled for February 6, 2019			
<b>46<sup>th</sup> Street and Osage Street Bridges</b>	<b>Knife River Mountain West</b>	<b>\$247,315</b>	<b>April 2019</b>
▶ Removal of existing pipe will begin January 25, 2019. ▶ Utility relocations will begin January 30, 2019.			
<b>Ash Park Lane, Northview St. to Ustick Rd.</b>	<b>Granite Excavation</b>	<b>\$859,000</b>	<b>June 2019</b>
▶ Preconstruction Conference- January 31 <sup>st</sup> ▶ Notice to Proceed date is scheduled for February 6, 2019			
<b>Barber Drive Bridge 1335</b>	<b>Knife River</b>	<b>\$429,000</b>	<b>April 2019</b>
▶ Barber Drive will be closed during construction. ▶ Bridge has been removed. Crews working on foundation for new bridge. ▶ Utility relocations are on-going.			
<b>Cloverdale, Ustick Road to Chinden Boulevard</b>	<b>Central Paving</b>	<b>\$6.8 Million</b>	<b>September 2019</b>
▶ Removal of existing fencing and installation of temporary fencing is ongoing. ▶ Continuing with tree removal. ▶ Idaho Power/ Suez utility work is ongoing. ▶ Storm drain and irrigation piping work is ongoing with intermittent road closures on side streets to install the pipe crossings.			
<b>Cole Road &amp; Franklin Road Improvements</b>	<b>Central Paving Co.</b>	<b>\$7.6 Million</b>	<b>September 2019</b>
▶ Utilities are relocating. ▶ Traffic has been shifted to the west side of the Cole Road. ▶ Storm drain is working from south to north. ▶ Cole Road closed on the 21st to allow for the bridge construction to take place and complete multiple other irrigation and utility crossings. Road is scheduled to be reopened on the 1 <sup>st</sup> .			
<b>Cole Road, Kettering Avenue to Mountain View Drive</b>	<b>Thueson Construction</b>	<b>\$480,000</b>	<b>May 2019</b>
▶ Preconstruction Conference- January 28 <sup>th</sup> ▶ Notice to Proceed date is scheduled for February 8, 2019			

Project Name	Contractor	Contract Amount	Completion
<b>Columbus, Kootenai, and Overland Pedestrian Improvements</b>	<b>Central Paving</b>	<b>\$2.1 Million</b>	<b>June 2019</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Conference- February 8<sup>th</sup></li> <li>▶ Notice to Proceed date is scheduled for February 21, 2019</li> </ul>			
<b>Conover Street and Parkinson Street Bridges</b>	<b>Diamond Contractors</b>	<b>\$309,000</b>	<b>April 2019</b>
<ul style="list-style-type: none"> <li>▶ Notice to Proceed date is scheduled for February 4, 2019</li> </ul>			
<b>Poplar Street, Cole Road to Raymond Street (north side)</b>	<b>Alta Construction</b>	<b>\$393,000</b>	<b>May 2019</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Conference- January 24<sup>th</sup></li> <li>▶ Road closure went in place on the 30<sup>th</sup>.</li> <li>▶ Working on tree removal.</li> </ul>			
<b>State Street &amp; Collister Drive Intersection<sup>1</sup></b>	<b>Concrete Placing Co.</b>	<b>\$9.5 Million</b>	<b>October 2019</b>
<ul style="list-style-type: none"> <li>▶ Utility relocation work is on-going.</li> <li>▶ Left turns onto Collister from eastbound State Street have been eliminated for the duration of construction.</li> <li>▶ Collister will be closed February 2<sup>nd</sup> – 3<sup>rd</sup> for storm drain installation.</li> <li>▶ Crews working on construction of the box culvert on the north side of State Street.</li> <li>▶ Crews working on excavation for the box culvert on the southeast end of the project near Wylie Lane.</li> <li>▶ Night work for setting the precast box culvert on the south side of State Street will continue the week of February 4<sup>th</sup>.</li> <li>▶ State Street traffic was shifted to the north side of State Street on January 31<sup>st</sup>.</li> </ul>			
<b>State Street Bridge No. 1408 w/o Collister Drive</b>	<b>Knife River Mountain West</b>	<b>\$410,000</b>	<b>March 2019</b>
<ul style="list-style-type: none"> <li>▶ Construction of the box culvert on the north side of State Street is complete.</li> <li>▶ Construction of the box culvert on the south side of State Street will start in early February, in conjunction with the traffic control changes on the State Street &amp; Collister Drive project.</li> </ul>			
<b>Victory Road Bridge 1275</b>	<b>Granite Excavation</b>	<b>\$698,000</b>	<b>May 2019</b>
<ul style="list-style-type: none"> <li>▶ Victory Road was closed on January 8<sup>th</sup> and will be closed for the duration of construction.</li> <li>▶ Crews working on demolition of the old structure and excavation.</li> <li>▶ Crews working on pipe installation.</li> <li>▶ Utility relocations are on-going.</li> </ul>			

#### SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
<b>2017 Federal Aid Capital Maintenance<sup>1</sup></b>	<b>\$5.5 Million</b>	<b>Substantial 11/02/2018</b>
<b>Linder Road and Saguaro Drive Pedestrian Improvements</b>	<b>\$128,000</b>	<b>Substantial 11/01/2018</b>
<b>Leadville Ave Bikeway- Linden to Greenbelt</b>	<b>\$653,000</b>	<b>Substantial 11/07/2018</b>
<b>State Street &amp; Veterans Memorial Parkway</b>	<b>\$7.7 Million</b>	<b>Substantial 11/13/2018</b>

#### UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
<b>2019 Residential Capital Maintenance -HB312</b>	<b>\$1,190,000</b>	<b>January 2019</b>
<b>2019 Downtown Boise Implementation- HB312</b>	<b>\$2,010,000</b>	<b>February 2019</b>
<b>Ash Park Ln, Northview St to Ustick Rd</b>	<b>\$780,000</b>	<b>January 2019</b>
<b>Bogus Basin Rd, Curling Dr to 550' N/O Curling Dr</b>	<b>\$407,000</b>	<b>January 2019</b>
<b>Donna Larsen Park Pathway and Pedestrian Crossing</b>	<b>\$500,000</b>	<b>January 2019</b>
<b>Hidden Springs Elementary School Zone, 3<sup>rd</sup> Ave to Shafer Way</b>	<b>\$126,000</b>	<b>January 2019</b>
<b>Lake Hazel Reclaim, Maple Grove o Cole Rd- HB312 Project</b>	<b>\$1,010,000</b>	<b>January 2019</b>

Linder Rd, Ustick Rd to McMillan Rd Linder Rd, Cayuse Creek Dr to Chinden Blvd	\$3 Million	January 2019
Main St and Idaho St, 16 <sup>th</sup> St to Broadway Ave- HB312	\$1.6 Million	February 2019
State St and Wylie Ln Pedestrian Crossing 14 <sup>th</sup> St and Fort St Pedestrian Crossing	\$272,000	January 2019

<sup>1</sup> federal project