



# Weekly Construction Project Status

January 15, 2021

Please contact Kadee Porter at 387-6290 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2019 Green Stormwater Implementation</b>	<b>Clearwater Landscape</b>	<b>\$285,000</b>	<b>April 2021</b>
<ul style="list-style-type: none"> <li>▶ The Alley next to 9<sup>th</sup> will have a delay to allow for adjacent development to take place.               <ul style="list-style-type: none"> <li>• Will Start March 15<sup>th</sup>.</li> </ul> </li> </ul>			
<b>FY20 Capital Maintenance, Phase I<sup>1</sup></b>	<b>Knife River</b>	<b>\$3.6 Million</b>	<b>May 2021</b>
<ul style="list-style-type: none"> <li>▶ Segments include:               <ul style="list-style-type: none"> <li>• 13<sup>th</sup> Street, Alturas Street to Brumback Street                   <ul style="list-style-type: none"> <li>▪ Roadway work will be done in Spring 2021.</li> </ul> </li> <li>• Cole Road, New York Canal to Latigo Drive                   <ul style="list-style-type: none"> <li>▪ <b>Complete.</b></li> </ul> </li> <li>• Hill Road Parkway, Horseshoe Bend Road to Seaman Gulch Road                   <ul style="list-style-type: none"> <li>▪ <b>Complete.</b></li> </ul> </li> <li>• Horseshoe Bend Road, State Street to Cemetery Entrance                   <ul style="list-style-type: none"> <li>▪ Concrete work is complete except for one ramp at SH-44</li> <li>▪ Roadway work will be done in Spring 2021.</li> </ul> </li> <li>• Locust Grove Road, Ustick Road to McMillan Road                   <ul style="list-style-type: none"> <li>▪ Pipe work and roadway work will be done in Spring 2021.</li> </ul> </li> <li>• Pine Street, Linder Road to Meridian Road                   <ul style="list-style-type: none"> <li>▪ <b>Complete.</b></li> </ul> </li> <li>• Technology Way, Columbia to SH-21                   <ul style="list-style-type: none"> <li>▪ <b>Complete.</b></li> </ul> </li> </ul> </li> </ul>			
<b>FY20 &amp; FY19 Capital Maintenance, Phase 2 &amp; 3<sup>1</sup></b>	<b>Knife River</b>	<b>\$2 Million</b>	<b>July 2021</b>
<ul style="list-style-type: none"> <li>▶ Project will begin in the spring of 2021.</li> <li>▶ Segments include:               <ul style="list-style-type: none"> <li>• Cherry Lane, Shoshone Street to Vista Avenue</li> <li>• Elder Street, Owyhee Street to Vista Avenue</li> <li>• Owyhee Street, Elder Street to Cherry Lane</li> <li>• Owyhee Street, Cherry Lane to Overland Road</li> <li>• Gowen Road, Orchard Street to Broadway Avenue</li> </ul> </li> </ul>			
<b>32<sup>nd</sup> and 33<sup>rd</sup> Street Bridge</b>	<b>Clearwater Construction</b>	<b>\$296,850</b>	<b>April 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting was held on January 5<sup>th</sup></li> <li>▶ Notice to proceed is January 18<sup>th</sup></li> <li>▶ Utility coordination meeting held on January 6<sup>th</sup></li> </ul>			
<b>38th Street Bridge #1440, 41st Street Bridge #1437, and 44th Street Bridge #1433</b>	<b>Knife River</b>	<b>\$410,000</b>	<b>April 2021</b>
<ul style="list-style-type: none"> <li>▶ No change</li> <li>▶ NTP has not yet been issued               <ul style="list-style-type: none"> <li>• Waiting on KRC submittals and schedule</li> <li>• Anticipated start date TBD – KR indicated wanting to start on 38<sup>th</sup> St box culvert January 18. Waiting on ESC plan and Permit approval.</li> </ul> </li> </ul>			
<b>Cassia Street Bikeway</b>	<b>Knife River</b>	<b>\$2,676,578</b>	<b>August 2021</b>
<ul style="list-style-type: none"> <li>▶ Notice to proceed date January 4, 2021</li> <li>▶ Utility work ongoing at Latah</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>Chinden Boulevard and Curtis Road</b>	<b>Compliance Solution &amp; Contracting LLC</b>	<b>\$1,137,000</b>	<b>May 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for February 11, 2021</li> <li>▶ Estimated start date February 22, 2021</li> </ul>			
<b>Division Avenue</b>	<b>RL Young Paving</b>	<b>\$199,977.48</b>	<b>May 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 22<sup>nd</sup></li> <li>▶ Notice to proceed date February 2, 2021</li> </ul>			
<b>Eagle Road, Amity to Victory Roadway and Roundabout</b>	<b>Central Paving</b>	<b>\$6.7 Million</b>	<b>September 2021</b>
<ul style="list-style-type: none"> <li>▶ Seepage bed installation ongoing</li> <li>▶ Utility work ongoing</li> <li>▶ Ped Crossing at 10 Mile ongoing</li> <li>▶ Excavating North of Rome</li> </ul>			
<b>Edgewood, Five Mile, and Royal Pedestrian Improvements</b>	<b>Diamond Contractors</b>	<b>\$156,000</b>	<b>April 2021</b>
<ul style="list-style-type: none"> <li>▶ Five Mile <ul style="list-style-type: none"> <li>• Requested a punch list walk with Diamond</li> </ul> </li> <li>▶ Royal <ul style="list-style-type: none"> <li>• Waiting on response from Diamond when they plan to have extruded curb, signing and striping complete.</li> <li>• Requested a punch list walk with Diamond when complete</li> </ul> </li> <li>▶ Edgewood <ul style="list-style-type: none"> <li>• Re-scheduled for 4/5 due to weather</li> </ul> </li> </ul>			
<b>Five Mile Road and Smoke Ranch Pedestrian Crossing</b>	<b>Peak Construction</b>	<b>\$205,800</b>	<b>April 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 14<sup>th</sup>, 2021.</li> <li>▶ Notice to proceed date February 2, 2021</li> </ul>			
<b>Gowen Road Bridge 2110</b>	<b>Concrete Placing Company</b>	<b>\$6 Million</b>	<b>November 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled TBD</li> <li>▶ Notice to proceed date February 2, 2021</li> </ul>			
<b>Linder Road and Deer Flat</b>	<b>Knife River</b>	<b>\$3 Million</b>	<b>March 2021</b>
<ul style="list-style-type: none"> <li>▶ Work on concrete sidewalk is nearly complete.</li> <li>▶ Asphalt paving is delayed until spring due to cold weather and frost in the ground.</li> </ul>			
<b>Maple Grove Road, Victory Road to Overland Road</b>	<b>Knife River</b>	<b>\$5.8 Million</b>	<b>August 2021</b>
<ul style="list-style-type: none"> <li>▶ Utility work started in advance of construction and is on-going.</li> <li>▶ Crews working on irrigation and storm drain pipe installation.</li> <li>▶ Maple Grove Road is closed January 4<sup>th</sup> – January 17<sup>th</sup> for utility work by Suez.</li> <li>▶ Maple Grove Road will be closed January 18<sup>th</sup> – 24<sup>th</sup> for bridge work at the South Farmers Lateral.</li> </ul>			
<b>Phillippi Street, Malad Street to Overland</b>	<b>Knife River</b>	<b>\$1,265,492.10</b>	<b>September 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 14<sup>th</sup></li> <li>▶ Notice to proceed February 4, 2021</li> </ul>			
<b>Shamrock Avenue Bridge 1424</b>	<b>Compliance Solutions &amp; Contracting LLC</b>	<b>\$128,442.15</b>	<b>June 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 7<sup>th</sup></li> <li>▶ Notice to proceed January 28 pending submittal approvals</li> </ul>			
<b>Shoshone Street Bikeway, Canal Street to Capitol Boulevard</b>	<b>Hawkeye Builders, Inc</b>	<b>\$310,000</b>	<b>December 2020</b>
<ul style="list-style-type: none"> <li>▶ Upcoming separate project to evaluate &amp; redesign Overland &amp; Shoshone Intersection</li> <li>▶ Additional pavement markings will happen in the spring</li> </ul>			
<b>Ten Mile Road and Amity Road Roundabout</b>	<b>Central Paving</b>	<b>\$1,997,026.52</b>	<b>June 2021</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is January 15<sup>th</sup></li> <li>▶ Notice to proceed February 1, 2021</li> </ul>			

<b>SUBSTANTIALLY COMPLETED PROJECTS</b>		
<b>PROJECT</b>	<b>Contract Amount</b>	<b>Completion</b>
Ten Mile, Ustick Rd to McMillan Rd	\$6.2 Million	Substantial 10/07/2020
2020 Microseal	\$220,000	Substantial 10/12/2020
Meridian Road, Cherry Lane to Ustick Road	\$5.5 Million	Substantial 10/14/2020
2020 Residential Capital Maintenance	\$2.7 Million	Substantial 11/4/2020
FY19 Capital Maintenance Phase 2 <sup>1</sup>	\$1.7 Million	Substantial 11/21/2020
2020 Southwest Ada County Pedestrian Improvements	\$936,510	Substantial 11/30/2020
Cole Road and Victory Intersection	\$8.7 Million	Substantial 12/16/2020

<b>UPCOMING PROJECTS – The following list is an approximation and is subject to change.</b>		
<b>PROJECT</b>	<b>ESTIMATE</b>	<b>COMMENTS</b>
2021 Cul-de-Sac	\$491,000	February 2021
Enhanced School Crossings- Meridian Middle and Capital HS	\$143,000	January 2021
Fairview Ave and Curtis Road Accessible Pedestrian Signal	\$151,000	February 2021
Fairview Ave and Milwaukee St Accessible Pedestrian Signal	\$121,000	February 2021
Overland Rd and Phillippi St Ped Crossing	\$211,000	January 2021
Maintenance Crack Seal (2021) HB312 Project	\$325,000	January 2021
2021 Arterial & Collector Capital Maintenance	\$2.2 Million	January 2021
Franklin, McKinley / Pierce	\$245,000	February 2021
Bogart Ln, SH-44 (State St) / Sloan St	\$216,000	February 2021
Vista Ave and Nez Perce St Pedestrian Crossing	\$183,000	February 2021
2020 DBIP – HB312 Project	\$2.1 Million	March 2021
Microseal 2021 – HB312 Project	\$650,000	March 2021
Friction Seal of Bike Lane Demonstration Project	\$150,000	March 2021