



Sara M. Baker, President
 Rebecca W. Arnold, Vice President
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner
 Paul Woods, Commissioner

Weekly Construction Project Status
June 15, 2018

2018 Residential Capital Maintenance- PC Deb Parlman

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 & 2018 Microseal	Boswell Asphalt	\$690,000	June 2018
<ul style="list-style-type: none"> ▶ Contractor is planning on doing the 2017 and 2018 Microseal work at the same time. ▶ Work is being done at night. ▶ Completed all the downtown Boise segments and the 36th & Hill roundabout. ▶ Work Started in downtown Meridian on June 7th and will be on-going through next week. 			
2018 Arterial and Collector Capital Maintenance	Central Paving Company	\$3.7 Million	September 2018
<ul style="list-style-type: none"> ▶ Project includes work on the following segments: <ul style="list-style-type: none"> • Orchard, Emerald to Franklin • Franklin, Orchard to Cole <ul style="list-style-type: none"> ▪ Concrete work began May 30th on the north side. ▪ Concrete work on the south side of Franklin will begin June 11th. The outside eastbound lane will be continuously closed for a pedestrian detour for one week while work is completed. • Black Cat, Kuna Road to Lake Hazel • Black Cat, Amity to Victory <ul style="list-style-type: none"> ▪ Road will be closed June 25 – July 13 for pulverization and re-paving. • Ten Mile, Deer Flat to Lake Hazel <ul style="list-style-type: none"> ▪ Road will be closed June 18– July 10 for pulverization and re-paving. 			
2018 Downtown Boise Implementation Plan	SunRoc	\$791,000	October 2018
<ul style="list-style-type: none"> ▶ NTP- May 21st. ▶ Concrete and pipe work on 4th Street, Grove to Jefferson started June 8th and is on-going. 			
2018 Bridge Preventative Maintenance	Braun-Jensen, Inc.	\$160,000	August 2018
<ul style="list-style-type: none"> ▶ NTP- June 11th. ▶ Work includes doing an epoxy overlay on three bridges: <ul style="list-style-type: none"> • Gekeler Lane between Federal Way and McGregor Drive <ul style="list-style-type: none"> ▪ Complete. • Bogus Basin Road near Stewart Gulch <ul style="list-style-type: none"> ▪ Work is scheduled to be complete this week. • 9th Street between Myrtle and Royal Street <ul style="list-style-type: none"> ▪ Work is scheduled to start late this week and be complete early next week. 			
2018 Cul-de-Sacs	Boswell Asphalt	\$324,000	July 2018
<ul style="list-style-type: none"> ▶ Cul-de-sacs are on hold for the next week as the microseals are being completed. 			
2017 Federal Aid Capital Maintenance¹	Sunroc	\$5.5 Million	October 2018
<ul style="list-style-type: none"> ▶ Project includes work on the following segments: <ul style="list-style-type: none"> • 3rd Street, Myrtle to Front • 3rd Street, Jefferson to Fort • 4th Street, State to Washington • 11th Street, Myrtle to Front • 11th Street, Main to Bannock 			

Project Name	Contractor	Contract Amount	Completion
<ul style="list-style-type: none"> • Amity, Production to Market <ul style="list-style-type: none"> ▪ The asphalt test strip placed on May 9th passed. Milling was completed May 12th. Paving was completed May 21st. Remaining work includes manhole adjustments and striping. • Cherry Lane, Ten Mile to Linder • Collister, Hill Road to Quail Ridge <ul style="list-style-type: none"> ▪ Concrete work is complete. ▪ Milling and paving is delayed until after the Fourth of July holiday due to the Contractor's schedule. • Curtis, Morris Hill to I-184 south off-ramp • Harrison Blvd, Hays to Hill Road <ul style="list-style-type: none"> ▪ Concrete work started April 23rd and is on-going. ▪ Pipe work is complete. • Irene, 33rd to 28th <ul style="list-style-type: none"> ▪ Concrete work is complete. • Irene, 26th to Harrison Blvd <ul style="list-style-type: none"> ▪ Concrete work is complete. • Rose Hill, Roosevelt to Vista • Seamans Gulch Road, Hill Road Parkway to Landfill Entrance • Sycamore, State to Taft <ul style="list-style-type: none"> ▪ Concrete work is complete. • Taft, 32nd to 28th <ul style="list-style-type: none"> ▪ Pipe work is complete. 			
2018 Green Stormwater Implementation	Bricon Incorporated	\$436,000	August 2018
<ul style="list-style-type: none"> ▶ Work scheduled to start the first of next week. ▶ Removed asphalt on the alley between 4th and 5th. ▶ The next month will be utility relocations. 			
2018 Residential Capital Maintenance	Idaho Material & Construction	\$3.5 Million	August 2018
<ul style="list-style-type: none"> ▶ Project includes the following segments: <ul style="list-style-type: none"> • 7th Street, Union Street to Ridenbaugh Street <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes manhole adjustments. • Lemp Street, 13th Street to 8th Street <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes manhole adjustments, striping, and landscape repair. • Lemp Street, Harrison Blvd to 13th Street <ul style="list-style-type: none"> ▪ Milling started June 14th. • 14th Street, Resseguie Street to Irene Street <ul style="list-style-type: none"> ▪ Paving is complete. Remaining work includes manhole adjustments, striping, and landscape repair. • 17th Street, Lemp Street to Irene Street <ul style="list-style-type: none"> ▪ Paving is scheduled to be complete this week. • Eastman Street, Harrison Blvd to 13th Street <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Crews working on removal of existing asphalt and re-grading base gravels. • Eastman Street, 23rd Street to Harison Blvd • Brumback Street, 25th Street to Harrison Blvd • Heron Street, 28th Street to Harrison Blvd • Hazel Street, Harrison Blvd to 13th Street 			
2018 Roadway and Pedestrian Improvements (Clark Street & Targee Street)	Hawkeye Builders	\$1.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Excavation is proceeding on the south side from west to east on Clark. ▶ Seepage beds on south side are complete. ▶ Concrete placements for curb, gutter, and sidewalk are on-going. ▶ Work started on Targee last week. Suez is replacing the water line for next several weeks. 			
Bogus Basin Road Improvements	Central Paving	\$3.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Crews working on localized base/pavement repair areas. Work is being done with flaggers; drivers should expect 15-minute delays. ▶ Project includes an overlay, some parking area improvements, and a pathway for the Forest Service. 			

Project Name	Contractor	Contract Amount	Completion
Cloverdale, Fairview Avenue to Ustick Road	Central Paving	\$2.6 Million	August 2018
<ul style="list-style-type: none"> ▶ Crews are working on excavation and placement of base gravels on the east side of Cloverdale. ▶ Curb and gutter on the east side is expected to start in late June or early July. 			
Cole Road and Lake Hazel Road	Concrete Placing Company	\$5.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Gravel is complete ▶ Concrete placement for curb, gutter and sidewalk started this week. ▶ Cole Road is closed and will remain closed until the project is complete. ▶ Project is ahead of schedule 			
Emerald Street and Americana Blvd Improvements	Knife River	\$2 Million	July 2018
<ul style="list-style-type: none"> ▶ Crews working on signal replacement at Garden, Roosevelt, and Latah. ▶ Utility relocations on the south side of Emerald started May 7th and are on-going. ▶ Crews working on sidewalk improvements on the north side of Emerald between Roosevelt and Latah. ▶ Crews working on seepage beds, storm drain, and sidewalk improvements on the south side of Emerald between Garden and Roosevelt. 			
Heron St, 13th St to 9th St	Sunroc	\$337,000	July 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held May 22nd. ▶ Crews began excavation on June 5th. ▶ Concrete placements for sidewalk are scheduled to start the week of June 18th. 			
Pine Avenue, Meridian Road to Locust Grove Road	Knife River	\$5.5 Million	September 2018
<ul style="list-style-type: none"> ▶ Road is closed ▶ All of the major pipe is in. Working on sewer tie-ins. ▶ The majority of utility relocations are done. ▶ Gravel is complete east of the bridge and the curb and gutter is installed. ▶ Excavation roadway from the bridge to the west and installing base material as they go. 			
State Street & Veterans Memorial Parkway	Idaho Materials and Construction	\$7.7 Million	October 2018
<ul style="list-style-type: none"> ▶ Utility relocations started in advance of construction and are on-going. ▶ Traffic was shifted to the south side of the roadway on the night of March 28th. At that time, left turns from State Street were eliminated. (Note that left turns onto State Street are still allowed.) ▶ Crews are working on the north side of State Street. Excavation, pipe installation, and placement of base gravels is complete. ▶ Curb and gutter on the north side of State Street and the west side of 26th and Veterans Memorial Parkway started May 23rd is complete. ▶ Concrete paving started June 5th and will continue through the end of the month. Work will be done at night. ▶ Traffic will be swapped onto the new pavement on Veterans Memorial Parkway and 36th Street on the night of June 28th. 			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
Cherry Lane Street Lighting¹	\$340,450	Substantial 03/14/2018
Eagle Road Bridge #1216	\$200,000	Substantial 03/14/2018
2018 North End Bridge Replacements	\$268,000	Substantial 04/05/2018
Cole Road & Overland Road Intersection ¹	\$1.5 Million	Substantial 05/02/2018
State Street Bridge #1486	\$1.1 Million	Substantial 05/22/2018
2018 Maintenance Crack Seal	\$332,915	Substantial 06/11/2018

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
Barber Dr Bridge #1335 1-mile NW of Warm Springs Blvd	\$349,000	August 2018
Cole Rd and Franklin Rd, Boise	\$7,514,000	August 2018
Leadville Ave Bikeway, Linden St to Greenbelt	\$200,000	July 2018
State Street Bridge #1408 0.2 miles w/o Collister Dr	\$475,000	July 2018
State Street and Collister Dr, Boise ¹	\$9,300,000	July 2018

¹ federal project