



# Weekly Construction Project Status

June 3, 2022

Please contact Kadee Porter at 387-6290 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>13<sup>th</sup> Street Traffic Calming (Phase 1) Fort Street to Hill Road</b>	<b>Peak Concrete</b>	<b>\$902,000</b>	<b>June 2022</b>
<ul style="list-style-type: none"> <li>▶ Contractor working on 13<sup>th</sup> and Sherman Ave, Bella and Hazel.               <ul style="list-style-type: none"> <li>• Demo complete. Working on concrete prep.</li> <li>• Concrete was placed 5/25</li> </ul> </li> <li>▶ Landscaping is expected to start this week.</li> <li>▶ TTC is continuing to be monitored and maintained.</li> </ul>			
<b>2021 Residential Capital Maintenance</b>	<b>Central Paving</b>	<b>\$3.0 Million</b>	<b>October 2022</b>
<ul style="list-style-type: none"> <li>▶ Anticipated start date scheduled for 5/31 on 4<sup>th</sup> St. – Washington to Janie. Contractor is waiting for 2 ½ Street to re-open before starting on 5<sup>th</sup> Ave. Expected completion date is 6/10 for the Zones work.</li> <li>▶ Segments are located in downtown Meridian and include the following:               <ul style="list-style-type: none"> <li>• E. 5<sup>th</sup> Street, State Ave to north end</li> <li>• E. Washington Ave, E. 4<sup>th</sup> Street to N. Cathy Ave</li> <li>• E. 4<sup>th</sup> Street, E. Washington Ave to N. Janie Lane</li> <li>• E. 4<sup>th</sup> Street, E. Broadway Ave to E. State Ave</li> <li>• E. 2<sup>nd</sup> Street, E. Idaho Ave to E. Carlton Ave</li> <li>• E. 5<sup>th</sup> Ave, E. Franklin Road to E. Bower Street</li> <li>• E. Bower Street, N. Main Street to east end</li> <li>• E. State Ave, E. 2<sup>nd</sup> Street to east end</li> </ul> </li> </ul>			
<b>2021 Cul-De-Sac</b>	<b>Boswell Asphalt</b>	<b>\$339,000</b>	<b>October 2022</b>
<ul style="list-style-type: none"> <li>▶ Notice to proceed / scheduled start date of June 1<sup>st</sup> pending weather.</li> </ul>			
<b>11th Street Maintenance and Bikeway</b>	<b>IMC</b>	<b>\$2.1 Million</b>	<b>October 2022</b>
<ul style="list-style-type: none"> <li>▶ Phase 1 water service work started 5/10               <ul style="list-style-type: none"> <li>• Sawcutting/Demo ongoing</li> <li>• Mainline pipe work ongoing – complete to be to Eastman as of 5/31. Water testing has started</li> <li>• Service crew is expected to start this week, pending mainline testing. Service lines are starting to be pre-set.</li> <li>• Working with CoB on addental roadway repair adder at/near High School.</li> </ul> </li> <li>▶ TTC has been set from Lemp to Eastman.</li> </ul>			
<b>24<sup>th</sup> Street Road and Bridge Project</b>	<b>Peak Concrete</b>	<b>\$1.1 Million</b>	<b>June 2022</b>
<ul style="list-style-type: none"> <li>▶ Paving complete</li> <li>▶ Remaining work includes landscape repairs, sign installation, and permanent striping.</li> </ul>			
<b>Christine Street, Northview to Ustick Road</b>	<b>Diamond Contractors</b>	<b>\$1.2 Million</b>	<b>June 2022</b>
<ul style="list-style-type: none"> <li>▶ Southbound lane closed</li> <li>▶ Excavation east side of Christine Street</li> <li>▶ Pit Run and ¾" are being placed behind excavation</li> <li>▶ Sidewalk placement ongoing</li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>FY21 Capital Maintenance, Phase 1<sup>1</sup></b>	<b>Knife River</b>	<b>\$4.2 million</b>	<b>August 2022</b>
<ul style="list-style-type: none"> <li>▶ Segments include: <ul style="list-style-type: none"> <li>• Pleasant Valley Road, Hollilynn Drive to Gowen Road <ul style="list-style-type: none"> <li>▪ Roadway work will be delayed to the fall of 2022 due to potential utility work in the area.</li> </ul> </li> <li>• Boise Avenue, Broadway Avenue to Gekeler Lane <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Linden Street, Broadway Avenue to Gekeler Lane <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Curtis Road, Fairview Avenue to Ustick Road <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Fairview Avenue, Maple Grove Road to Milwaukee Street <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Surprise Way, Amity Road to SH-21 <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> </ul> </li> </ul>			
<b>FY21 Capital Maintenance Phase 2<sup>1</sup></b>	<b>Idaho Materials &amp; Construction</b>	<b>\$2.9 Million</b>	<b>June 2022</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting was held December 15<sup>th</sup>.</li> <li>▶ Segments include: <ul style="list-style-type: none"> <li>• Edna Street, Five Mile Road to Patton Street <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Warm Springs Avenue, Starcrest Drive to Starview Drive <ul style="list-style-type: none"> <li>▪ Complete.</li> </ul> </li> <li>• Warm Springs Avenue, Glacier Drive to SH-21 <ul style="list-style-type: none"> <li>▪ Paving is complete.</li> </ul> </li> </ul> </li> </ul> <p style="margin-left: 40px;">Minor work will continue through early June, including manhole adjustments and permanent striping.</p>			
<b>FY21 Capital Maintenance Phase 3<sup>1</sup></b>	<b>Knife River</b>	<b>\$655,927</b>	<b>August 2022</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting will be held on April 18<sup>th</sup>.</li> <li>▶ NTP is June 4<sup>th</sup>. Work will be done during the summer to minimize impacts to the school.</li> <li>▶ Segments include: <ul style="list-style-type: none"> <li>• 8<sup>th</sup> Street, Pine Avenue to Cherry Lane</li> </ul> </li> </ul>			
<b>2021 Bikeway Signage</b>	<b>Curtis Clean Sweep</b>	<b>\$320,000</b>	<b>September 2022</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction meeting was held on April 14<sup>th</sup></li> <li>▶ Notice to proceed date set for May 31.</li> <li>▶ Waiting on materials and fabrication.</li> </ul>			
<b>2022 Arterial &amp; Collector Capital Maintenance</b>	<b>Knife River</b>	<b>\$1.3 Million</b>	<b>August 2022</b>
<ul style="list-style-type: none"> <li>▶ NTP is scheduled for June 6<sup>th</sup></li> <li>▶ Segments include: <ul style="list-style-type: none"> <li>• Victory Road, Black Cat Road to Ten Mile Road</li> <li>• Amity Road, Meridian Road to Locust Grove Road (start location)</li> </ul> </li> </ul>			
<b>2022 Maintenance Crack Seal</b>	<b>Morgan Pavement</b>	<b>\$775,000</b>	<b>August 2022</b>
<ul style="list-style-type: none"> <li>▶ The Contractor started work the week of April 24<sup>th</sup>.</li> <li>▶ No issues to report, other than sporadic weather delays. Work ongoing.</li> </ul>			
<b>Gowen Road Bridge 2110</b>	<b>Concrete Placing Company</b>	<b>\$6 Million</b>	<b>June 2022</b>
<ul style="list-style-type: none"> <li>▶ Fence remaining</li> <li>▶ Anti-graffiti needing to be applied</li> <li>▶ Repairing sidewalk panels on north side</li> </ul>			
<b>Kuna Middle School Zone - Ten Mile and Boise St</b>	<b>JCG Excavation</b>	<b>\$540,000</b>	<b>August 2022</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting will be held May 23<sup>rd</sup></li> <li>▶ Notice to proceed is June 10<sup>th</sup></li> </ul>			

Project Name	Contractor	Contract Amount	Completion
<b>Roosevelt St. Rose Hill St. to Emerald St.</b>	<b>Compliance Solutions</b>	<b>\$2.1 Million</b>	<b>July 2022</b>
<ul style="list-style-type: none"> <li>▶ Hauling base for sidewalk and road</li> <li>▶ Placing pedestrian ramps and finalizing west side</li> <li>▶ Sidewalk being placed on west side</li> <li>▶ Once west side is complete, the east side of Roosevelt will be milled</li> </ul>			
<b>Ten Mile Rd- Victory to Overland</b>	<b>Central Paving</b>	<b>\$7.3 Million</b>	<b>October 2022</b>
<ul style="list-style-type: none"> <li>▶ Placing subgrade for Intersection <ul style="list-style-type: none"> <li>• ¾" being placing at roundabout</li> </ul> </li> <li>▶ Overland to Lamont re-opened for traffic</li> <li>▶ Placing curb at roundabout</li> <li>▶ Sidewalk after curb</li> <li>▶ Concrete paving anticipated starting in June</li> </ul>			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
<b>Eagle Road, Amity to Victory Roadway and Roundabout</b>	<b>\$6.7 Million</b>	Substantial 11/16/2021
<b>Cassia Street Bikeway</b>	<b>\$2,676,578</b>	Substantial 12/17/2021
<b>Maple Grove Road, Victory Road to Overland Road</b>	<b>\$5.8 Million</b>	Substantial 02/10/2022
<b>45<sup>th</sup> Street Bridge #1432</b>	<b>\$205,848</b>	Substantial 4/07/2022
<b>Five Mile Rd and La Grange St Pedestrian Crossing</b>	<b>\$317,035</b>	Substantial 5/16/2022

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
<b>Black Cat Rd Bridge #1305</b>	<b>\$470,000</b>	August 2022
<b>26<sup>th</sup> St Bridge #1321/ 37<sup>th</sup> St Bridge #1441/ Shoup Ave Bridge #1404</b>	<b>\$924,000</b>	August 2022
<b>Bryson Ave Bridge #1305/ Lena Ave Bridge #1509/ Wildwood St Bridge #1425</b>	<b>\$655,000</b>	August 2022
<b>DBIP (2020) Phase 2</b>	<b>\$7.5 Million</b>	June 2022
<b>Microseal (2022)</b>	<b>\$975,000</b>	June 2022
<b>Pine Ave., Meridian Rd to Locust Grove Rd - Pine Ave Basin</b>	<b>\$150,000</b>	June 2022
<b>Pavement Preservation and ADA (2022) Phase 1</b>	<b>\$4.7 Million</b>	June 2022
<b>Reutzell Dr Bridge #1249</b>	<b>\$865,000</b>	August 2022
<b>2023 Roadway and Ada Improvements- Part 2</b>	<b>\$1.3 Million</b>	June 2022