



Weekly Construction Project Status

May 14, 2021

Please contact Kadee Porter at 387-6290 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2021 Arterial & Collector Capital Maintenance	Central Paving	\$1.4 Million	June 2021
<ul style="list-style-type: none"> ▶ Project includes Pleasant Valley Road, Amyx Lane to Hollilynn Drive ▶ Start pulverizing phase 3 on 5/12 			
2021 Maintenance Crack Seal	Curtis Clean Sweep	\$316,730	June 2021
<ul style="list-style-type: none"> ▶ All work nearly complete. ▶ Working with the contractor and ACHD Maintenance Department to ensure all the required areas are sealed. 			
2021 Cul-de-Sac	Morgan Pavement	\$291,200	October 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on May 3rd ▶ Notice to proceed is scheduled for May 10th - pending submittal approval ▶ Contractor does not anticipate starting until mid-summer. 			
2021 Downtown Boise Implementations Plan	Sunroc Corporation	\$1,214,680	September 2021
<ul style="list-style-type: none"> ▶ Work is anticipated to start the week of 5/17 pending TTC/ped detour plans are approved. ▶ Preliminary site walk with ACHD and contractor scheduled for 5/14 to review TTC plans. 			
2021 Microseal	Morgan Pavement	\$525,500	July 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting May 3rd ▶ Notice to proceed date is scheduled for June 21st ▶ Anticipated start date in July 			
2021 Enhanced Pedestrian Crossings	Peak Concrete Construction, LLC	\$240,090	September 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for May 13th ▶ Notice to proceed date June 7, 2021 			
2021 Fairview Avenue Ped Improvements	JCG Excavation	\$209,125	June 2021
<ul style="list-style-type: none"> ▶ Notice to proceed date March 29th. ▶ Fairview and Curtis <ul style="list-style-type: none"> • Concrete work complete • Waiting on new pedestrian pole ▶ Fairview & Milwaukee <ul style="list-style-type: none"> • Starting on South side 5/6 			
FY20 & FY19 Capital Maintenance, Phase 2 & 3¹	Knife River	\$2 Million	July 2021
<ul style="list-style-type: none"> ▶ Segments include: <ul style="list-style-type: none"> • Cherry Lane, Shoshone Street to Vista Avenue <ul style="list-style-type: none"> ▪ Concrete work is complete. ▪ Milling and paving is scheduled for the week of May 17th. • Elder Street, Owyhee Street to Vista Avenue <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling and paving is scheduled for the week of May 17th. • Owyhee Street, Elder Street to Cherry Lane <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Milling and paving is scheduled for the week of May 17th. • Owyhee Street, Cherry Lane to Overland Road <ul style="list-style-type: none"> ▪ Concrete work is on-going. ▪ Removal of asphalt is scheduled to begin the week of May 17th. • Gowen Road, Orchard Street to Broadway Avenue <ul style="list-style-type: none"> ▪ Asphalt mix design is under review. 			

Project Name	Contractor	Contract Amount	Completion
Bogart Lane- State Street to Sloan Street	RL Young Paving Inc.	\$207,247	August 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for May 24th ▶ Notice to proceed date June 7, 2021 			
Cassia Street Bikeway	Knife River	\$2,676,578	August 2021
<ul style="list-style-type: none"> ▶ Ped Bridge complete ▶ Orchard/Cassia signal work ongoing <ul style="list-style-type: none"> • Complete ▶ Cassia Park <ul style="list-style-type: none"> • Landscaping ongoing • Bike path complete ▶ Work in front of schools starting in June 			
Chinden Boulevard and Curtis Road	Compliance Solution & Contracting LLC	\$1,137,000	June 2021
<ul style="list-style-type: none"> ▶ Electrical work ongoing – Installing fiber connections and new junction-boxes ▶ Roughly 3/4 of the concrete retaining wall on the north side of Chinden has been placed. Prepping for the railing install. ▶ Ped ramps and remaining concrete wall placement is scheduled for 5/14. ▶ TTC items are being addressed as needed. ▶ New signal poles are set and active. Removal of old poles complete. ▶ MSE wall panels are in fabrication. 			
Eagle Road, Amity to Victory Roadway and Roundabout	Central Paving	\$6.7 Million	September 2021
<ul style="list-style-type: none"> ▶ Pedestrian crossing at 10 Mile Creek is functional ▶ Zaldia roundabout complete ▶ Stage 3 will start after striping on Stage 2. ▶ Amity/Eagle roundabout Closed as of 5/10 through early August. ▶ Paving will be on 5/12 			
Eagle Road Signal Improvements	Power Plus	\$232,232	July 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for April 27th ▶ Notice to proceed date is scheduled for May 3rd but may be adjusted until permitting process is complete. 			
Franklin Street, McKinley Street to Pierce Street	JCG Excavation	\$181,254	June 2021
<ul style="list-style-type: none"> ▶ Meandering sidewalk and driveways complete. ▶ Working on misc. landscape items. ▶ Contractor has demobilized. 			
Friction Seal Bike Lane Demonstration Project	Curtis Clean Sweep	\$302,014	August 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is TBD ▶ Notice to proceed date June 14, 2021 			
Gowen Road Bridge 2110	Concrete Placing Company	\$6 Million	November 2021
<ul style="list-style-type: none"> ▶ Temp paving being modified for heavier traffic. ▶ Suez work ongoing. ▶ Electrical work ongoing. ▶ Waiting on ROE Permit from Railroad 			
Maple Grove Road, Victory Road to Overland Road	Knife River	\$5.8 Million	August 2021
<ul style="list-style-type: none"> ▶ Utility work started in advance of construction and is complete for this phase of work. ▶ Irrigation pipe installation is complete. Storm drain pipe installation is complete for this phase of work. ▶ Crews working on excavation and placement of base gravels on the west side of Maple Grove. ▶ Curb and gutter has been placed on the west side from Victory to Coleen. Curb and gutter north of Coleen is scheduled for the week of May 17th. 			

Project Name	Contractor	Contract Amount	Completion
Phillippi Street, Malad Street to Overland	Knife River	\$1,265,492.10	September 2021
<ul style="list-style-type: none"> ▶ Utility work ongoing ▶ Malad to Targee excavation ongoing <ul style="list-style-type: none"> • Slower production due to Marathon line ▶ Paving starting 4/13 between Targee and Malad ▶ Storm drainpipe from Targee to Overland ongoing <ul style="list-style-type: none"> • Will start on Spaulding 5/10 • Anticipated completion 5/14 pending any conflicts 			
Ten Mile Road and Amity Road Roundabout	Central Paving	\$1,997,026.52	June 2021
<ul style="list-style-type: none"> ▶ Utility work complete ▶ Irrigation work ongoing to include: ▶ Roundabout closed until approximately 6/4. ▶ Water line complete ▶ Concrete being placed for roundabout 			
Vista Avenue and Nez Perce Ped Crossing	JCG Excavation LLC	\$162,000	August 2021
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for May 17th ▶ Notice to proceed date June 2, 2021 			

SUBSTANTIALLY COMPLETED PROJECTS		
PROJECT	Contract Amount	Completion
2020 Residential Capital Maintenance	\$2.7 Million	Substantial 11/4/2020
FY19 Capital Maintenance Phase 2 ¹	\$1.7 Million	Substantial 11/21/2020
Shoshone Street Bikeway, Canal to Capital Boulevard	\$310,000	Substantial 11/24/2020
2020 Southwest Ada County Pedestrian Improvements	\$936,510	Substantial 11/30/2020
Cole Road and Victory Intersection	\$8.7 Million	Substantial 12/16/2020
Shamrock Avenue Bridge 1424	\$128,450	Substantial 04/02/2021
Division Avenue	\$199,975	Substantial 04/08/2021
32 nd and 33 rd Street Bridge	\$296,850	Substantial 04/09/2021
Linder Road and Deer Flat ¹	\$3 Million	Substantial 04/09/2021
38th Street Bridge #1440, 41st Street Bridge #1437, and 44th Street Bridge #1433	\$410,000	Substantial 04/23/2021
Edgewood, Five Mile, and Royal Pedestrian Improvements	\$156,000	Substantial 04/29/2021
2019 Green Stormwater Implementation	\$285,000	Substantial 05/07/2021
FY20 Capital Maintenance, Phase I ¹	\$3.6 Million	Substantial 05/10/2021
Five Mile Road and Smoke Ranch Pedestrian Crossing	\$205,800	Substantial 05/11/2021

UPCOMING PROJECTS – The following list is an approximation and is subject to change.		
PROJECT	ESTIMATE	COMMENTS
38 th St, Bush Ave to Sunset Ave	\$260,000	April 2021
Ustick Road and Black Cat Rd Interim Signal	\$500,000	April 2021
2021 Federal Aid Capital Maintenance Phase 1	\$4.3 Million	April 2021
2021 Federal Aid Capital Maintenance Local	\$577,000	May 2021
2021 Federal Aid Capital Maintenance Phase 2	\$2.7 Million	June 2021