



Paul Woods, President
 Rebecca W. Arnold, Vice President
 Sara M. Baker, Commissioner
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner

Weekly Construction Project Status March 3, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
FY16 Capital Maintenance¹	Sunroc Corporation	\$403,624	April 2017
<ul style="list-style-type: none"> ▶ The project includes work on the following segment. Work will be done in the spring. <ul style="list-style-type: none"> • Capitol Blvd, Rose Hill to University Drive 			
2017 Cul-de-Sac	Boswell Asphalt Paving	\$512,000	June 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 21st ▶ Notice to Proceed is March 24th 			
2017 Downtown Boise Implementation Plan (DBIP)	Sunroc Corporation	\$385,000	June 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 7th ▶ Notice to Proceed is March 16th 			
2017 Maintenance Crackseal	Curtis Clean Sweep	\$872,000	May 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on February 6th. ▶ Notice to Proceed is dependent on weather. Crews will work the night shift on arterial & collector roads, and day shift on residential streets. 			
2017 Residential Capital Maintenance	Idaho Materials & Construction	\$2 Mil	August 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on February 16th ▶ Notice to Proceed is March 2nd 			
4th Street Bridge #1291	Concrete Placing Company	\$386,000	April 2017
<ul style="list-style-type: none"> ▶ The section between the two existing bridges is complete. ▶ 4th Street is closed and the existing bridge has been removed. ▶ Excavation complete. ▶ Placing the concrete for the remaining portion of the bridge this week. 			
Cloverdale Yard Site Improvements	Central Paving	\$734,000	March 2017
<ul style="list-style-type: none"> ▶ Work should start back up around the first of March. 			
Fairview and Cole Intersection	Knife River	\$3.8 Million	August 2017
<ul style="list-style-type: none"> ▶ South Cole is closed until March. ▶ Utilities are relocating ▶ Working on irrigation and storm drain ▶ Some night work might take place on Fairview this weekend. 			
Franklin, Ten Mile to Black Cat¹	Idaho Material & Construction	\$6.5 Million	September 2017
<ul style="list-style-type: none"> ▶ Utility work is on-going. ▶ Black Cat Road, south of Franklin Road will be CLOSED through mid-April. This leg of the intersection will be completed when it opens, including asphalt paving and concrete paving. ▶ Crews working on irrigation and sewer pipe on the south side of Franklin Road. 			

Project Name	Contractor	Contract Amount	Completion
Jefferson Street Bridge #1328	Knife River	\$150,000	May 2017
<ul style="list-style-type: none"> ▶ Road is closed ▶ The majority the pipe has been placed. ▶ Irrigation crossing should be done next week. 			
Jefferson St, Whitewater Park Blvd to 27th Madison St, Whitewater Park Blvd to 27th	Sunroc Corporation	\$396,000	August 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 21st ▶ Anticipated Notice to Proceed is June 5th 			
Locust Grove Rd Bridge #1299 Stroebe Rd Bridge #1208	L2 Excavation	\$627,000	May 2017
<ul style="list-style-type: none"> ▶ Traffic control is in place for Stroebe Road Bridge. ▶ Unexpected bedrock was found and is being removed on the west side of Stroebe Bridge ▶ Work has started on Locust Grove. ▶ Closing Stroebe Road later this week due to safety concerns. 			
Overland & Vista Street Lighting LHSIP	Quality Electric	\$79,000	May 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 2nd ▶ Anticipated Notice to Proceed is April 11th 			
Plaza Drive Extension	Sunroc Corporation	\$874,000	August 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 28th ▶ Anticipated Notice to Proceed is May 1st 			
Targee St., Maple Grove Rd. to Penninger Dr. / Targee St. #1246 Farmers Lateral	Central Paving	\$380,000	July 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on February 21st. ▶ Targee is CLOSED between Maple Grove and Penninger for pipe installation. ▶ Crews working on excavation of the old pipe, followed by installation of new pipe and construction of cast-in-place concrete headwalls and wingwalls. 			
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	Knife River	\$7 Million	November 2017
<ul style="list-style-type: none"> ▶ Temporary widening on the north side of the road will be finished in early March. ▶ Storm water, irrigation, and City of Meridian pipe work is on-going. ▶ Utility work is on-going. ▶ Meridian Road, Ustick to Fairview, is CLOSED through March 2nd for pipe and utility work. 			
West 4th Street- Broadway Avenue to Maple Avenue	Central Paving	\$389,000	July 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting was held on February 21st ▶ Notice to Proceed is March 2nd 			
West 1st Street- Broadway Avenue to Pine Avenue	Alta Construction	\$405,000	June 2017
<ul style="list-style-type: none"> ▶ Preconstruction Meeting will be held on March 23rd ▶ Notice to Proceed is April 5th 			
Project Name	Contractor	Contract Amount	Completion
SUBSTANTIALLY COMPLETED PROJECTS			
Beacon and Leadville	J2 Construction	\$165,000	Substantial 12/07/16
Five Mile Road, Fairview Ave to Ustick Road	C & A Paving	\$2.7 Million	Substantial 12/01/16

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
2017 Cul-de-Sac	\$500,000	February
2017 Arterial and Collector Capital Maintenance	\$1.6 Mil	February
2017 Microseal	\$250,000	February
Alpine St., Orchard St to Randall St	\$526,000	March

Cameron St, Hummel Dr to Aurora Dr Fairfield Ave, Holiday Dr S to Holiday Dr N	\$772,000	February
Cole Rd, Spectrum St to Century Way Median ¹	\$160,000	February
Camas Street, Orchard St to Roosevelt St	\$1.2 Mil	April
Cherry Lane Street Light Pilot Project ¹	\$412,000	February
Collister Rd. Hillside Ave to Briarhill Dr	\$109,000	March
Eagle Rd Bridge 1029	\$818,000	March
Emerald St and American Blvd, Orchard St to Ann Morrison Park Entrance	\$1.6 Mil	March
Federal Way and Findley	\$75,000	February
Kootenai St, Vista Ave to Federal Way	\$507,000	March
Lake Hazel Rd Reclaim, Five Mile Rd to Maple Grove Rd Lake Hazel, Pearl Jensen- Acacia	\$1.1 Million	February
West 1 st St, Broadway Ave to Pine Avenue	\$480,000	February

¹ federal project