



Paul Woods, President  
 Rebecca W. Arnold, Vice President  
 Sara M. Baker, Commissioner  
 Jim D. Hansen, Commissioner  
 Kent Goldthorpe, Commissioner

## Weekly Construction Project Status December 15, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
<b>ACTIVE PROJECTS</b>			
<b>2017 Microseal</b>	<b>Boswell Asphalt Paving</b>	<b>\$220,000</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Project is on hold due to weather. Work is anticipated to start next spring/summer when the weather permits.</li> </ul>			
<b>2018 North End Bridge Replacements</b>	<b>Knife River</b>	<b>\$268,000</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting January 4<sup>th</sup>.</li> <li>▶ NTP is scheduled for January 15<sup>th</sup>.</li> </ul>			
<b>Cherry Lane Street Lighting<sup>1</sup></b>	<b>Quality Electric, Inc.</b>	<b>\$340,450</b>	<b>June 2018</b>
<ul style="list-style-type: none"> <li>▶ Notice to Proceed was August 27, 2017.</li> <li>▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction.</li> </ul>			
<b>Cloverdale, Fairview Avenue to Ustick Road</b>	<b>Central Paving Company</b>	<b>\$2.6 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting December 19<sup>th</sup>.</li> <li>▶ NTP is scheduled for January 8<sup>th</sup>.</li> </ul>			
<b>Cole Road and Lake Hazel Road</b>	<b>Concrete Placing Company</b>	<b>\$5.3 Million</b>	<b>August 2018</b>
<ul style="list-style-type: none"> <li>▶ Working on the concrete canal linder. Additional work is being required due to unsuitable material and rock excavation.</li> </ul>			
<b>Emerald Street and Americana Blvd Improvements</b>	<b>Knife River</b>	<b>\$2 Million</b>	<b>July 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 11<sup>th</sup>.</li> <li>▶ NTP is scheduled for February 12<sup>th</sup>.</li> <li>▶ Utility relocations by Idaho Power have started in advance of construction.</li> </ul>			
<b>Pine Avenue, Meridian Road to Locust Grove Road</b>	<b>Knife River</b>	<b>\$5.5 Million</b>	<b>September 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting is scheduled for January 5<sup>th</sup>.</li> <li>▶ NTP is scheduled for January 15<sup>th</sup>.</li> </ul>			
<b>State Street Bridge #1486</b>	<b>Knife River Construction</b>	<b>\$1.1 Million</b>	<b>April 2018</b>
<ul style="list-style-type: none"> <li>▶ Utility work by Suez was completed December 12<sup>th</sup>.</li> <li>▶ Traffic was swapped to the north side of State Street on the night of December 12<sup>th</sup>.</li> <li>▶ Bridge replacement work started on the south side of State Street on December 13<sup>th</sup>.</li> </ul>			
<b>State Street and Veterans Parkway</b>	<b>Idaho Materials and Construction</b>	<b>\$7.7 Million</b>	<b>October 2018</b>
<ul style="list-style-type: none"> <li>▶ Preconstruction Meeting January 23<sup>rd</sup></li> <li>▶ NTP is scheduled for February 5<sup>th</sup>.</li> <li>▶ Utility relocations will start in January in advance of construction.</li> </ul>			

**SUBSTANTIALLY COMPLETED PROJECTS**

<b>PROJECT</b>	<b>Contract Amount</b>	<b>Completion</b>
Camas Street- Orchard Street to Roosevelt Street	\$1.2 Million	Substantial 11/29/2017
Cameron and Fairfield Pedestrian Improvements	\$720,000	Substantial 11/15/17
Capitol Blvd & Island Ave Pedestrian Crossing	\$172,000	Substantial 11/29/17
Kuna Downtown Revitalization <sup>1</sup>	\$1 Million	Substantial 11/03/17
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	\$7 Million	Substantial 11/02/17
Franklin, Ten Mile to Black Cat <sup>1</sup>	\$6.5 million	Substantial 11/1/17

**UPCOMING PROJECTS – The following list is an approximation and is subject to change.**

<b>PROJECT</b>	<b>ESTIMATE</b>	<b>COMMENTS</b>
2018 Arterial and Collector Capital Maintenance	\$4.1 Million	January 2018
2018 DBIP	\$1.2 Million	February 2018
2018 Green Stormwater Implementation	\$375,000	January 2018
2018 Maintenance Crack Seal	\$450,000	December 2017
2018 Residential Capital Maintenance	\$3.4 Million	January 2018
Bogus Basin Rd Safety, Maintenance, and Trail Head	\$5 Million	January 2018
Clark Street, Orchard to Roosevelt Targee Street, Owyhee to Shoshone	\$1.1 Million	February 2018
Columbus- Overland to Kootenai Kootenai- Vista to Federal Way Overland- Columbus to Federal Way	\$1.8 Million	February 2018

<sup>1</sup> federal project