



Paul Woods, President
 Rebecca W. Arnold, Vice President
 Sara M. Baker, Commissioner
 Jim D. Hansen, Commissioner
 Kent Goldthorpe, Commissioner

Weekly Construction Project Status November 3, 2017

Please contact Justin Bledsoe at 387-6283 for questions on this report.

Project Name	Contractor	Contract Amount	Completion
ACTIVE PROJECTS			
2017 Microseal	Boswell Asphalt Paving	\$220,000	June 2018
<ul style="list-style-type: none"> ▶ Project is on hold due to weather. Work is anticipated to start next spring/summer when the weather permits. 			
Camas Street- Orchard Street to Roosevelt Street	Sunroc Corporation	\$1.2 Million	November 2017
<ul style="list-style-type: none"> ▶ The majority of the curb and sidewalk is complete on the north half. ▶ Placed curb on the south half and placing sidewalk. ▶ Preparing roadway for pavement 			
Cameron and Fairfield Pedestrian Improvements	Diamond Contractors, LLC	\$720,000	November 2017
<ul style="list-style-type: none"> ▶ Fairfield is complete. ▶ Cameron (Aurora – Cameron) – is complete. ▶ Working on Cameron between Hummel and Holiday. Concrete is complete. Planning to pave by the end of the week. ▶ Project is behind schedule 			
Capitol Blvd & Island Ave Pedestrian Crossing	Paul Construction	\$171,674	November 2017
<ul style="list-style-type: none"> ▶ Pedestrian ramps and island have been excavated. ▶ Signal bases are complete ▶ Placing concrete on the west side. 			
Cherry Lane Street Lighting¹	Quality Electric, Inc.	\$340,450	June 2018
<ul style="list-style-type: none"> ▶ Notice to Proceed was August 27, 2017. ▶ The first 80 working days shall be for procurement of materials. Once materials are delivered, the Contractor shall have 55 cumulative working days to complete construction. 			
Cole Road and Lake Hazel Road	Concrete Placing Company	\$5.3 Million	August 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is schedule for November 14th ▶ NTP is scheduled for November 27th 			
Emerald Street and Americana Blvd Improvements	Knife River	\$2 Million	July 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting TBD ▶ NTP is scheduled for February 12th 			
Kuna Downtown Revitalization¹	Knife River	\$1 Million	November 2017
<ul style="list-style-type: none"> ▶ Asphalt paving was completed on October 30th. ▶ Manhole collars were placed on November 1st. ▶ Striping to be done by November 3rd, weather permitting. 			
State Street Bridge #1486	Knife River Construction	\$1.1 Million	April 2018
<ul style="list-style-type: none"> ▶ Preconstruction Meeting is scheduled for November 13th ▶ NTP is scheduled for December 5th 			

Project Name	Contractor	Contract Amount	Completion
Ustick Road and Meridian Road Ustick Road- Linder Rd / Meridian Rd Ustick Road- Meridian Rd / Locust Grove Rd	Knife River	\$7 Million	November 2017
<ul style="list-style-type: none"> ▶ All lanes were opened on November 2nd. ▶ Remaining work includes permanent striping, landscape repair, fencing, and other miscellaneous work. 			

SUBSTANTIALLY COMPLETED PROJECTS

PROJECT	Contract Amount	Completion
Jefferson St, Whitewater Park Blvd to 27 th Madison St, Whitewater Park Blvd to 27 th	\$396,000	Substantial 10/13/17
Eagle Road Bridge #1029	\$902,725	Substantial 10/12/17
Fairview and Cole Intersection	\$3.8 Million	Substantial 10/18/17
Franklin, Ten Mile to Black Cat ¹	\$6.5 million	Substantial 11/1/17
Plaza Drive Extension	\$874,000	Substantial 10/05/17

UPCOMING PROJECTS – The following list is an approximation and is subject to change.

PROJECT	ESTIMATE	COMMENTS
2018 Arterial and Collector Capital Maintenance	\$2.7 Million	January 2018
2018 Green Stormwater Implementation	\$375,000	January 2018
2018 Maintenance Crack Seal	\$450,000	December 2017
2018 Residential Capital Maintenance	\$3.4 Million	January 2018
Bogus Basin Rd Safety, Maintenance, and Trail Head	\$5 Million	January 2018
Eagle Road Bridge #1216	\$209,000	November 2017
Heron Street, 13 th St. to 9 th St.	\$350,000	January 2018
Pine Avenue- Meridian Rd. to Locust Grove Rd.	\$4.5 Million	November 2017
State Street and Veterans Memorial Parkway	\$8.1 Million	November 2017

¹ federal project